# **Project Administration Manual**

Project Number: 47048-002

March 2020

People's Republic of China: Hubei Enshi Qing River Upstream Environment Rehabilitation

## Contents

ABBI	REVIA	TIONS	iv
I.	PRO	JECT DESCRIPTION	1
II.	IMPL	EMENTATION PLANS	8
	А. В.	Project Readiness Activities Overall Project Implementation Plan	8 9
III.	PRO	JECT MANAGEMENT ARRANGEMENTS	12
	A. B. C.	Project Implementation Organizations – Roles and Responsibilities Key Persons Involved in Implementation Project Organization Structure	12 15 16
IV.	COS	TS AND FINANCING	17
	A. B. C. D. E. F.	Detailed Cost Estimates by Expenditure Category Allocation and Withdrawal of Loan Proceeds Detailed Cost Estimates by Financier Detailed Cost Estimates by Outputs Detailed Cost Estimates by Year Contract and Disbursement S-curve Fund Flow Diagram	19 20 21 22 23 24 25
V.	FINA	NCIAL MANAGEMENT	26
	A. B. C. D.	Financial Management Assessment Disbursement Accounting Auditing and Public Disclosure	26 26 28 28
VI.	PRO	CUREMENT AND CONSULTING SERVICES	30
	A. B. C. D.	Advance Contracting and Retroactive Financing Procurement of Goods, Works and Consulting Services Procurement Plan Consultant's Terms of Reference	30 30 31 40
VII.	SAF	EGUARDS	43
	A. B. C.	Environment Resettlement Ethnic Minorities	43 45 52
VIII.	GEN	DER AND SOCIAL DIMENSIONS	53
	A. B. C.	Summary Poverty Reduction and Social Strategy Gender Development and Gender Action Plan Social Action Plan	53 53 54
IX. COM		FORMANCE MONITORING, EVALUATION, REPORTING AND CATION	61
	A. B. C.	Project Design and Monitoring Framework Monitoring Evaluation Reporting	61 68 70 71

	E.	Stakeholder Communication Strategy	82
X.	ANTIC	ORRUPTION POLICY	85
XI.	ACCO	UNTABILITY MECHANISM	86
XII.	RECO	RD OF PAM CHANGES	87
Appen		Terms of Reference for Consulting Services Environmental Management Plan	

## **Project Administration Manual Purpose and Process**

The project administration manual (PAM) describes the essential administrative and management requirements to implement the project on time, within budget, and in accordance with Government and Asian Development Bank (ADB) policies and procedures. The PAM should include references to all available templates and instructions either through linkages to relevant URLs or directly incorporated in the PAM.

The Enshi Tujia and Miao Autonomous Prefectural Government (ETMAPG), the executing agency; the Enshi Urban Construction and Investment Co. Ltd (EUCIC) and Lichuan Liangli Urban Construction and Development Co. Ltd (LLUCDC), the implementing agency for Enshi and Lichuan respectively, are wholly responsible for the implementation of the ADB financed project, as agreed jointly between the borrower and ADB, and in accordance with Government and ADB's policies and procedures. ADB staff is responsible to support implementation including compliance ETMAPG, of their obligations and responsibilities for project implementation in accordance with ADB's policies and procedures.

At Loan Negotiations the borrower and ADB shall agree to the PAM and ensure consistency with the Loan agreement. Such agreement shall be reflected in the minutes of the Loan Negotiations. In the event of any discrepancy or contradiction between the PAM and the Loan Agreement, the provisions of the Loan Agreement shall prevail.

After ADB Board approval of the project's report and recommendations of the President (RRP) changes in implementation arrangements are subject to agreement and approval pursuant to relevant Government and ADB administrative procedures (including the Project Administration Instructions) and upon such approval they will be subsequently incorporated in the PAM.

#### **Abbreviations**

ADB - Asian Development Bank

CESFMT - community environmental supervision and flood management team

C&P - communication and participation
DMF - design and monitoring framework
EIA - environment impact assessment
EMDP - ethnic minority development plan
EMP - environment management plan
EPB - environment protection bureau

EPDRC - Enshi Prefectural Development and Reform Commission

EPFB - Enshi Prefectural Finance Bureau

EPPMO - Enshi Prefectural Project Management Office
EPPLG - Enshi Prefectural Project Leading Group
ETMAP - Enshi Tujia and Miao Autonomous Prefecture

ETMAPG - Enshi Tujia and Miao Autonomous Prefectural Government

EUCIC - Enshi Urban Construction and Investment Company

FCUR - Foreign Capital Utilization Report

FSR - feasibility study report

FMA - financial management assessment

GAP - gender action plan

GIS - geographical information system GRM - grievance redress mechanism

HDRC - Hubei Development and Reform Commission

HPFD - Hubei Provincial Finance Department

HPG - Hubei Provincial Government
ICB - international competitive bidding
ICS - individual consultant selection
LAR - land acquisition and resettlement
LIBOR - London interbank offered rate

LLUCDC - Lichuan Liangli Urban Construction and Development Company

M&E - monitoring and evaluation

MOF - Ministry of Finance

MOFA - Ministry of Foreign Affairs
NCB - national competitive bidding

NDRC - National Development and Reform Commission

O&M - operation and maintenance
PAM - project administration manual
PMO - project management office

PPTA - project preparatory technical assistance

SAP - social action plan

WWTP - wastewater treatment plant

#### I. PROJECT DESCRIPTION

#### A. Rationale

- 1. Located in the upper Qing River basin (a major tributary of the Yangtze River), the Enshi Tujia and Miao Autonomous Prefecture (ETMAP) has an ethnically diverse population of 4.01 million. Because of its mountainous terrain and lack of connectivity, ETMAP's per capita income in 2012 was only CNY10,327, which was about half of the provincial level; the poverty incidence is 40% in rural areas. The ETMAP includes two cities at district level—Enshi and Lichuan—and six counties, which are all designated as national poverty areas. In addition to poverty, water quality deterioration, riverbank erosion, and recurrent flooding are key factors undermining living standards and sustainable economic development in the ETMAP.
- 2. The Qing River is the primary water supply for Enshi and Lichuan and their surrounding rural populations. Since the 1990s, the water quality of the Qing River and its tributaries has deteriorated. Monitoring data show that water quality in 45% of all cross sections is class IV, V, or below, meaning it is unfit for human consumption. Water pollution is most serious in Enshi and Lichuan, resulting in odor and eutrophication. Continuing deterioration of the water quality poses a public health threat for local residents, who rely on the river for their water use. In addition, the degraded water environment threatens Qing River riparian and aquatic ecosystems, and limits opportunities for ecological diversity and tourism-related recreation.
- 3. The major sources of pollution are untreated domestic wastewater, unregulated runoff, and inadequately treated industrial effluent. As a result of prolonged underinvestment, wastewater collection and treatment facilities in Enshi and Lichuan are seriously deficient. Less than 60% of wastewater from Enshi and Lichuan is collected and treated because of the lack of treatment capacity, aging pipelines, and incomplete coverage of wastewater collection systems. This problem will become increasingly serious with economic development and rapid urbanization, as projected in the master plans for Enshi and Lichuan. Further, there are no facilities for collection and treatment of domestic wastewater and solid waste in rural areas along the Qing River and its tributaries.
- 4. Upstream of Enshi and Lichuan, the Qing River watershed is mountainous with high seasonal rainfall and rapid runoff. This, combined with inadequate flood management facilities, results in regular flooding. Following national flood management standards, flood management facilities in Enshi and Lichuan should provide protection against 20-year floods in the short term and 50-year floods in the long term. The existing facilities only provide protection against a maximum of 4-year floods. There are some revetments along the banks within Enshi and a mid-sized multipurpose reservoir on the upper Qing River. However, there are virtually no revetments or other flood control measures along the Qing River and its tributaries flowing through Lichuan. Since the 1950s, at least nine major floods have occurred, resulting in significant loss of lives and property. There has also been severe riverbank erosion as a result of high-intensity rainfall, loss of vegetation, and lack of revetment works. This has caused heavy siltation of the river and blockage in urban sections of the Qing River and its tributaries, which further exacerbates flood risk and water pollution.

Class IV is suitable for general industrial water supply and recreational use involving no direct human contact. Class V is suitable for agricultural water supply and general landscaping use. Below class V is unsuitable for any use (PRC Environmental Water Quality Standard GB3838-2002).

- 5. Lack of integrated water resource management in the Qing River basin hinders a coordinated and effective response by planning, pollution control, and flood management authorities to improve water quality and reduce flooding. Weak interagency coordination and lack of monitoring and enforcement capacity have resulted in ineffective management of nonpoint source pollution from rural and urban sources. Important rural sources include discharges of domestic waste from unsewered rural households, agricultural runoff, animal waste discharges, and erosion of riverbanks during high-flow conditions. In urban areas, unregulated runoff along the riverbanks also contributes to nonpoint pollution, including garbage dumped along the riverbanks and inflow of wastewater due to leaks, clogging, and misalignment of wastewater pipes. While the river embankment is a critical flood management facility, proper maintenance of the banks would also help reduce nonpoint pollution.
- 6. Guided by both the national western region development strategy and the Hubei provincial 12th Five-Year Plan (2011–2015), the Enshi Tujia and Miao Autonomous Prefecture Government (ETMAPG) is committed to reducing poverty, improving the water quality of Qing River, and advancing the ecological rehabilitation of the river and lakes. The ETMAP is covered under the Water Pollution Control Plan for the Three Gorges Reservoir Area and the Upper Reaches, which is one of the national priorities for water pollution control. The provincial government has formulated and approved the Qing River Basin Pollution Prevention and Control Master Plan (2010–2020) and the ETMAPG has prepared the Qing River Near-Term Flood Control Master Plan (2013–2015),² which was approved in 2012 by the Ministry of Water Resources. To implement and complement components of these plans, the ETMAPG requested that the Asian Development Bank (ADB) provide financial and technical support for water quality improvement and flood management in Enshi and Lichuan.
- 7. With support from the central and provincial governments, the ETMAPG has taken the following steps to implement the master plans: (i) incorporate water quality improvement goals in performance evaluation of local governments; and (ii) implement more than 30 projects with a total investment of CNY8 billion for sewage network improvement, solid-waste management, nonpoint source pollution reduction, river rehabilitation, and soil erosion control in 2014.
- 8. The project is consistent with the priorities of ADB's country partnership strategy, 2011–2015 for the PRC;<sup>3</sup> the comprehensive reform agenda announced at the Third Plenary Session of the 18th Communist Party of China Central Committee;<sup>4</sup> the strategic priorities of ADB's Midterm Review of Strategy 2020, <sup>5</sup> and the Water Operational Plan. <sup>6</sup> Environmental sustainability is one of the three strategic pillars of the country partnership strategy. The comprehensive reform agenda announced at the third plenum emphasized the need for better environmental infrastructure and the strengthening of institutional development and environmental services at the local level.
- 9. Past ADB interventions in water resources management in the PRC and other developing member countries include investment projects and technical assistance in flood

<sup>&</sup>lt;sup>2</sup> The plan includes construction of the Yao Jia Ping Reservoir, which together with the existing Da Long Tan Reservoir will provide greater flood regulation capacity for the upper Qing River basin.

<sup>&</sup>lt;sup>3</sup> ADB. 2012. Country Partnership Strategy: People's Republic of China, 2011–2015. Manila.

<sup>&</sup>lt;sup>4</sup> Passed at the Third Plenum of the 18th Central Committee of the Chinese Communist Party on 12 November 2013

<sup>&</sup>lt;sup>5</sup> ADB. 2014. *Midterm Review of Strategy 2020: Meeting the Challenges of a Transforming Asia and Pacific.* Manila. In developing the 2016 and 2017 lending and nonlending programs, the PRC and ADB jointly anticipate the strategic direction and priority areas under the PRC's 13th Five-Year Plan and the forthcoming country partnership strategy (ADB. Forthcoming. *Country Partnership Strategy: People's Republic of China, 2016–2020.* Manila.)

<sup>&</sup>lt;sup>6</sup> ADB. 2011. Water Operational Plan. Manila.

management, water supply, and wastewater collection and treatment.<sup>7</sup> The following are among the major lessons learned: (i) the benefits of (a) adopting an integrated approach in the watershed, (b) incorporating nonstructural measures, and (c) incorporating stakeholder and community participation and public awareness raising; and (ii) the need for (a) capacity development for project management, (b) effective project monitoring and evaluation, and (c) sustainable financing of facilities based on a realistic and enforceable tariff structure. The project incorporates these lessons and includes a number of innovative design features in structural and nonstructural components.

#### B. Impact and Outcome

- 10. The impact will be improved environmental ecological sustainability in the upper Qing River basin (Qing River Basin Pollution Prevention and Control Master Plan, 2010–2020). The outcome will be improved river health and water resource management in the upper Qing River basin.
- 11. **Output 1: improved wastewater management**<sup>8</sup>. The output will include improvement of wastewater collection systems, expansion of one existing wastewater treatment plants (WWTPs), and construction of one new WWTP. In Enshi, about 195 kilometers (km) of interceptors and new branch sewer pipes will be installed; a new WWTP of 50,000 m³/d will be constructed and will meet class 1A effluent standards, including advanced sludge treatment and disposal capacity of 121 tons/day (@ 80% water content). In Lichuan, about 54 km of interceptors and new branch sewer pipes will be installed; pump stations will be constructed or improved; an existing WWTP will be expanded to provide an additional capacity of 50,000 m³/d and meet class 1A effluent standards, with advanced sludge treatment capacity of 42 tons/day (@ 80% water content); and an existing wastewater treatment facility will be upgraded to improve the effluent standard from class 1B to class 1A.9 Energy saving and greenhouse gas reduction measures will be incorporated into the operation of the WWTPs.
- 12. **Output 2: Enhanced flood management**<sup>10</sup>. This output will include (i) construction of a total of 29 km of river embankments with riverside amenities in Enshi, and a total of 48 km in Lichuan; (ii) dredging of silted sections of the Qing River and tributaries to increase the flood carrying capacity in Enshi (10 km) and Lichuan (30 km); and (iii) construction of ecological buffer zones, including wetlands and amenity facilities, in Enshi and Lichuan. Pollution-intercept buffer zone functions will be incorporated in embankment designs including vegetated embankments and constructed wetlands. Public amenity areas will be constructed along the rivers to (i) intercept runoff and reduce nonpoint source pollutants, (ii) renew habitats and restore riparian ecosystems, and (iii) provide recreational space for residents and tourists.
- 13. **Output 3: Integrated water and environmental management.** This output will include development of (i) a 2-year pilot participatory program in Xinjie village in Enshi to reduce nonpoint source pollution by improving farming practices, training farm service providers,

ADB. 2002. Report and Recommendation of the President to the Board of Directors: Proposed Loan to the People's Republic of China for the Songhua River Flood Management Sector Project. Manila; ADB. 2003. Report and Recommendation of the President to the Board of Directors: Proposed Loan to the People's Republic of China for the Wuhan Wastewater and Storm Management Project. Manila; ADB. 2012. Reviving Lakes and Wetlands: Lessons Learned from the People's Republic of China. Manila.

<sup>&</sup>lt;sup>8</sup> Output 1 is the output of project components financed by both ADB and non-ADB funding.

<sup>&</sup>lt;sup>9</sup> PRC standard Class 1A: Class 1A Standard of the Discharge Standard of Pollutants for Municipal Wastewater Treatment Plant (GB18918-2002).

<sup>10</sup> Output 2 is the output of project components financed by both ADB and non-ADB funding.

providing subsidies for purchasing formula fertilizers and organic fertilizers, improving solid-waste collection, and installing biogas tanks to treat animal waste; (ii) a riverbank maintenance program, including community-based environmental supervision and public education and awareness-raising initiatives in Enshi and Lichuan; (iii) a sewerage infrastructure geographic information system and asset management systems; and (iv) a flood forecasting and warning system and introduction of water-sensitive land use planning in Enshi and Lichuan.

- 14. Output 4: Project management support and inclusive capacity development. The project will strengthen capacity and institutions for project management. It will include training, capacity building, and consultant engagement for (i) effective monitoring and evaluation of project using the project performance management system; (ii) institutional and capacity strengthening for operation and maintenance (O&M) of the structural works; and (iii) resettlement and social monitoring.
- 15. A summary of the project outputs and construction components is given in Table 1 below:

**Table 1: Summary of Project Outputs and Construction Components** 

			uts and Construction Components Content
Output  1. Improved Wastewater management	Component  1.1 Pipe network	Enshi City	i. Auxiliary pipelines for new Dashaba WWTP (interception pipeline on the right bank of Qingjiang River) - 9.16km of interception sewer main (DN1200-1800) ii. New Enshi sewer network reconstruction and extension (Qingshulin district) – 6.2km of interception sewer main (DN800-1000) iii. Auxiliary pipelines for new Dashba WWTP (Gaoqiao River area) - 14.84km of interception sewer main (DN200-1400) iv. Auxiliary pipelines for new Dashba WWTP (Caijia River area) – 12.15km of sewer (DN200-1400) v. New Gaoqiao River pumping station with the design capacity of 130,000m3 vi. New Caijia River pumping station with the design capacity of 20,000m3 vii. Combined with non-ADB funded components, 195km of new pipelines will be built.
		Lichuan City	viii. 21.48km of new interception sewer main (DN300-800) ix. 8.79km of new branch sewer (DN200-600) x. replacement of pump equipment in pumping station 1 xi. upgrading of the existing pumping station 3, to reach the capacity of 0.2 m3/d by 2020, reach 0.51 m3/d by 2030 xii. New pumping station 5, to reach the capacity of 0.028 m3/d by 2020, and reach 0.13 m3/d by 2030. xiii. Combined with non-ADB funded components, 54km of new pipelines will be built.
	1.2 WWTPs	Enshi City	i. New Dashaba WWTP with the capacity of

Output	Component	Location	Content
			<ul><li>50,000 m³/d.</li><li>ii. New Dashaba WWTP sludge treatment system with the capacity of 121 t/d (water content of 80%)</li></ul>
		Lichuan City	i. Expansion of Lichuan WWTP with additional capacity of 50,000 m3/d  ii. Upgrading of the existing WWTP (20,000 m3/d) to raise the discharge standard from Level 1B to 1A.  iii. New sludge treatment system for Lichuan WWTP, with the capacity of 42 t/d (water content of 80%)
	1.3 Non-structural measures		<ul> <li>i. Sewage pipe network infrastructure GIS and asset management system to provide geospatial information on the sewer network operation and maintenance.</li> <li>ii. Survey on pollution sources and management, by using the above-mentioned GIS System to investigate and determine point source pollution or non-point source pollution, and to prepare pollution prevention and control implementation plan for Qingjiang River basin on this basis.</li> <li>iii. Energy-saving and greenhouse gas emission reduction measures to help reducing greenhouse gas emission during the operation of WWTP, mainly through optimization of sewage treatment process, operation parameters, sludge treatment and disposal and treated effluent reuse.</li> </ul>
2. Enhanced Flood management	2.1 Flooding control and riverbank remediation	Enshi City	<ul> <li>i. River bank and ecology restoration at the total length of 16 km on both sides, to defend the flood occurred once in 50 years for Qingjiang mainstream, and the flood occurred once in 20 years for its tributaries.</li> <li>ii. Combined with non-ADB funded components, 29km of riverbank will be restored.</li> </ul>
		Lichuan City	i. River bank and ecology restoration at the total length of 48.8km on both sides, to defend the flood occurred once in 20 years in all reaches.
	2.2 River dredging	Enshi City	<ul> <li>i. Dredging of related river reaches at a total length of 8.3km and the total dredging amount is 145,000m³.</li> <li>ii. Combined with non-ADB funded components, 10km of river will be dredged with a total volume of 153,000 m³.</li> </ul>
		Lichuan City	i. Dredging of related river reaches at a total length of 30.4km and the total dredging volume is 690,000m³.

Output	Component	Location	Content
	2.3 River	Enshi City	None
	restoration and ecological buffer zones including wetlands and amenity facilities	Lichuan Čity	Water source protection zone construction:     Build a water source protection zone for one water supply plant in Lichuan, to protect water quality at the intake. This subcomponent includes:
	arrierity facilities		(i) River landscaping in combination with riverbank restoration at the total length of 5,000m.
			(ii) Sewage discharge pipeline network in combination with sewage collection works, at the total length of 4300m.
			(iii) Build 48 landmark structures for water protection.
			(iv) Build a new steel sluice gate (3m in height).
			(v) Reconstruction of Shibantan Bridge.
			(vi) Protection of banks against illegal use and occupation, closure of untreated wastewater discharge outlets. This water source protection zone extends to the intake upstream for 2000m and downstream for 500m.
3. Integrated Water and environmental management			Two-year pilot participation program to reduce non-point source pollution. The main measures include:
			(i) Improvement of farming practices
			(ii) Provision of subsidies for organic fertilizer and low-toxicity pesticide purchase
			(lii) Establishment of solid waste and sewage treatment facilities; and
			(Iv) Support for development of the Federation of Women and Farmers
			ii. Public education and participation via a variety of activities, including non-engineering measures in the project implementation process and various measures specified in environmental management plan;
			Institutional strengthening to improve environmental monitoring and enforcement capacity through

Output	Component	Location	Content
•			training and other activities included in the environmental management plan.
4. Inclusive capacity development strengthened			<ul> <li>i. The Consultant's project management support includes: 1) Project implementation and institutional strengthening support; 2) External resettlement and social supervision; 3) Individual consultants' support at the initial phase of the project; 4) Non-engineering measures for Qinghe River rehabilitation. Consulting services will be provided by national experts with 64 man-months input.</li> <li>ii. institutional and capacity strengthening for project management and infrastructure operation and maintenance are to be achieved through paragraph 1) and 4).</li> <li>iii. External resettlement and social monitoring are mainly achieved through paragraph 2).</li> </ul>
	1 010	1	i. Provision of project management equipment.

d = day, GHG = greenhouse gas, GIS = geographic information system, km = kilometer, m<sup>2</sup> = square meter, m<sup>3</sup> = cubic meter, WWTP = wastewater treatment plant.

Source: Asian Development Bank estimates.

#### II. IMPLEMENTATION PLANS

### A. Project Readiness Activities

Indicative activities						2014									20	15			Who is responsible
indicative activities	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3 4 5 6	Wild is responsible			
Advance contracting actions (if any)													×.11						EA, IAs, PMO.
Retroactive financing (if any)	54 - 3 53 - 3		50 -0				6	Î			Î								EA. IAs. PMO.
RP and EIA approval														775 - 9		e			ADB. EA. IAS. PMQ
ESR approval																			HORC, PMQ.
Preparation of ECUR and DRCAERR																			PMO, EPEB, EPDRO, HEB, HDRC
Review and approval of ECUR and DRCAFRR																			NORC. MOE
Selection of tendering agency	34						6	Ņ. V		6	ř			9%		6	92.		PMQ.
Finalization of project administration manual	35 3						C.	84 - 18		0						6	35-E		ADB, PMQ, PPTA consultant
Finalization of procurement plan																			ADB, PMO, PRIA
Loan Negotiations		Š.			0 3		į.	8 8			8 8		Ų.	9 %		į.			ADB, MOE, HPG.
ADB Board approval	50 31		J											-/					ADB.
Loan signing														· ·					ADB, MOE
Government legal opinion provided	34							X- X		6	ř		6	9% - X		6			MOE, MOEA
Government budget inclusion	35 9						6						0	35-33		0			MOE
Loan effectiveness			3		1		9	1 1			1		9	2 1		9	1		ADB, MOE

ADB = Asian Development Bank, DRCAFRR = debt repayment capacity assessment and finance review report, EA = executing agency, EIA = environmental impact assessment, EPDRC = Enshi Prefectural Development and Reform Commission, EPFB = Enshi Prefectural Finance Bureau, FCUR = foreign capital utilization report, FSR = feasibility study report, HDRC = Hubei Development and Reform Commission, HPFD = Hubei Provincial Finance Department, HPG = Hubei Provincial Government, IA = implementing agency, MOF = Ministry of Finance, MOFA = Ministry of Foreign Affairs, NDRC = National Development and Reform Commission, PMO = project management office, PPTA = project preparatory technical assistance, RPs = resettlement plans.

Source: Asian Development Bank estimates.

## B. Overall Project Implementation Plan

				20	)15			20	16			20	17			20	18			20	19			20	20			20	21		20	22
Task	Start	End	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
A XXV and a second a second and			1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2
A. Wastewater Management Improved																														,		
1. Dashaba WWTP & Gaoqia	o/Caiiia Rive	er Pumn																												$\dashv$	$\vdash$	
Station	or Garjia Tarr	51 1 up																														
1-1. Design and tender doc preparation	16/1/1	19/10/1																														
1-2. Land acquisition and resettlement	16/7/1	19/7/1																														
1-3. Tender and contract award	16/10/1	20/4/1																														
1-4. Construction and equipment installation																																
a. Dashaba WWTP pipeline	20/4/1	21/4/1																														
b. Dashaba WWTP	17/4/1	20/7/1																														
c. Gaoqiao/Caijia River pumping station	20/4/1	21/4/1																														
2. Lichuan WWTP																																
2-1. Design and tender document preparation	16/1/1	17/9/1																														
2-2. Land acquisition and resettlement	16/4/1	18/3/1																														
2-3. Tendering and contract award	17/9/1	18/3/8																														
2-4. Construction and equipment installation																																
a. Lichuan WWTP pipeline	19/7/1	20/3/1																														
b. Lichuan WWTP	18/4/16	20/3/30																														
B. Flood Management Enhanced																																
1. River Embankment																																
1-1. Design and tender document preparation	16/1/1	20/1/1																														
1-2. Land acquisition and resettlement	18/3/1	20/4/1																														
1-3. Tendering and contract award	17/9/8	21/1/1																														
1-4. Construction and equipment installation	18/4/7	21/12/31																														
2. River Dredging																																

2-1. Design and tender document preparation	16/1/1	20/1/1										
2-2. Tendering and contract award	18/3/1	20/4/1										
2-3. Construction	18/9/1	21/12/31										
3. Drinking water source protection												
3-1. Design and tender document preparation	16/1/1	17/9/1										
3-2. Land acquisition and resettlement	18/8/1	19/12/1										
3-3. Tendering and contract award	17/9/8	18/5/23										
3-4. Construction and equipment installation	18/1/9	20/11/15										
C. Water and Environmental	Managemen	t										
Integrated  Design and tender document preparation	18/1/1	18/10/1									+	
Tendering and contract award	18/10/1	19/4/1										
Project implementation and equipment installation	19/1/1	19/10/1										
D. Inclusive Capacity Develop	ment Streng	thened										
1. Start Up Project Management												
1-1 Tender document preparation for consulting services	15/7/1	16/1/1										
1-2. Tendering for the Consultant	15/10/1	16/4/1										
1-3. Initial consulting services for the project	16/1/1	18/1/1										
2. Project implementation re External resettlement and se	nanagement ocial monito	support &					Ш					
2-1. Tender document preparation for consulting services	16/1/1	16/4/1										
2-2. Start Bidding	16/4/1	17/4/1										
2-3. Environmental management plan activities	17/1/1	21/12/1										
2-4. Gender action plan activities	17/1/1	21/12/1										
2-5. Social development action plan activities	17/1/1	21/12/1										
2-6. Annual review/midterm review												

report		21/7/1	21/12/1													
	on-Structural Measures bilitation	for Qingj	iang River													
3-1. prepa servic	Tender document ration for consulting es	16/1/1	17/7/1													
3-2. Const	Tendering for the ultant	17/4/1	18/4/1													
3-3 Ir	mplementation	17/10/1	21/1/1													

Source: PMO's progress data and the Consultant's estimation

Note: The timing for the implementation of this plan will be subject to further adjustment according to the project implementation status.

## III. PROJECT MANAGEMENT ARRANGEMENTS

## A. Project Implementation Organizations – Roles and Responsibilities

Project implementation organizations	Management Roles and Responsibilities
Hubei Provincial Finance Department	<ul> <li>Provide overall project guidance and coordination</li> <li>Establish and manage the project imprest account</li> <li>Submit withdrawal applications to ADB</li> <li>Manage and supervise loan repayment</li> </ul>
ETMAPG (executing agency)	<ul> <li>Responsible for overall project planning, management, and implementation</li> <li>Facilitate disbursement through EPFB</li> <li>Facilitate project auditing</li> <li>Supervise the implementing agencies</li> <li>Execute loan agreement and sign project agreement</li> <li>Secure funds for repayment of ADB loan and prepare a repayment plan for the loan and interest in accordance with the loan agreement</li> <li>Responsible for providing counterpart funds</li> </ul>
Enshi Prefectural Project Leading Group	<ul> <li>Oversee and coordinate the project preparation and implementation</li> <li>Provide overall policy guidance</li> <li>Coordinate project implementation activities among government agencies</li> <li>Meet regularly, discuss and take actions, if necessary, to ensure smooth project implementation</li> </ul>
Enshi Prefectural Project Management Office with assistance of Project Implementing Units in Enshi and Lichuan cities	<ul> <li>On behalf of ETMAPG, manage all implementation works during preparation and implementation</li> <li>Coordinate with all involved agencies, departments, and institutes for project implementation</li> <li>Coordinate implementation of land acquisition and resettlement activities with land resources bureau and housing management bureau</li> <li>Implement nonstructural and capacity development components of the project</li> <li>Implement nonpoint source pollution control pilot project with support of Tunbao Township Government</li> <li>Engage (i) an external monitoring agency for resettlement and environment, and (ii) consultants for project management and implementation and nonstructural components</li> <li>Prepare and update procurement plan, and other project documents</li> <li>Provide ADB with (i) quarterly project progress reports, (iii) semiannual environmental monitoring reports, (iii) project completion report, and (iv) annual audit reports</li> <li>Forward external resettlement M&amp;E reports to ADB</li> <li>Review withdrawal applications prepared by the implementing agencies, and prepare and submit withdrawal applications through the EPFD and HPDF</li> <li>Carry out project performance and compliance monitoring</li> </ul>

Project implementation organizations	Management Roles and Responsibilities
	Disclose project-related information and documents in accordance with ADB guidelines
Enshi Urban Construction and Investment Co. Ltd (implementing agency for Enshi City)	<ul> <li>Responsible for day-to-day project implementation activities for all infrastructure subcomponents in Enshi City</li> <li>Design and procure works and goods under all infrastructure components, and administer and monitor the contractors and suppliers, with the support of design institutes, tendering agent, and supervision companies</li> <li>Undertake contract management, construction supervision and quality control, with the support of supervision companies, external resettlement monitoring agency, and environment monitoring system</li> <li>Develop project management procedures, implementation plan, and financial management</li> <li>Prepare withdrawal applications</li> <li>Maintain separate project accounts for the project</li> <li>Prepare and update EMP and other project documents</li> <li>Participate in training</li> <li>Organize project acceptance verification</li> </ul>
Lichuan Liangli Urban Construction and Development Co. Ltd (implementing agency for Lichuan City)	<ul> <li>Responsible for day-to-day project implementation activities for all infrastructure subcomponents in Lichuan City</li> <li>Design and procure works and goods, and administer and monitor the contractors and suppliers, with the support of design institutes, tendering agent, and supervision companies</li> <li>Undertake contract management, construction supervision and quality control, with the support of supervision companies</li> <li>Develop project management procedures, implementation plan, and financial management</li> <li>Prepare withdrawal applications</li> <li>Maintain separate project accounts for the project</li> <li>Participate in training</li> <li>Organize project acceptance verification</li> </ul>
ADB	<ul> <li>Support project administration including executing agency and implementing agency compliance of obligations and responsibilities in accordance with ADB policies and procedures</li> <li>Monitor and review the project progress and impact</li> <li>Review and approve procurement, contract awards, and other reports</li> <li>Approve withdrawal applications and disburse loan proceeds</li> <li>PG = Enshi Tuiia and Miao Autonomous Prefectural Government, EMP =</li> </ul>

ADB = Asian Development Bank, ETMAPG = Enshi Tujia and Miao Autonomous Prefectural Government, EMP = Environmental Management Plan, EPFD = Enshi Prefecture Finance Department, HPDF = Hubei Provincial Department of Finance, M&E = monitoring and evaluation.

Source: Asian Development Bank estimates.

Table 1: Operation a	and Maintenance	Arrangement
----------------------	-----------------	-------------

O&M Party
Enshi Lvyuan Company
Enshi Lvyuan Company
Enshi City Water Resource and Aquatic Production Bureau
Enshi City Management Bureau
Enshi Garden Bureau
Tunbao Town
Enshi City Water Resource and Aquatic
Production Bureau
00M Part
O&M Party
Under PPP agreement
Lichuan City EPB
Lichuan City Water Resource and Aquatic
Production Bureau
Lichuan City Management Bureau
Lichuan Garden Bureau
Lichuan City Water Resources and Aquatic
Protection Bureau

EPB = environmental protection bureau, NPS = nonpoint source, O&M = operation and maintenance, PPP = public-private partnership

Source: Asian Development Bank estimates.


- 16. The Enshi Tujia and Miao Autonomous Prefecture Government (ETMAPG) will be the executing agency and responsible for the overall planning and implementation of the project. A project leading group and a project management office have been established in the ETMAP. The PLG is headed by the governor of ETMAP and includes representatives from relevant government departments of ETMAP, including development and reform commission, finance bureau, land resources bureau, housing and construction bureau, environmental protection bureau, water resources bureau, and the resettlement bureau. The implementing agencies will be the Enshi Urban Construction and Investment Co., Ltd. and Lichuan Liangli Urban Construction and Development Co. Ltd. for Enshi and Lichuan cities, respectively.
- 17. The Enshi prefectural PMO, as the representative of ETMAPG, will be responsible for the overall implementation of all non-structural sub-components of the project. The policy advisory and capacity development support will be provided to the implementing agencies in Enshi and Lichuan cities relevant to project implementation as well as operations and maintenance (O&M), including the Enshi and Lichuan PMOs, Enshi Lvyuan Company; Lichuan City Environmental Protection Bureau (EPB); and the Water Resource Bureaus, and City Management Bureaus for Enshi and Lichuan cities. For water resources management related non-structural sub-component, the PMO will work with the following agencies to deliver advisory and capacity building support: (i) the drainage companies of Enshi and Lichuan cities for the sewer infrastructure GIS and Asset Management system, (ii) the water resources bureaus of Enshi and Lichuan cities for flood forecasting and warning system and river bank maintenance program; (iii) Enshi prefecture environmental protection bureau for pollution characterization and Manage; (iv) Tunbao Township Government and Xinjie Village Committee for non-point pollution

control community pilot program; and (iv) Enshi and Lichuan housing and construction bureaus for water sensitive land use planning (Table 1).

## B. Key Persons Involved in Implementation

Executing Agency	
Enshi Prefectural Government	Officer's Name: Mr. Zhao Shula Position: Director, Enshi Project Management Office Director, Enshi Development and Reform Commission, Hubei Province Telephone No.: Email address: Office Address: Enshi Development and Reform Commission, Municipal Government Building, Enshi City, Hubei Province, People's Republic of China
Implementing Agencies	·
Enshi Urban Construction and Investment Co. Ltd (EUCIC)	Officer's Name: Ms. HU Chengyan Position: Financing Manager of EUCIC Telephone No.: +86 13636275552 Email address: 64671083@qq.com
Lichuan Liangli Urban	Officer's Name: Mr. LIU Heng
Construction and Development	Position: General Manager of LLUCDC
Co. Ltd (LLUCDC)	Telephone No.: +86 13597772898 Email address: 562288743@gg.com
ADB	Email address. <u>6022007 10(0344.0011</u>
East Asia Department	Staff Name: Mr. Qingfeng Zhang
Environment, Agriculture and	Position: Director
Natural Resources Division	Telephone No.: +63 2 632 6161/6769 Fax No.: +63 2 636 2534/2444
	Email address: <a href="mailto:gingfengzhang@adb.org">gingfengzhang@adb.org</a>
Mission Leader	Staff Name: Ms. Fei Yu
	Position: Senior Economist
	Telephone No.: +86 10 8513 0888 Email address: <u>feiyu@adb.org</u>

## C. Project Organization Structure



ADB = Asian Development Bank, ETMAPG = Enshi Tujia and Miao Autonomous Prefectural Government, EA = executing agency, HPG = Hubei Provincial Government, IA = implementing agency, MOF = Ministry of Finance, PLG = project leading group, PMO = project management office.

Source: Asian Development Bank estimates.

#### IV. COSTS AND FINANCING

- 18. This section describes the project costs, categories, and components to be financed by ADB and the Hubei Provincial Government (HPG). Loan proceeds will be disbursed according to the *Loan Disbursement Handbook* (2017, as amended from time to time), and subject to the provisions of the loan and project agreements.
- 19. The project is estimated to cost \$ 218.81 million. (Table 1)

Table 1: Project Investment Plan

(\$ million) (exchange rate: 1:6.88 at Nov 2019)

Item	Original Amount	Adjusted Amount <sup>a</sup>
A. Base Cost <sup>b</sup>	-	-
Wastewater management improved	95.46	113.71
2. Flood management enhanced	103.30	74.22
3. Water and environmental management	1.36	0.57
integrated		
4. Inclusive capacity development	1.75	1.98
strengthened		
Subtotal (A)	201.87	190.49
B. Contingencies <sup>c</sup>	24.25	22.86
C. Financing Charges During	5.49	5.46
Implementation <sup>d</sup>		
Total (A+B+C)	231.62	218.81

a Includes taxes and duties to be financed from government and the ADB loan. The following principles were followed in determining the amount of taxes and duties to be financed by ADB: (i) the amount is within reasonable country thresholds; (ii) the amount represents 3.5% of base cost, not an excessive share of the project investment plan; (iii) taxes and duties only to ADB-financed expenditures; and (iv) the financing of the taxes and duties is relevant to the success of the project.

b In November 2019 prices.

c Physical contingencies computed at 8.0% for all expenditure categories. Price contingencies are calculated at 4% in 2016–2021 and thereafter.

c Includes interest during construction and commitment charges. Interest for the ADB loan has been computed at the 3-year US Dollar fixed swap rate plus an ADB spread of 0.5% and a maturity premium of 0.1%. Commitment charges for the ADB loan are 0.15% per year to be charged on the undisbursed loan amount.

Note: Numbers may not sum precisely because of rounding.

Source: The PMO estimates.

20. The government has requested a loan of \$100 million from ADB's ordinary capital resources to help finance the project. The loan will have a 25-year term, including a grace period of 5 years; an annual interest rate determined in accordance with ADB's London interbank offered rate (LIBOR)-based lending facility; a commitment charge of 0.15% per year; and such other terms and conditions set forth in the loan and project agreements. The government has requested that the repayment will follow the straight line repayment option and that the repayment dates are expected to be 1 March and 1 September in each year. Based on the requested loan terms and the repayment option, the average loan maturity is 15.25 years and the maturity premium payable to ADB is 0.1%. The ADB loan will also finance taxes and duties for eligible ADB-financed expenditures, and transportation and insurance costs included in the base cost for ensuring smooth project implementation. The loan will finance 45.70% of the project cost, including civil works, equipment and materials, and institutional strengthening. The Enshi city government (ECG) will finance 36.42% of the project cost and the LCG 17.88%

through counterpart funds (Table 2). Counterpart funds will finance some civil works, land acquisition and resettlement, survey, design, and supervision and monitoring. The loan commitment or ADB's share of contract award is about \$53 million, while about \$33.59 million has been disbursed by ADB to the designated account under Hubei Provincial Finance Department as of the end of 2019.

**Table 2: Financing Plan** (\$ million) (exchange rate: 1:6.88 at Nov 2019)

	Original tot al cost	Share of Total ( %)	Adjusted total cost	Share of Total (%)
ADB loan	100.00	43.17	100.00	45.70
Enshi City Government	84.66	36.55	79.68	36.42
Lichuan City Government	46.96	20.27	39.13	17.88
Total	231.62	100.00	218.81	100.00

Source: The PMO estimates.

- 21. The government has requested a repayment schedule based on a straight line loan format and that the repayment dates will extend from 2020 to 2040. Based on the above loan terms and these repayment option and dates, the average loan maturity is 15.25 years and the maturity premium payable to ADB is 0.1% per annum.
- 22. The government has provided ADB with (i) the reasons for its decision to borrow under ADB's LIBOR-based lending facility on the basis of these terms and conditions, and (ii) an undertaking that these choices were its own independent decision and not made in reliance on any communication or advice from ADB.

## A. Detailed Cost Estimates by Expenditure Category at MTR (Nov 2019)

	At MTR (Nov 2	At MTR (Nov 2019)				
Item	(CNY million)	(\$ million)				
A. Investment cost						
Civil works	986.55	143.39	66%	75%		
Equipment and goods	136.17	19.79	9%	10%		
Land acquisition and resettlement	112.78	16.39	7%	9%		
Consulting services	10.89	1.58	1%	1%		
Survey, design, supervision and monitoring	61.41	8.93	4%	5%		
Training	2.75	0.40	0%	0%		
Subtotal (A)	1,310.56	190.49	87%	100%		
B. Contingencies						
1. Physical	104.84	15.24	7%	8%		
2. Price	52.42	7.62	3%	4%		
Subtotal (B)	157.27	22.86	10%	12%		
C. Financing charges during implementation						
1. Interest during construction (ADB)	35.98	5.23	2%	3%		
2. Commitment charges	1.58	0.23	0%	0%		
Subtotal (C)	37.56	5.46	2%	3%		
Total project cost (A+B+C)	1,505.39	218.81	100%	115%		

## B. Allocation and Withdrawal of Loan Proceeds

	Data	a in Loan Agreemer	Updated after Adjustment		
N o.	Item	Total Amount Allocated (\$)	Disbursement proportion	Total Amount Allocated (\$)	Disburseme nt proportion
1	Civil works	74,446,290	51%	78,248,470	85%
2	Equipment and goods	23,043,710	100%	19,768,200	100%
3	Consulting services	2,110,000	100%	1,583,330	100%
4	Training, Study Tours	400,000	100%	400,000	100%
	Total	100,000,000		100,000,000	

C. Detailed Cost Estimates by Financier (\$ Million) at MTR (Nov 2019)

	Total cost		velopment ank	Enshi Go	overnment	Lichuan Government		
				counter	part fund	counte	rpart fund	
ltem		Amount	% of Cost Category	Amount	% of Cost Category	Amount	% of Cost Category	
A. Investment cost								
Civil works	143.39	78.22	54.55	48.44	33.78	16.73	11.66	
Equipment and goods	19.79	19.79	100.00	0.00	0.00	0.00	0.00	
Land acquisition and resettlement	16.39	0.00	0.00	7.68	46.84	8.71	53.16	
Consulting services	1.58	1.58	100.00	0.00	0.00	0.00	0.00	
Survey, design, supervision and monitoring	8.93	0.00	0.00	5.67	63.48	3.26	36.53	
Training	0.40	0.40	100.00	0.00	0.00	0.00	0.00	
Subtotal (A)	190.49	100.00		61.79		28.70		
B. Contingencies								
1. Physical	15.24	0.00	0.00	9.74	63.94	5.50	36.07	
2. Price	7.62	0.00	0.00	4.87	63.94	2.75	36.07	
Subtotal (B)	22.86	0.00		14.61		8.24		
C. Financing charges during implementation								
<ol> <li>Interest during construction (ADB)</li> </ol>	5.23	0.00	0.00	3.14	60.00	2.09	40.00	
2. Commitment charges	0.23	0.00	0.00	0.14	60.00	0.09	40.00	
Subtotal (C)	5.46	0.00	0.00	3.28		2.18	80.00	
Total project cost (A+B+C)	218.81	100.00		79.68		39.13		


D. Detailed Cost Estimates by Outputs (\$ Million) at MTR (Nov 2019)

		Wastewater Flood management enhanced		enviro manag	er and nmental gement grated	Inclusive capacity development strengthened			
Item	Total	Amount	% of Cost Category	Amount	% of Cost Category	Amount	% of Cost Category	Amount	% of Cost Category
A. Investment cost									
Civil works	143.39	84.41	59	58.99	41	0.00	0		
Equipment and goods	19.79	19.25	97		0	0.54	3		
Land acquisition and resettlement	16.39	4.38	27	12.01	73	0.00	0		
Consulting services	1.58							1.58	100
Survey, design, supervision and monitoring	8.93	5.67	64	3.23	36	0.03	0		
Training	0.40		0		0		0	0.40	100
Subtotal (A)	190.49	113.71	60	74.22	39	0.57	0	1.98	1
B. Contingencies									
1. Physical	15.24	9.10	60	5.94	39	0.05	0	0.16	1
2. Price	7.62	4.55	60	2.97	39	0.02	0	0.08	1
Subtotal (B)	22.86	13.65	60	8.91	39	0.07	0	0.24	1
C. Financing charges during implementation									
1. Interest during construction (ADB)	5.23	3.12	60	2.04	39	0.02	0	0.05	1
2. Commitment charges	0.23	0.14	60	0.09	39	0.00	0	0.00	1
Subtotal (C)	5.46	3.03	55	2.34	43	0.04	1	0.05	1
Total project cost (A+B+C)	218.81	130.39	60	85.47	39	0.68	0	2.27	1

E. Detailed Cost Estimates by Year (\$ Million)


	Total cost	2016	2017	2018	2019	2020	2021
A. Investment Costs							
Civil works	143.39	3.58	5.12	21.51	56.59	56.59	
Equipment and goods	19.79				9.90	9.90	
Land acquisition and resettlement	16.39	1.41	1.71	5.15	8.12		
Consulting services	1.58	0.08	0.24	0.32	0.32	0.32	0.32
Survey, design, supervision and monitoring	8.93	1.79	1.79	1.79	1.19	1.19	1.19
Training	0.40	0.00	0.08	0.08	0.08	0.08	0.08
Sub-total A	190.49	6.86	8.93	28.84	76.19	68.07	1.59
B. Contingencies							
Physical	15.24	0.55	0.71	2.31	6.10	5.45	0.13
Price	7.62	0.27	0.36	1.15	3.05	2.72	0.06
Sub-total B	22.86	0.82	1.07	3.46	9.14	8.17	0.19
C. Financing Charges During Implementation							
Interest Charges	5.23	0.20	0.68	1.15	1.50	1.69	0.00
Commitment fee	0.23	0.12	0.07	0.04	0.01	0.00	0.00
Sub-total C	5.46	0.32	0.75	1.19	1.51	1.69	0.00
Total Project Cost (A+B+C)	218.81	8.00	10.76	33.49	86.85	77.93	1.78

## F. Contract and Disbursement S-curve



Contract Award (in USD million)							Disbur	sement (in	USD milli	on)
	Q1	Q2	Q3	Q4	Total	Q1	Q2	Q3	Q4	Total
2016	0.06	0.00	0.00	0.00	0.06	0.00	0.00	0.00	10.00	10.00
2017	8.22	0.00	0.00	0.72	8.94	0.00	0.00	0.00	0.00	0.00
2018	12.56	7.96	0.00	0.00	20.52	0.00	0.00	0.00	6.93	6.93
2019	0.07	18.60	4.76	0.09	23.52	0.00	0.00	0.00	16.67	16.67
2020	0.00	0.00	1.30	3.00	4.30	0.00	0.00	0.00	7.50	7.50
2021	0.40	10.00	18.00	14.26	42.66	6.00	8.00	10.00	10.00	34.00
2022	0.00	0.00	0.00	0.00	0.00	20.00	4.90	0.00	0.00	24.90
	Total contract award 100						Total d	isburseme	nt	100

### G. Fund Flow Diagram



ADB = Asian Development Bank, ECG = Enshi City Government, EFB = Enshi Financial Burea, EPFD = Enshi Prefectural Financial Department, EPIU = Enshi Project Implementation Unit, EUCIC = Enshi Urban Construction and Investment Co. Ltd., HPFD = Hubei Provincial Department of Finance, HPG = Hubei Provincial Government, LCG = Lichuan City Government, LFB = Lichuan Financial Bureau, LPIU = Lichuan Project Implementation Unit, LLUCDC = Lichuan Liangli Urban Construction and Development Co. Ltd., MOF = Ministry of Finance, PMO = project management office, PRC = People's Republic of China.

Source: Asian Development Bank estimates.

#### V. FINANCIAL MANAGEMENT

### A. Financial Management Assessment

- 23. The financial management assessment (FMA) was carried out in 2014 in accordance with ADB's Guidelines for the Financial Management and Analysis of Projects. Below is a summary of the financial analysis.
- 24. The Enshi Tujia and Miao Autonomous Prefecture Government (ETMAPG), the executing agency, has extensive experience in the preparation and implementation of projects funded by the World Bank and foreign governments. A new prefecture project management office (PMO) has been established within the Enshi Prefecture Development and Reform Commission. It is responsible, on behalf of the ETMAPG, for daily coordination and management of project preparation and implementation. The Enshi Prefecture Finance Department (EPFD) will be responsible, on behalf of the ETMAPG, for the financial management of the project. The Enshi Urban Construction and Investment Co. Ltd. (EUCIC) and the Lichuan Liangli Urban Construction and Development Co. Ltd. (LLUCDC) are the implementing agencies of the project responsible for the implementation of the subcomponents in Enshi and Lichuan cities respectively. They are stated-owned companies.
- 25. The FMA assessed the financial management capacity of EPFD, EUCIC, and LLUCDC. The assessment included review of fund-flow arrangements, staffing, accounting policies and procedures, internal and external auditing arrangements, reporting and monitoring, and financial information systems.
- 26. EPFD has adequate financial staff, accounting policies and procedures, internal and external controls, audit arrangements, and reporting system. It has experience on World Bank and foreign government projects, but no experience on ADB projects yet.
- 27. LLUCDC and EUCIC have sound financial management systems which can meet the minimum financial management requirements for their current activities though they have no experience yet on the financial management of foreign-funded projects. External financial management assistance is proposed to help EUCIC implement needed improvements in its budget management system.
- 28. The executing and implementing agencies have agreed to strengthen their financial management capability to manage the project, including (i) undertaking training, particularly on ADB policy and procedural requirements including procurement, disbursement, and project management; and (ii) seeking external financial management assistance as needed.
- 29. The overall financial management risk-rating of the project, before considering mitigating measures, is moderate. The identified financial management risks will be closely monitored during project implementation.

#### B. Disbursement

30. The Loan proceeds will be disbursed in accordance with ADB's *Loan Disbursement Handbook* (2015, as amended from time to time),<sup>11</sup> and detailed arrangements agreed upon between the Government and ADB.

\_

Available at: http://www.adb.org/documents/loan-disbursement-handbook.

- 31. The implementing agencies will be responsible for all disbursement arrangements for expenditures related to the implementation of subcomponents in Enshi and Lichuan cities, including (i) preparing disbursement projections, (ii) requesting budgetary allocations for counterpart funds, (iii) collecting supporting documents, and (iv) preparing withdrawal applications that will be submitted to ADB by HPG.
- 32. Direct payment procedure will generally be used for large civil works, equipment contracts, and consulting services contracts. Reimbursement procedures will also be used as appropriate when the government initially funds ADB eligible expenditures from its budget allocation or its own resources. The statement of expenditure (SOE) procedure will be used.
- 33. Each year, ETMAPG will ensure ECG and LCG allocate the necessary amount of counterpart funding and disburse it upon request from the implementing agencies. For ADB's loan proceeds, withdrawal applications to ADB will be prepared by the PMO with assistance of the implementing agencies. At the end of each year, realistic projections of contract awards/commitments and disbursement for the following calendar year will be made for an assessment and projection of ADB funds required to cover contract awards/commitments and disbursements for ongoing loans. The PMO will be responsible for preparing contract award/commitment and disbursement projections each year.
- An imprest account will be set up for the project by the Hubei Provincial Finance Department (HPFD) in a commercial bank acceptable to ADB after the loan becomes effective. HPFD will be responsible for the management, monitoring, and reconciliation of the imprest account. For every liquidation and replenishment request of the imprest account, the borrower will furnish to ADB (i) the statement of account (bank statement) where the imprest account is maintained; and (ii) the imprest account reconciliation statement reconciling the above mentioned bank statement against the executing agency's records. Follow the format provided in Appendix 10C of ADB's Loan Disbursement Handbook (2015, as amended from time to time). The bank charges in the operation of the imprest account may be financed from the loan proceeds. The total outstanding advance to the imprest account should not exceed the estimate of ADB's share of expenditures to be paid through the imprest account for the forthcoming 6 months. The executing agency may request for initial and additional advances to the imprest account based on an estimate of expenditure sheet available in Appendix 10B of the ADB's Loan Disbursement Handbook (2015, as amended from time to time), setting out the estimated expenditures to be financed through the account for the forthcoming 6 months, and submission of evidence satisfactory to ADB that the imprest account has been duly opened. Supporting documents should be submitted to ADB or retained by the executing and implementing agencies in accordance with ADB's Loan Disbursement Handbook (2015, as amended from time to time) when liquidating or replenishing the imprest account.
- 35. To expedite funds flow and simplify the documentation process, the SOE<sup>12</sup> procedure will be used for liquidation and replenishment of the imprest account and reimbursement of eligible expenditures not exceeding \$200,000 per individual payment. Payments in excess of the SOE ceiling will be reimbursed, liquidated, or replenished based on full supporting documentation process. SOE records should be maintained and made readily available for review by ADB's disbursement and review missions or upon ADB's request for submission of supporting documents on a sampling basis, and for independent audit.

<sup>&</sup>lt;sup>12</sup> Checklist for SOE procedures available in Chapter 9 and formats in Appendix 10B of the Loan Disbursement Handbook

<sup>(</sup>http://www.adb.org/sites/default/files/institutional-document/33606/files/loan-disbursement-handbook.pdf).

- 36. Before the submission of the first withdrawal application, HPG, through the HPFD and prefectural PMO, should submit to ADB sufficient evidence of the authority of the person(s) who will sign the withdrawal applications on behalf of HPG, together with the authenticated specimen signatures of each authorized person. The minimum value per withdrawal application is \$100,000 equivalent. The PMO will consolidate claims to meet this limit for reimbursement and imprest account claims. Individual payments below this amount should be paid (i) by the executing agency or implementing agencies and subsequently claimed to ADB through reimbursement; or (ii) from the imprest account, and subsequently claimed to ADB through reimbursement or liquidation/replenishment, unless otherwise accepted by ADB. ADB reserves the right not to accept withdrawal applications below the minimum amount.
- 37. For the counterpart funds, the implementing agencies will allocate the designated funding for the project as specified in the loan and project agreements. Counterpart funds from the government will be disbursed and liquidated by the implementing agencies to contractors and service providers. The disbursement process will follow this process: (i) according to the progress of the contract, the implementing agencies will submit disbursement request to the respective PMO; and (ii) once approved, counterpart funds will be disbursed from the respective municipal finance bureau.

## C. Accounting

38. The ETMAPG and the implementing agencies will maintain, or cause to maintain, separate books and records by funding source for all expenditures incurred on the project. Consolidated project financial statements will be prepared annually by ETMAPG through the prefectural PMO in accordance with the government's accounting laws and regulations, which are consistent with international accounting principles and practices.<sup>13</sup>

### D. Auditing and Public Disclosure

39. The ETMAPG and the implementing agencies will cause the detailed consolidated project financial statements to be audited in accordance with International Standards on Auditing and the Government Auditing Standards of the PRC (where these are consistent with International Standards on Auditing), by an auditor acceptable to ADB. The audited consolidated project financial statements will be submitted in the English language to ADB within six months of the end of the fiscal year by the prefectural PMO.

40. The annual audit report for the project will include an audit management letter<sup>14</sup> and auditor's opinions which cover (i) whether the project financial statements present a true and fair view or are presented fairly, in all material respects, in accordance with the applicable financial reporting framework; (ii) whether loan proceeds were used only for the purposes of the project or not; (iii) the level of compliance for each financial covenant contained in the loan and project agreements for the project; (iv) use of the imprest fund procedure; and (v) use of the SOE procedure certifying to the eligibility of those expenditures claimed under SOE procedure, and

14 A management letter means formal communications from the auditor the client management in accordance with the International Standard on Auditing 265 (communicating deficiencies in internal control to those charged with governance and management), which is not required to be provided separately as it is equivalent to the Audit Findings and Recommendations prepared by the Project auditor and submitted to ADB.

<sup>&</sup>lt;sup>13</sup> Applicable laws, regulations and guidelines include: (i) the Accounting Law of the PRC (2000); (ii) State-owned Construction Enterprise Accounting Control Regulations; (iii) Capital Construction Financial Control Regulations; and (iv) Accounting Methods of Projects Financed by the World Bank.

proper use of the SOE and imprest procedures in accordance with ADB's *Loan Disbursement Handbook* (2015, as amended from time to time) and other project documents.

- 41. Compliance with financial reporting and auditing requirements will be monitored by review missions and during normal program supervision, and followed up regularly with all concerned, including the external auditor.
- 42. The borrower, HPG, and ETMAPG have been made aware of ADB's policy on delayed submission, and the requirements for satisfactory and acceptable quality of the audited project financial statements. ADB reserves the right to require a change in the auditor (in a manner consistent with the constitution of the borrower), or for additional support to be provided to the auditor, if the audits required are not conducted in a manner satisfactory to ADB, or if the audits are substantially delayed. ADB reserves the right to verify the project's financial accounts to confirm that the share of ADB's financing is used in accordance with ADB's policies and procedures.
- 43. Public disclosure of the project financial statements, including the audit report on the project financial statements, will be guided by ADB's Public Communications Policy (2011). After review, ADB will disclose the financial statements for the project and the opinion of the auditors on the financial statements within 30 days of the date of their receipt by posting them on ADB's website. The Audit Management Letter will not be disclosed.

<sup>&</sup>lt;sup>15</sup> ADB policy on delayed submission of audited project financial statements:

<sup>-</sup> When audited project financial statements are not received by the due date, ADB will write to the executing agency advising that (i) the audit documents are overdue; and (ii) if they are not received within the next six months, requests for new contract awards and disbursement such as new replenishment of imprest accounts, processing of new reimbursement, and issuance of new commitment letters will not be processed.

<sup>-</sup> When audited project financial statements have not been received within six months after the due date, ADB will withhold processing of requests for new contract awards and disbursement such as new replenishment of imprest accounts, processing of new reimbursement and issuance of new commitment letters. ADB will (i) inform the executing agency of ADB's actions; and (ii) advise that the loan may be suspended if the audit documents are not received within the next six months.

When audited project financial statements have not been received within 12 months after the due date, ADB may suspend the loan.

<sup>&</sup>lt;sup>16</sup> Available from <a href="http://www.adb.org/site/disclosure/public-communications-policy">http://www.adb.org/site/disclosure/public-communications-policy</a> .

#### VI. PROCUREMENT AND CONSULTING SERVICES

### A. Advance Contracting and Retroactive Financing

44. The ETMAPG has requested advance contracting and retroactive financing to enable early commencement of procurement of civil works, goods, and services. The details of activities to be financed and their justifications will be set out in a written request to ADB. The ETMAP has been advised that retroactive financing may only apply to up to 20% of the amount of the ADB loan in respect for expenditures incurred before loan effectiveness, but not earlier than 12 months before the signing of the loan and project agreements. Approval of advance contracting and retroactive financing does not commit ADB to financing the project. All advance contracting and retroactive financing will be undertaken in conformity with ADB's Procurement Guidelines <sup>17</sup> (2015, as amended from time to time) and ADB's Guidelines on the Use of Consultants <sup>18</sup> (2013, as amended from time to time). The issuance of invitations to bid under advance contracting and retroactive financing will be subject to ADB approval and advance contracting should follow ADB's review and approval procedures relating to procurement and consulting services.

### B. Procurement of Goods, Works and Consulting Services

- 45. All procurement of goods and works will be undertaken in accordance with ADB's Procurement Guidelines (2015, as amended from time to time). International competitive bidding (ICB) will be used for civil works contracts estimated to cost \$20 million and above. National competitive bidding (NCB) will be used for civil works contracts estimated to cost over \$200,000 equivalent up to \$20 million. For goods and equipment, ICB will be used for values exceeding \$5 million, while NCB will be used for goods and equipment from over \$100,000 to below \$5 million equivalent. For NCB, the first draft English language of the procurement documents (prequalification, bidding documents, and draft contract) should be submitted for ADB approval regardless of the estimated contract amount. Subsequent procurements are subject to post review. All ICB contracts are subject to prior review. Prior review and approval of ADB of the procurement documents (prequalification, bidding, contract) is required.
- 46. A procurement plan indicating goods, works, and consulting service contract packages and expected contract preparation and implementation timeline is in subsection C.
- 47. All consultants financed by ADB will be recruited according to ADB's Guidelines on the Use of Consultants (2013, as amended from time to time). An estimated 187 person-months (27 person-months international, 160 person-months national) of consulting services are required to: (i) facilitate project implementation and institutional strengthening support (quality and cost-based selection), (ii) conduct resettlement and social monitoring (consultant's qualifications selection), (iii) advise on initial project implementation support including project management and procurement (individual consultant selection), and (iv) provide guidance on strengthening non-structural measures for Qing River integrated management (quality and cost-

<sup>&</sup>lt;sup>17</sup> Procurement Guidelines: <a href="http://www.adb.org/sites/default/files/institutional-document/31482/procurement-guidelines-april-2015.pdf">http://www.adb.org/sites/default/files/institutional-document/31482/procurement-guidelines-april-2015.pdf</a>

<sup>&</sup>lt;sup>18</sup> Guidelines on the Use of Consultants: <a href="http://www.adb.org/documents/guidelines-use-consultants-asian-development-bank-and-its-borrowers">http://www.adb.org/documents/guidelines-use-consultants-asian-development-bank-and-its-borrowers</a>.

<sup>19</sup> Checklists for actions required to contract consultants by method available in e-Handbook on Project Implementation at: <a href="http://www.adb.org/documents/handbook-project-implementation">http://www.adb.org/documents/handbook-project-implementation</a>.

based selection). The terms of reference for these consulting services packages are detailed in Appendixes 1–4.

## C. Procurement Plan

Table 1: Basic Data

Project Name: Hubei Enshi Qing River Upstream Environment Rehabilitation Project					
Project Number: 47048-002	Approval Number: 3277				
Country: China, People's Republic of	Country: China, People's Republic of				
	<b>Executing Agency</b> : The People's Government of Enshi				
Project Procurement Classification:	Implementing Agency:				
Category B	N/A				
Project Procurement Risk: Low					
Project Financing Amount: US\$ 218,810,000	Project Closing Date: 31 January 2022				
<b>ADB Financing:</b> US\$ 100,000,000					
Cofinancing (ADB Administered):					
Non-ADB Financing: US\$ 118,810,000					
Date of First Procurement Plan: 11	Date of this Procurement Plan: 11 March 2019,				
September	Version 11				
2015					
Advance Contracting:	e-GP:				
No	No				

## A. Methods, Thresholds, Review and 18-Month Procurement Plan

## 1. Procurement and Consulting Methods, Thresholds

48. Except as ADB may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold (USD)	Comments
International Competitive Bidding for Goods	US\$ 5,000,000 and Above	
National Competitive Bidding for Goods	Between US\$ 100,001 and US\$ 4,999,999	The first NCB is subject to prior review, thereafter post review.
Shopping for Goods	Up to US\$ 100,000	
International Competitive Bidding for Works	US\$ 20,000,000 and Above	
National Competitive Bidding for Works	Between US\$ 200,000 and US\$19,999,999	The first NCB is subject to prior review, thereafter post review.
Shopping for Works	Up to US\$ 199,999	

Consulting Services		
Method Comments	Method Comments	
Consultant's Qualification Selection for Consulting	Three submissions: (i) evaluation of expressions of	
Firm	interest and request for proposals, (ii) technical and	

	financial evaluation, and (iii) draft negotiated contract.
Quality- and Cost-Based Selection for Consulting Firm	Five submissions: (i) shortlist, (ii) technical evaluation, (iii) financial evaluation and ranking of technical proposals, (iv) draft negotiated contract, and (v) signed contract. Use of this method is subject to Guidelines on the Use of Consultants by ADB and its Borrowers (2013, as amended from time to time), and paragraphs 48 of PAI 2.03.
Individual Consultant Selection for Individual Consultant	Two submissions: (i) proposal for engagement of consultant, including shortlist, and (ii) signed contract.

## 2. Goods and Works Contracts Estimated to Cost \$1 Million or More

49. The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

Table 4: Goods and Works Contracts Estimated to Cost \$1 Million or More

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
EC03	Gaoqiaohe Pump station and pipeline to Dashaba WWTP	3,245,639.53	NCB	Post	1S1E	Q2/2019	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EC05	Dashaba WWTP pipeline network and equipment (Caijia River areas)	6,975,330.40	NCB	Post	1S1E	Q4/2019	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EC07	Dashaba WWTP pipeline network and equipment (Gaoqiao River areas)	14,222,792.95	NCB	Prior	1S1E	Q4/2019	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EC16	Daishui River Rehabilitatio (Lot I)	10,279,447.67	NCB	Post	1S1E	Q2/2020	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

EC17	Daishui River Rehabilitatio (Lot II)	9,844,767.44	NCB	Post	1S1E	Q2/2020	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
------	---	--------------	-----	------	------	---------	--

ICB = international competitive bidding, NCB = national competitive bidding, Q = quarter, WWTP = wastewater treatment plant.

a All contract values include physical contingencies.

b Request for advance contracting for which retroactive financing will be applicable.

c The first NCB procurement package of goods and civil works will be prior reviewed by ADB.

50. The following table lists consulting services contracts for which the recruitment activity is either ongoing or expected to commence within the next 18 months.

### 3. Consulting Services Contracts Estimated to Cost \$100,000 or More

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None							

# 4. Goods and Works Contracts Estimated to Cost Less than \$1 million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)

51. The following table groups smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

Goods and	l works							
Package Number	General Description	Estimated Value	Quantity	Procurement Method	Review (Prior/Post )	Bidding Procedure	Advertisemen t Date (quarter/year)	Comments
EE05	Enshi sewers pipeline GIS system	286,337.20	1	NCB	Post	1S1E	Q4/2019	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
LE03	Lichuan wastewater pipeline GIS system	218,000.00	1	NCB	Post	1S1E	Q4/2019	Prequalification of Bidders:

				Domestic Preference Applicable: N
				Bidding Document: Goods

Consulting	Consulting Services									
Package Number	General Description	Estimated Value	Quantity	Procurement Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments		
None										

## B. Indicative List of Packages Required under the Project

52. The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the 18 months period).

Goods and	works						
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments
None							

Consulting	services						
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Comments
None							

## C. Awarded, Ongoing or Completed Contracts

## 1. Awarded and Ongoing Contracts

Package Number	General Description	Estimated Value	Awarded Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
EC01	Dashaba WWTP Civil Works	13,038,740.23	9,411,162.89	NCB	Q4/2018	2-AUG-19	
EC02	Dashaba Leveling	14,725,003.32	14,082,839.66	NCB	Q3/2016	21-MAR-17	
LC10	Lichuan Wastewater Collection and Treatment System (including WWTP)	11,415,220.51	9,210,004.61	NCB	Q3/2017	23-APR-18	
LC04	River Management Project: Qing River sections from Sandu gorge to upstream of water source protection zone (including dredging)	14,087,453.45	11,095,803.25	NCB	Q3/2017	29-JUNE-18	
LC05	River Management Project: Qing River sections from downstream of water source protection zone to Tenglong No.2 bridge rehabilitation (including dredging)	5,435,413.13	5,784,178.58	NCB	Q3/2017	23-APR-18	
LC06	Sandao River and Huilong Channel Rehabilitation (including dredging)	6,540,291.24	6,521,840.19	NCB	Q3/2017	23-APR-18	
LC03	Wastewater pipeline for new town (including pump station reconstruction)	7,471,011.84	5,482,427.39	NCB	Q3/2017	23-APR-18	
LC07	Yuanbao River Rehabilitation (including dredging)	6,461,707.14	5,502,477.10	NCB	Q3/2017	17-MAR-18	
EE01	Dashaba WWTP equipment (including Gaoqiao river pump station equipment)	10,657,900.00	9,939,953.94	ICB	Q3/2018	18-SEP-19	

LE01	Lichuan WWTP equipment	10,465,870.00	8,528,187.38	ICB	Q3/2018	17-MAY-19	
EE04	Enshi flood forecast and warning system	93,520.00	91,039.97	Shopping	Q4/2019	15-NOV-19	
EE03	Equipment, fertilizer and pesticides for Agricultural non-point source pilot program	68,790.00	71,416.95	Shopping	Q1/2019	18-FEB-19	

Consulting	g services						
Package Number	General Description	Estimated Value	Awarded Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
CS2	Resettlement and social monitoring	190,000.00	186,800.00	CQS	Q1/2016	20-MAR-17	
CS1	Project implementation and institutional strengthening support	630,000.00	620,600.00	QCBS	Q4/2016	23-MAR-17	
CS4	Strengthening non-structural measures on Qing River Integrated Management	760,000.00	717,930.00	QCBS	Q3/2017	12-FEB-18	
CS3-1	Individual consultant for initial project implementation support – Project management and procurement	33,300.00	26,000.00	ICS	Q4/2015	13-APR-16	
CS3-2	Individual consultant for initial project implementation support – Resettlement	26,700.00	32,000.00	ICS	Q4/2015	13-APR-16	

## D. Non-ADB Financing

The following table lists goods, works and consulting services contracts over the life of the project, financed by Non-ADB sources.

Goods and Works								
General Description	Estimated Value(cumulative)	Estimated Number of Contracts	Procurement Method	Comments				
Dashaba WWTP pipeline network and equipment (Qingshulin area)	2,386,390.00	1	NCB	Advertisement Date: Q1/2016				
Dashaba WWTP pipeline network and equipment (Qing River right bank interception sewers)	5,609,270.00	1	NCB	Advertisement Date: Q1/2016				
River management project: Qing river upstream and downstream sections; 1 km section upstream of Daishui river mouth; (including dredging)	9,985,500.00	1	NCB	Advertisement Date: Q3/2016				
Gaoqiao River section management (including dredging)	2,122,500.00	1	NCB	Advertisement Date: Q1/2015				
Wastewater pipeline for old town (including pump station reconstruction)	365,307.00	1	NCB					

Consulting services				
General Description	Estimated Value(cumulative)	Estimated Number of Contracts	Procurement Method	Comments
None				

#### E. National Competitive Bidding

#### A. Regulation and Reference Documents

The procedures to be followed for national competitive bidding shall be those set forth in *The Government Procurement Law of People's Republic of China* approved on 29 June 2002 and *Law of the People's Republic of China on Bid Invitation and Bidding of the People's Republic of China* promulgated on August 30, 1999 with the clarifications and modifications described in the following paragraphs required for compliance with the provisions of the ADB Procurement Guidelines.

#### **B. Procurement Procedures**

**1. Competitive Bidding Procedure** (Procurement Law Art. 26 and Law on Bidding Art. 10).

Public tendering is the acceptable method of government procurement, and public invitation is the accepted bid invitation mode

#### 2. Eligibility

The eligibility of bidders shall be as defined under section I of the Procurement Guidelines; accordingly, no bidder or potential bidder should be declared ineligible for reasons other than those provided in section I of the Guidelines, as amended from time to time

#### 3. Advertising

All invitations to prequalify or to bid shall be advertised in the national press (China Daily Newspaper) or a free and open access website (www.chinabidding.com). Such advertisement shall be made in sufficient time for prospective bidders to obtain prequalification or bidding documents and prepare and submit their responses. In any event, a minimum preparation period of twenty-eight (28) days shall be given. The preparation period shall count (a) from the date of advertisement, or (b) when the documents are available for issue, whichever date is later. The advertisement and the prequalification and bidding documents shall specify the deadline for such submission.

#### 4. Bidding Period

The minimum bidding period is 28 days prior to the deadline for the submission of bids

#### 5. Participation by Government-Owned Enterprises

Government owned enterprises in the Borrower's country may be permitted to bid if they can establish that they (a) are legally and financially autonomous, (b) operate under commercial law and (c) are not a dependent agency of the Borrower/Project Executing Agency.

#### 6. Rebidding

Re-bidding shall not be allowed solely because the number of bids is less than three (3).

### **C.** Bidding Documents

#### 7. Qualification requirements

Qualification requirements of bidders and the method of evaluating the qualification of each bidder shall be specified in detail in the bidding documents, and in the prequalification documents if the bidding is preceded by a prequalification process.

#### 8. Bid Submission and Opening

Bidders shall be allowed to submit bids by mail or by hand.

All bids shall be opened in public; all bidders shall be afforded an opportunity to be present (either in person or through their representatives) at the time of bid opening, but bidders shall not be required to be present at the bid opening.

#### 9. Bid Evaluation and Award

No bid may be rejected solely on the basis that the bid price falls outside any standard contract estimate, or margin or bracket of average bids established by the Borrower/Project Executing Agency.

Each contract shall be awarded to the lowest evaluated responsive bidder, that is, the bidder who meets the appropriate standards of capability and resources and whose bid has been determined (a) to be substantially responsive to the bidding documents and (b) to offer the lowest evaluated cost. The winning bidder shall not be required, as a condition of award, to undertake responsibilities for work not stipulated in the bidding documents or otherwise to modify the bid as originally submitted.

#### 10. ADB Policy Clauses

Each contract financed with the proceeds of the Loan shall provide that the suppliers and contractors shall permit ADB, at its request, to inspect their accounts and records relating to the performance of the contract and to have said accounts and records audited by auditors appointed by ADB.

A provision shall be included in all bidding documents for NCB works and goods contracts financed by ADB stating that the Borrower shall reject a proposal for award if it determines that the bidder recommended for award has, directly or through an agent, engaged in corrupt, fraudulent, collusive, coercive or obstructive practices in competing for the contract in question.

A provision shall be included in all bidding documents for NCB works and goods contracts financed by ADB stating that ADB will declare a firm or individual ineligible, either indefinitely or for a stated period, to be awarded a contract financed by ADB, if it at any time determines that

the firm or individual has, directly or through an agent, engaged in corrupt, fraudulent, collusive, coercive or obstructive practices or any integrity violation in competing for, or in executing, ADB-financed contract.

#### VII. SAFEGUARDS

#### A. Environment

- 53. **Environment due diligence.** The project is classified as category A for environment. An environmental impact assessment (EIA) and environmental management plan (EMP) were prepared and disclosed on the ADB website on 26 November 2014. The EIA incorporates the results of the domestic environmental impact assessment (DEIA) approved by the Hubei Provincial Department of Environmental Protection in November 2014. The EIA complies with ADB's policies and requirements including ADB's Safeguard Policy Statement (2009). The EIA concludes that the project's anticipated environmental impacts can be mitigated through full and effective implementation of the EMP, which forms part of the PAM (Attachment 5).
- 54. **EMP.** The project EIA and EMP, not the domestic EIA, forms the basis of the official loan agreement between ADB and ETMAPG. The EMP is the key document to be used by the ETMAPG and contractors to manage and report on the environmental impacts of project construction and operation. The EMP defines the mitigation measures, monitoring program, grievance redress mechanism (GRM), public consultation plan, and roles and responsibilities for the project agencies. The ETMAPG, through the PMO, holds final responsibility for implementation and compliance with the EMP. The ETMAPG and implementing agencies will be responsible for ensuring the project is designed, constructed, decommissioned, and operated in accordance with: (i) the national and local government environmental, health and safety laws, regulations, procedures, and guidelines; (ii) ADB's Safeguard Policy Statement (2009); and (iii) the EMP. A full-time environmental officer has been assigned in the PMO to coordinate implementation of the EMP. The effectiveness of the mitigation measures will be evaluated through environmental inspections and monitoring. The loan implementation environment consultants will support the PMO and contractors to implement the EMP.
- EMP update and bidding documents. In the design stage the ETMAPG will forward 55. the EMP to: (i) the design institutes for incorporating mitigation measures into the detailed technical designs; (ii) the wetland specialist, who will design the fauna habitat features for the embankments and constructed wetlands. The EMP will be updated at the end of the detailed design, as needed, reviewed by ADB, and re-posted on the ADB website. To ensure that contractors comply with the EMP, the PMO will prepare and provide the following for incorporation into the bidding documents: (i) a list of environmental management requirements to be budgeted by bidders in their proposals, (ii) environmental clauses for contractual terms and conditions, and (iii) the updated EMP. The contractors and supervision companies will incorporate the EMP mitigation measures in their construction plans and will also be responsible for preparation of Site Environmental Management and Supervision Plan, as well as internal environmental monitoring during construction. Environmental impact monitoring will be conducted by the Environment Monitoring Stations, contracted by the ETMAPG. Assurances for environmental safeguards have been prepared and are included in the loan and project agreements. During project implementation, related trainings will be conducted by implementing agencies, wetland and greenhouse (GHG) specialists.
- 56. **Environmental benefits.** The project will result in environmental benefits including: (i) improvement in water quality of the Qing River in the project area from Class V to above Class IV; (i) reduction in flood risk frequency from 1 in 4 years recurrence to 1 in 20 years, to benefit about 70,900 households; (iii) 100% completion of the wastewater treatment targets of Enshi and Lichuan cities; (iv) improved sewage coverage for about 40,000 households; (v) overall

improved management of water resources in the ETMAPG, through the project non-structural and structural measures.

- 57. Potential impacts. Dredging will result in temporary damage of in-channel and riverbank habitats, elevated levels of suspended solids, limited clearance of vegetation, and localized impacts to aquatic invertebrates, fish, and possibly other fauna. Other construction impacts include localized air pollution, noise and vibration, fugitive dust, soil erosion, solid waste disposal, interference with traffic and municipal facilities, and occupational and community health and safety. Potential operational impacts include odor and GHG emissions from the wastewater treatment plants (WWTPs), lack of maintenance of project structures, and higher flow velocities in the Qing River. Potential cumulative and/or induced impacts, including the effects of climate change, have been assessed. Design and mitigation measures for the potential impacts have been developed. For the dredging and embankments, this includes the use of specialized machinery, timing of dredging, fauna habitat designs, use of native plant species for habitats, and post-construction monitoring of sediments, flow velocity, and aquatic invertebrates. For the WWTPs, safe distances to residences have been modeled to avoid odor impacts. A GHG specialist will work with the WWTPs to minimize GHG emissions. Training will be given for maintenance of the new structures. Community teams will be established to strengthen solid waste disposal and environmental and flood risk awareness. Impacts will be avoided and/or mitigated through implementation of the EMP. The EIA concludes that full and effective implementation of the EMP, together with the prescribed capacity training, will result in minor residual impacts that are within the limits of the PRC standards defined in the EMP.
- Public consultation and GRM. Information disclosure and two rounds of public 58. consultations were conducted during the EIA in accordance with the PRC Guideline on Public Consultation in EIA (2006) and ADB's Safeguard Policy Statement (2009). Public concerns about air and water pollution were documented and have been addressed in the project design. A project-specific GRM has been established to receive and manage any community concerns which may arise due to the project. The PMO is the lead agency that will have final responsibility for management, implementation and reporting of the GRM. The PMO Environmental and Social Officers will coordinate the GRM and: (i) instruct the implementing agencies, local environmental protection bureaus, and contractors on their responsibilities in the GRM; (ii) establish a simple registry system, to document and track grievances received (including forms to record complaints and how they have been resolved); (iii) report on progress of the GRM in the quarterly project progress reports and the semi-annual environmental and resettlement monitoring and progress reports to ADB; and (iv) arrange future public consultations for the project. The GRM procedures, reporting timelines, roles and responsibilities of all agencies, and GRM contact persons in each implementing agency, are described in Section G of the EMP.
- 59. **Capacity building.** Capacity building in environmental management will be provided to the PMO, implementing agencies, contractors, and construction and supervision companies in accordance with the training plan in the EMP (Attachment 5), to ensure adequate institutional capacity in managing the environmental impacts. The training will include: (i) implementation of the EMP for mitigation, monitoring, and reporting; (ii) management and maintenance of the constructed wetlands and fauna habitats of the embankments; (iiii) improved WWTP operations to reduce GHG emissions; (iv) inclusion of the EMP in project tenders and review of bids; and (v) implementation of the GRM, including access points, roles, and responsibilities for project agencies.

60. **Budget.** The ETMAPG shall make available, and cause the implementing agencies to make available, the necessary budgetary and human resources to fully implement the EMP. If any unanticipated environmental risks and impacts arise during construction or operation of the project that were not considered in the EIA and/or EMP, the ETMAPG, through the implementing agencies, should promptly inform ADB in writing of the occurrence of such risks or impacts, with detailed description of the event and the proposed action plan for incorporation in the updated EMP. The estimated budget for the EMP is in Table A1.8 of the EMP.

#### B. Resettlement

- 61. The project is classified as Category A for involuntary resettlement due to significant land acquisition and resettlement impacts. ETMAPG, with the support of a local institute, prepared two resettlement plans according to Safeguard Policy Statement (2009). The resettlement planning and implementation is designed to ensure that the affected persons (APs)<sup>20</sup> will be better off or at least not worst off as a result of the project.
- 62. Land acquisition and resettlement. Enshi Subproject: The resettlement impacts of this subproject mainly include permanent collective rural land acquisition, permanent acquisition of state-owned land and rural house demolition. 671.4 mu of land will be permanently occupied in the project, including 662.183 mu of collective land and 9.217 mu state-owned land; 546.2 mu of land will be temporarily occupied. Total 654 HHs with 2,653 persons will be affected by permanent land acquisition. Total 4,255.52m<sup>2</sup> of rural house will be demolished, affecting 8 HHs with 26 persons. In total, 662 HHs with 2,679 persons will be affected by land acquisition and house demolition. After the adjustment, land acquisition decreased by 19.7 mu, house demolition decreased by 2,223 square meters, affecting 45 fewer households with 189 people. Lichuan Subproject: 607.395 mu of land will be permanently occupied by the project, including 497.8 mu of collective land, 109.6 mu of state-owned land, 454 mu of land will be temporarily occupied. 661 HHs with 2797 persons will be only affected by land acquisition; 50 HHs with 175 persons will be only affected by temporary land acquisition. 11 HHs with 30 persons will be only affected by house demolition, and 1541 m<sup>2</sup> of rural dwelling houses will be demolished. After the project adjustment, the land acquisition is reduced by 56 mu. The number of APs is reduced by 65. and the number of AHs affected by house demolition is reduced by 4.
- 63. The land acquisition and resettlement compensation standards will follow the Land Administration Law of the People's Republic of China (2004), Decision of the State Council on Deepening the Reform and Rigidly Enforcing Land Administration (SC [2004] No.28) (October 21, 2004), and other applicable guidelines. They will also be based on local policies regarding land acquisition and resettlement (LAR) in Hubei Province, Enshi Prefecture, and ADB's Safeguard Policy Statement (2009). HPG and ETMAPG will provide necessary assistance for house construction and relocation during resettlement implementation.
- 64. All affected people are eligible to compensation and assistance. The cut-off date for eligible resettlement entitlement of the project was on 30 June 2014. Compensation for acquisition of collectively-owned land includes land compensation, resettlement subsidy, social

45

\_

<sup>&</sup>lt;sup>20</sup> ADB's Safeguard Policy Statement (2009) trigger for involuntary resettlement changed the terminology of "affected persons" which are defined as persons who are physically and/or economically displaced as a result of involuntary acquisition of land or voluntary restrictions on land use or on access to legally designated parks and protected areas. In the PRC, although the resettlement plans maintain the original terminology of "affected persons", the definition is equivalent to ADB's definition of "displaced persons".

security fund, young crop compensation and ground attachment compensation. Compensation for occupation of state-owned land for paid use will be made based on the benchmark land price published by ETMAPG for the respective areas. Compensation on rural residential houses to be relocated will be made based on the house replacement price determined by appraisal. The affected households will be entitled to participate in the process of choosing appraisal agency and decline the appraisal result. Meanwhile, the property-exchange house will be another option for the APs to choose, if they prefer.

- 65. **Resettlement and income restoration.** The key actions of economic restoration will include: monetary compensation, uniform resettlement houses, temporary living subsidies for displaced persons, social security funds provided by local security system for all eligible persons. The skill training (including employment at non-agricultural positions, project employments, non-monetary supports, etc.) is also provided for APs.
- 66. **Institutional arrangements.** The PMO will assume the overall responsibility for the implementation of LAR, including the planning, implementation, financing, and reporting of LAR. LMC will take the primary responsibility of the resettlement consultation, implementation, and timely delivery of entitlements. To ensure smooth implementation, the staff in charge of LAR will undertake training on resettlement implementation organized by the PMO. The resettlement implementation schedule has been prepared based on the preparation and construction timetable. The resettlement plans will be updated based on the final design and detailed measurement survey, disclosed to affected persons, and submitted to ADB for review and approval prior to the award of civil works contract.
- 67. For Enshi City, the total budget for the completed part of land acquisition and resettlement is CNY 57,718 million. In Daishui River, the new resettlement plan budget for the uncompleted part is CNY22.3282 million. The total budget is CNY 80.046 million. For Lichuan City, the total budget is CNY 64.731million.
- 68. **Grievance redress mechanism.** A grievance redress mechanism (GRM) has been developed in compliance with ADB's Safeguard Policy Statement (2009) requirement to address environmental, health, safety, and social concerns associated with project construction, operation, land acquisition, and leasing arrangements. The details of the GRM, including a time-bound flow chart of procedures, are included in the resettlement plans.
- 69. Displaced persons may file an appeal on any aspect of resettlement, including compensation rates, etc. The above means of appeal, and the names, locations, persons responsible and telephone numbers of the appeal accepting agencies will be communicated to the displaced persons at a meeting, through an announcement or the resettlement information booklet, so that the displaced persons know their right of appeal. Mass media will be used to strengthen publicity and reporting, and comments and suggestions on resettlement from all parties concerned will be shared by the resettlement organization. All agencies will accept grievances and appeals from the affected people for free, and costs so reasonably incurred will be disbursed from the contingency costs. During the whole design and construction periods of the project, these appeal procedures will remain effective to ensure that the affected persons can use them to address relevant issues. Affected persons can also submit complaints to ADB which will be handled by the project team. If an affected person is still not satisfied and believes

he/she has been harmed due to non-compliance with ADB policy, s/he may submit a complaint to ADB's Accountability Mechanism.<sup>21</sup>

- 70. **Monitoring.** A detailed plan for both the internal and external monitoring is included in the resettlement plans. PMO will submit an internal monitoring report through semiannual project monitoring report to ADB. Furthermore, PMO will employ an external resettlement monitoring institute or firm to establish an independent external monitoring organization in order to deliver an independent and unbiased external monitoring report. A baseline study of affected persons will be completed for each resettlement plan before the LAR begins and the report will be submitted in September 2015. After that and until project completion, semiannual monitoring reports will be prepared and submitted for ADB's review during resettlement implementation and annually for two years after completion of resettlement. The implementation plan of the resettlement plans are summarized in the table below.
- 71. Pursuant to ADB's Safeguard Policy Statement (2009),<sup>22</sup> ADB funds may not be applied to the activities described on the ADB Prohibited Investment Activities List set forth at Appendix 5 of the Safeguard Policy Statement.

Enshi City: Land acquisition and house demolition of the adjusted project can be seen in Table 1. Lichuan City seen in Table2.

Table 1 Enshi Subproject Changes in project impacts after adjustments

		Original RP	Current RP	Changes
Land Acquisition	Mu	691.1	671.4	-19.7
Temporary Land Occupation	Mu	1,374	546.2	-827.80
Land	НН	688	654	-34
Acquisition	Person	2,788	2,653	-135
Temporary	НН	185	72.0	-113
Land Occupation	Person	740	296.0	-444
Havea	НН	19	8	-11
House Demolition	Person	80	26	-54
Demontion	Area	6,478	4,255	-2,223
Total	HH	707	662	-45
i Ulai	Person	2,868	2,679	-189

<sup>22</sup> Available at: http://www.adb.org/Documents/Policies/Safeguards/Safeguard-Policy-Statement-June2009.pdf

<sup>&</sup>lt;sup>21</sup> For further information, see: <a href="http://www.adb.org/site/accountability-mechanism/main">http://www.adb.org/site/accountability-mechanism/main</a>

Table 2 Lichuan City Changes in Land Acquisition

		Original	After Adjustments	Changes	Note
Land Acquisition	Mu	607.4	551.4	-56	It is conducted by the original implementation institutions and the project aim remains. The resettlement plan policy is carried out.
Temporary Land Occupation	Mu	855.2	454.0	-401.20	There is a reduce in the length of pipe network construction and fewer land is occupied temporarily.
Land	нн	679	661	-18	
Acquisition	Person	2,862	2,797	-65	
Temporary	НН	85	50.0	-35	
Land Occupation	Person	318	175.0	-143	
House	нн	15	11	-4	
Demolition	Person	63	30	-33	
	Area	6,300	1,541	-4,759	

## **Table3 Enshi Subproject Schedule for Resettlement Activities**

No.	Resettlement Task	Object	Responsible Organization	Time	Status
1	Information publication				
1.1	Information book	1 village	Enshi Urban Construction and Investment Company		
1.2	Publicize RP on ADB's website		Implementing agency, project management office and ADB	20190930	
2	RP and budget				
2.1	Approval of RP and budget (incl. compensation standards)	yuan	Enshi Urban Construction and Investment Company	20190930	
2.2	Village-level restoration plan	villages	Village committee	20190930	
3	Detailed measurement and investigation				
4	Compensation agreement				
4.1	Village-level land compensation agreement	villages	Land bureau	20191030	
4.2	Land compensation agreement for HH		Village committee (neighborhood)	20191030	
5	Implementation of livelihood restoration measures				
5.1	Compensate land for affected HH		Village and village collectives	20191030- 20191231	

No.	Resettlement Task	Object	Responsible Organization	Time	Status
5.2	Implement village-level restoration plan		Village collectives	20191030-	
0.2	Important vinage level resteration plan		villago conconvoc	20191231	
5.3	Suggestions on income recovery,		Town, village collectives, labor	20191030-	
0.0	business and jobs		bureau	20191231	
5.4	Implement livelihood training plan		Labor bureau	20191030-	
0.4	Implement ive in look training plan		Labor bareau	20191231	
5.5	Identify the vulnerable and take support		Bureau of civil affairs, project	20191030-	
0.0	measures		management office	20191231	
5.6	Employ affected persons during project		Project management office, labor	20191030-	
3.0	construction		bureau and contractor		
6	Capability building for implementing				
	agencies				
6.1	Provide training for relevant personnel		ADB	20190630	
6.2	Provide training for relevant personnel		Project management office and	20190630	
0.2	in county, town, village		land bureau	20190030	
7	Monitoring and evaluation				
7.1	Baseline study	RP	External monitoring agency	20190731	
7.2	Establish internal monitoring	As per RP	Project management office and	20190630	
1.2	mechanism	As per Ki	implementing agency	20190030	
7.3	Engage external monitoring agency	1 organization	Project management office	20190630	
7.4	Internal monitoring report	Quarterly report	Project management office and	20190630-	
1.4	internal monitoring report	Qualterly report	Implementing agency	20221231	

No.	Resettlement Task	Object	Responsible Organization	Time	Status
7.5	External monitoring report	Semi-annual report	External monitoring agency	20190630- 20221231	
7.6	External evaluation report	Annual report	External monitoring agency	20190630- 20221231	
7.7	Resettlement completion report	1 report	Implementing agency and project management office	20221231	
8	Participation record		Implementing agency	20190630- 20221231	
9	Complaint record		Implementing agency	20190630- 20221231	
10	Land compensation and resettlement funding procedure				
10.1	- Implementing agency funded	Initial capital		20190731	
10.2	- Payments to Villages	Most of capital	Implementing agency	20191030	
10.3	- Payments to HH	Most of capital	Implementing agency and village committee	20191030	
11	Start civil works				
11.1	Project		Project management office	20191101	

#### C. Ethnic Minorities

72. The project is categorized as B for the Indigenous Peoples Safeguard. Ethnic minorities make up about 43.9% of the population of ETMAP. The social assessment found they are economically and socially integrated and will benefit equally from the project activities as the mainstream population in ETMAP. The Ethnic Minority Development Plan (EMDP) assures that ethnic minorities will be targeted by non-structural measures in urban areas to benefit from project improvements, and benefit from job opportunities created under the project. In rural areas, Tujia and Miao villages will be targeted as benefiting communities of the wastewater collection system and non-structural measures. The project will not have any negative impacts on the dignity, human rights, traditional lands or culture of ethnic minorities. An estimated 40% of persons affected by land acquisition are considered ethnic minorities. Impacts on those persons will be separately recorded in the resettlement and EMDP monitoring, to ensure their restoration of livelihood.

#### VIII. GENDER AND SOCIAL DIMENSIONS

#### A. Summary Poverty Reduction and Social Strategy

- 73. This section describes the required actions for gender and social dimensions, other than social safeguards. A social, poverty and gender analysis was undertaken in accordance with ADB guidelines. The analysis collected information to assist in the design of the project by identifying the poor, examining causes of poverty and recommending poverty reduction measures within the scope of the project.
- 74. The project will directly benefit about 70,900 households for improved flood protection and 40,000 households for wastewater collection and treatment, of whom approximately 6% are poor. The project will create about 6,300 full-time jobs during the construction period and 105 during the operation stage. Employment targets for vulnerable groups and women are included in the design and monitoring framework and loan assurances. Better flood management and expansion of sewage collection and wastewater treatment system will improve public health. A social action plan (SAP) and a gender action plan (GAP) have been prepared and will be implemented by the PMO in collaboration with other stakeholders during project implementation. The project will not only improve the urban environment, but also raise public awareness on water conservation, solid waste management, flood risk and preparedness and thereby help sustain socioeconomic development in Enshi.

#### B. Gender Development and Gender Action Plan

- 75. The project is categorized as effective gender mainstreaming. Women focus group discussions found that environmental improvements are anticipated to have a significant gender impact, with reduced time burdens and costs for healthcare, preparation for floods, and clean-up after floods; and with overall improvement of surroundings. The project will also create women's employment opportunities. A GAP has been prepared to ensure that women are kept fully informed and consulted throughout the project. Gender specific indicators have also been included in the project's design and monitoring framework. The GAP includes measures to address gender concerns in all project components and capacity development, which include (i) ensuring the effective inclusion of women in all project activities; and (ii) ensuring, as far as possible, that the targets set for the employment of women are met, and that the work conditions of and pay for men and women are equitable. Resettlement plan measures will mitigate any possible negative impacts of the project on women due to land acquisition and resettlement impacts. See table 1 for the GAP.
- 76. The GAP includes provisions to ensure that staff of the PMO and implementing agencies is fully briefed on gender in development and the GAP, at the commencement of project implementation. The staff responsible for social safeguards and gender will work with women's federations, contractors, and community office staff to facilitate the participation of women in opportunities for physical works; and, ensure that all PRC labor laws and core labor standards are respected. The staff will also ensure (i) gender disaggregated baseline and survey data will be collected, (ii) the GAP is implemented, monitored, and reported to ADB through quarterly project progress reports. Social development specialists engaged for project management support will mentor the staff as necessary, and facilitate achievement of the project's gender and development objectives. The GAP will be monitored during ADB review missions and supervision will be supported by ADB's social development specialist.

#### C. Social Action Plan

- 77. A Social Action Plan (SAP) has been prepared in order to facilitate continued consultation and participation of communities in the project, as well as ensure that labor rights and entitlements are observed and that the needs of poor households are considered.
- 78. Measures in the SAP place a particular emphasis on establishing community environmental supervision and flood management teams (CESFMTs) to raise environmental awareness of residents, eliminate improper disposal of solid waste, and promote awareness of early flood warning and response in pilot communities in Enshi and Lichuan. It is important that these are not just educational campaigns, but involve behavioral change advocacy.
- 79. Under guidance of the consultants, the CESFMTs' activities will include:
  - (i) development of methods of publicizing status of water quality using language and formats that the public can understand;
  - (ii) improvement of solid waste disposal so it does not end up in or alongside rivers and channels (relocation of neighborhood garbage disposal sites, development of community-funded garbage collection and disposal systems, cooperation with the local environmental service office for provision of large disposal bins and more frequent garbage collection, public awareness raising, community enforcement, etc.); and
  - (iii) development and publication of flood warning, evacuation, and emergency response procedures for the community.
- 80. The SAP also indicates that civil works contracts will stipulate (i) that local people will receive priority with respect to employment, (ii) that equal wages will be paid for work of equal value, and that women's wages will be paid directly to them, (iii) that no child or forced labor will be employed, and (iv) that all employees will be provided with a written contract in accordance with the format prescribed by Chinese national law.

**Table 1: Gender Action Plan** 

		1	T	1	
Action	Objectives and Monitoring Indicators	Time Frame	Budget and Sources	Responsible Organization	Key Stakeholders
Output 1: Wastewater Manage	ement Improved				
1.1. Women's participation in discussions on detailed design	The proportion of women to all participants is not less than 50%.	2015–2022	Included in the C&P plan and SAP	PMO with support from local design institutes	Municipal Women's Federation Districts, townships, villages, and communities Residents, including women
1.2. Women's participation in water/wastewater tariff hearings	Among all participants at the hearing, not less than 30% are women.	3 months before raising tariffs for water or wastewater	Included in the C&P plan and SAP	Municipal Finance Bureau	PMO Municipal Sewage Company Municipal Women's Federation Districts, townships, villages, and communities Residents, including women
1.3. Jobs for women	40% of employment opportunities created during construction and operations are directed towards women.  105 permanent O&M jobs created, at least 42 jobs (40%) held by women.	Throughout construction and operation periods	Staff wages Included in the project budget	Contractors Municipal Sewage Company Municipal Administrative Management Bureau Municipal Landscaping Management Bureau	PMO Municipal Labor and Social Security Bureau Municipal Women's Federation Districts, townships, villages, and communities
Output 2: Flood Management	Enhanced	l .	<b>.</b>	1	
2.1. Women's participation in discussions on detailed design	The proportion of women to all participants is not less than 50%.	2015–2022	Included in the C&P plan and SAP	PMO with support from local design institutes	Municipal Women's Federation Districts, townships, villages, and communities Residents, including women
2.2. CESFMTs <sup>23</sup>	There is at least one woman in the 3 members of each CESFMT.	2016–2022	Included in the C&P plan and SAP	PMO with assistance of communities and consultants	Municipal Administrative Management Bureau Municipal Women's Federation Residents, including women

\_

<sup>&</sup>lt;sup>23</sup> CESFMT will be established in each of eight model communities which are seriously affected by pollution and floods. CESFMTs will (i) raise the environmental awareness of community residents to eliminate waste dumping into the urban water channels, and (ii) make community residents aware of the flood warning system and flood response plan.

Action	Objectives and Monitoring Indicators	Time Frame	Budget and Sources	Responsible Organization	Key Stakeholders
2.3. Participation in the development on community participation manual, <sup>24</sup> and flood warning system and response plan	The proportion of women to all participants in the development of the community participation manual, and flood warning and response plan is not less than 40%.	2016–2022	Included in the C&P Plan	PMO with assistance of communities and consultants	Municipal Administrative Management Bureau Municipal Water Resources Bureau Municipal Women's Federation Residents, including women
2.4. Capacity building for CESFMT	(i) Capacity building of CESFMT members and other relevant persons should include a gender perspective to give adequate consideration of women's special rights and interests, and  (ii) The proportion of women to all participants is not less than 30%.	2016–2022	Included in the C&P Plan and GAP	PMO with assistance of consultants	CESFMT members Municipal Women's Federation Communities
2.5. Jobs for women	40% of employment opportunities created during construction and operations are directed towards women.	Throughout construction and operation periods	Staff wages Included in the project budget	Contractors Municipal Sewage Company Municipal Administrative Management Bureau Municipal Landscaping Management Bureau	PMO Municipal Labor and Social Security Bureau Municipal Women's Federation Districts, townships, villages, and communities
Output 3: Water and Environr	 mental Management Integrate	d d			
Women's participation in discussions on detailed design	The proportion of women to all participants is not less than 40%.	2015–2022	Included in the C&P plan and SAP	PMO with support from local design institutes	Municipal Women's Federation Districts, townships, villages, and communities Residents, including women

<sup>&</sup>lt;sup>24</sup> CESFMTs will lead the development of the community participation manual. The manual is intended to provide guidelines for community residents to meet together to discuss issues in their communities and decide resolutions.

Action	Objectives and Monitoring Indicators	Time Frame	Budget and Sources	Responsible Organization	Key Stakeholders
	500 farmers trained for best farm management practices, of which 250 women.				
	40 people trained for community supervision, of which 20 women.				
Output 4: Inclusive Capacity I	Development Strengthened				
4.1. Capacity building	(i) Capacity building of PMO staff and other relevant persons should include a gender perspective to give adequate consideration of women's special rights and interests; and     (ii) The proportion of women to all participants is not	2015–2022	Included in the C&P Plan and GAP	PMO with assistance of consultants	PMO staff Municipal Women's Federation
	less than 40%.				
4.2. Project management	The proportion of women to the PMO staff is not less than 30%.	2015–2022	Included in ETMAPG's counterpart funds	ETMAPG	PMO Municipal Women's Federation
4.3 Collection of gender disaggregated baseline and survey data	Gender disaggregated baseline (including women's time and costs for healthcare, preparation for floods, and clean-up after floods) will be established and monitored.	2016–2022	Included in the C&P plan and SAP	PMO with assistance of consultants	PMO staff Municipal Women's Federation

C&P = consultation and participation, CESFMT = community environmental supervision and flood management team, ETMAPG = Enshi Tujia and Miao Autonomous Prefecture Government, PMO = project management office, RP = resettlement plan, SAP = social action plan. Source: Asian Development Bank estimates.

**Table 2: Social Action Plan** 

Proposed action	Target population	Responsible and assisting agencies	Time	Funding requirement		Monitoring indicators
Measures to Enhance Project Benefits						
A. Socially Inclusive Design Features:						
<ul> <li>Increasing green spaces to provide local residents with more open areas for exercises.</li> <li>Ensuring water tariff would be affordable to all sections of the society, especially poor and vulnerable.</li> <li>Optimizing the project design to reduce impacts of land acquisition and house demolition.</li> </ul>	Local Residents	Agencies responsible: EA, IAs  Assisting agencies: design agency, local governments, local community	2015-2022	Project budget	1. 2. 3.	Number of open areas constructed Number of representatives from local residents, poor households and low income people attending the public hearing meetings for water tariff increase. Degree of satisfaction of the public with water tariff increase. No. of house and persons affected.
B. Generating Economic Opportunities					1 7.	The. of floude and persons affected.
Strengthening skill and training of farmers on techniques on agricultural to promote local economic development;  Strengthening Vocational Training program to local labors;  Providing training on labor law, contract law and rights to migrant workers;  Providing nonagricultural employment information to help local laborers find jobs in nearby enterprises;  Priority on using local building materials and resources; using local products and services (e.g., houses, food, drinks and other daily necessities.	Local residents; especially APs, the poor, vulnerable groups and women	Agencies responsible: local related department such as: agricultural committee, labor & social security bureau, women's federations,  Assisting agencies: IAs contractor, village committees	2015-2022	Local government funds	<ol> <li>3.</li> <li>4.</li> <li>5.</li> </ol>	Number of training and skill enhancement programs organized Number and percentage of women trained and informed (by type of training and type of information session).  Frequency, forms and men-times of a training Frequency of information dissemination on non-farm employment Purchase of local raw materials from contractor Additional income brought to local people from project construction.
C. Generating Employment Opportunities		I		I	1	
<ul> <li>Making unskilled jobs generated at the construction and operation stages first available to local residents;</li> <li>Providing 40% of the total unskilled jobs to women and poor on the basis of their</li> </ul>	Local residents; especially APs, the poor, poor group	Agencies responsible: local governments Assisting agencies:	2015-2022	Project Funds		Number of jobs opportunities by the project Number and percentage of the jobs to local residents Number and percentage of the
willingness.	and women	EA, IAs, agricultural				Jobs to women (by type and nature

Proposed action	Target population	Responsible and assisting agencies	Time	Funding requirement	Monitoring indicators
		committee, labor &		•	of job)
		social security			4. Number and percentage of the jobs
		bureau, village			for poor (by type and nature of job)
		committees			5. Wages paid to local residents
Measures to Reduce Potential Risks					J 5 1
A. Consultation and Public Participation					
Consultation and public participation	Local	Agencies	2015-2022	Project routine	1. Number of such consultation held
Informing and consulting with the local	residents	responsible:		management	and degree of public participation
population on project impacts and benefits (at		EA, IAs, local		funds	desegregated by gender, poor and
least 50% participants to be women and poor		governments			vulnerable
and vulnerable					2. Number of complaints received and
Status and progress of civil works including		Assisting agencies:			disposition (relevant records)
possible construction related interruptions and		PMO, labor & social			, ,
disturbances.		security bureau, land			
2. Establishing a grievance redress mechanism		& resources bureau			
Establishing a grievance redress mechanism					
in the project area, handling appeals from					
APs, and keeping appeal and remedy records.					
B. Mitigating Construction interference and Applying	ng Safe Constr	ruction Methods			
<ul> <li>Controlling dust to avoid pollution, restricting</li> </ul>		Agencies	2015-2022	Project funds	1. Number of complaints on
overnight construction, and complying with		responsible:		(Environmental	environmental pollution at the
noise, dust and vibration standards strictly;		EA		Management	construction stage (including dust
• Strengthening construction safety, and				Plan)	and noise) and disposition
providing safe roads/channel conditions, and		Assisting agencies:			2. Number of announcements and
suitable warning signs; and		contractor,			warning signs installed during
<ul> <li>Avoiding damages to public water supply,</li> </ul>		environmental			construction
power supply, drainage and irrigation facilities.		protection bureau,			3. Number of damaged public
		local governments			facilities repaired timely
C. Provision of Affordable Water Tariff for Poor and I	lear-poor Wate	er Users			
Ensuring 20% representatives to be poor and	Local poor	Agencies	2015-2022	Government	1. Number of such public hearings
near-poor people attending water tariff public	and low-	responsible:		funds	held
hearing meetings.	income	EA, IAs, local			2. Number of poor and near-poor
During project implementation, the project will	families	governments			representatives involving in public
assess the impact of wastewater collection					hearings
fees and tariffs on the poor and vulnerable		Assisting agencies:			3. Poor and near-poor people's
households, including among ethnic minority		PMO, civil affairs			concerns, problems and disposition

Proposed action	Target population	Responsible and assisting agencies	Time	Funding requirement	Monitoring indicators
people, and provide necessary subsidies to		bureau			(relevant records).
ensure wastewater collection services to the					4. No. of poor and near-poor families
poor; and hold public tariff consultation					covered by public assistance program.
hearings to consult with the affected people					
when setting or adjusting tariffs for					
wastewater.					

APs = affected persons, EA = executing agency, IA = implementing agency, PMO = project management office. Source: Asian Development Bank estimates.

## IX. PERFORMANCE MONITORING, EVALUATION, REPORTING AND COMMUNICATION

A. Project Design and Monitoring Framework

## Impact the Project is Aligned with

## **Current project**

Environmental ecological sustainability in the upper Qing River basin improved (Qing River Basin Pollution Prevention and Control Master Plan, 2010–2020)

## Overall project

Unchanged.

Results Chain	Performance Indicators with Targets and Baselines	Data Sources and Reporting Mechanisms	Risks
Outcome Current project	Current project	a-b. Government annual	Pollution
River health and water resource management in the upper Qing River basin improved	By 2022 (Baseline 2014) a) Households affected by 1-in-20-year frequency floods in the project area reduced by 61% (2014 baseline: 82,670) b) Households connected to newly installed sanitary sewers increased by 42% (2014 baseline:96,000) c) Pollution loads in Enshi and Lichuan are reduced Baseline (2014): COD 5,460 tons TN 844 tons TP 64 tons Target: COD 3,725 tons TN 685 tons TP 37 tons d) Wastewater treatment coverage (m3/d) increased from 57% to 90%	reports, records, and statistics on sanitation, natural disasters, and environment c. ETMAP environmental protection bureau water quality monitoring reports for the project d. Project progress reports and review reports	accidents occur near the Qing River and cause serious deterioration of water quality
Overall project Unchanged.	Overall project Unchanged.		
Outputs	By 2022 (2014 baseline)		
Output 1	1a.	1a. – 1e.	
Current project Wastewater management improved	Current project Total sewage treatment capacity of Enshi and Lichuan increased by 130,000 m3/d meeting class 1A effluent standards (2014 baseline: 110,000 m3/d)	1a–c. Government annual reports, records, and statistics on wastewater treatment	Trained staff reassigned to other positions or leave the position

Results Chain	Performance Indicators with Targets and Baselines	Data Sources and Reporting Mechanisms	Risks
Overall project Unchanged.	Overall project Total sewage treatment capacity of Enshi and Lichuan increased by 100,000 m3/d meeting class 1A effluent standards (2014 baseline: 110,000m³/d) (Changed) 1b.  Current project 231 km sewage pipes installed, an existing pumping station upgraded, 2 pump stations constructed, and 1 pump station upgraded (2014 baseline: sewage pipes, 104 km)  Overall project 76 km sewage pipes installed, an existing pumping station upgraded. (Combined with non-ADB funded components, 250 km of new pipelines will be built), 3 pump stations constructed, and 1 pump station upgraded (2014 baseline: sewage pipes, 104 km) (Changed) 1c.  Current project Treated effluent upgraded from Class 1B to Class 1A for existing WWTP facility in Lichuan (2014 baseline: class 1A)  Overall project Unchanged. 1d.  Current project Energy saving and GHG mitigation from 3 WWTPs: Baseline: 145,803 t/yr CO2e Target: 131,222 t/yr CO2e  Overall project Unchanged. 1e.	1a–e. ADB mission reports 1a–e. Site inspection and project progress reports 1c–e. Internal and external environment and LAR monitoring reports 1a–e. Project progress reports and review reports	they are trained for Delays in approval of land clearance and compensation
	Current project 105 permanent O&M jobs created, at least 42 jobs (40%) held by		

Results Chain	Performance Indicators with Targets and Baselines	Data Sources and Reporting Mechanisms	Risks
	women (2014 baseline: 0)  Overall project Unchanged.		
Output 2	2a.	2a. – 2c.	
Current project Flood management enhanced	Current project 115 km of riverbank constructed or rehabilitated for protection against 1-in-20-year floods (2014 baseline: 0)	2a–c. Government annual reports, records, and statistics on environment, spatial	Inappropriate riparian development and loss of vegetation
Overall project Unchanged.	Overall project 65 km of riverbank constructed/rehabilitated. (Combined with non-ADB funded components, 78 km of riverbank will be restored. Including the 38 km restored in other projects in Enshi, 116 km will be restored.) (2014 baseline: 0) (Changed)	planning documents 2a–c. ADB mission reports 2a–c. Site inspection and project progress reports 2a–b. Internal and external environment and LAR monitoring reports	upstream results in continued siltation
	2b.		
	Current project 81 km of riverbank dredged to increase flood conveying capacity (2014 baseline: 0)		
	Overall project 38 km of riverbank dredged to increase flood conveying capacity. (Combined with non-ADB funded components, 72 km of river will be dredged with a total volume of 840,000 m3.) (2014 baseline: 0) (Changed)		
	2c.		
	Current project Area inundated by 20-year flood decreased (2014 baseline:5.6 km² (Enshi), 3.4 km² (Lichuan))		
	Overall project Unchanged.		
Output 3	3a.	3a. – 3f.	
Current project Water and	Current project 21 garbage bins and 15 biogas ponds installed; 500 farmers, of whom	3a. Report on pilot program implementation	Data and information

Results Chain	Performance Indicators with Targets and Baselines	Data Sources and Reporting Mechanisms	Risks
environmental management integrated	50% are women, trained for best farm management practices; adoption of formula fertilizer and low toxicity pesticides in 800 mu of farmland (2014 baseline: 0)	3a–f. Government policy announcements, notices, or public speeches of	necessary for the database are not available and accessible
Overall project Unchanged.	Overall project Unchanged.	officials	dococinic
2.1.2.1.3.1.g.	3b.	3a–f. ADB mission reports	
	Current project Sewer infrastructure GIS and asset management system established (2014 baseline: 0)	3a–f. Project progress	
	Overall project	reports	
	Unchanged.	3a–c. Resettlement and environmental monitoring	
	3c.  Current project  40 people, of whom 20 are women, trained for community supervision; more than 40 staff, of whom 40% are women, trained for O&M of facilities and sewer infrastructure GIS and asset management system (2014 baseline: 0)	reports	
	Overall project Unchanged.		
	3d.		
	Current project Riverbank maintenance program implemented (2014 baseline: 0)		
	Overall project Unchanged.		
	3e.		
	Current project Flood forecasting and warning system with 6-hour lead time (2014 baseline: 0)		
	Overall project		

Results Chain	Performance Indicators with Targets and Baselines	Data Sources and Reporting Mechanisms	Risks
	Unchanged.		
	3f.		
	Current project Recommendations on water- sensitive land use planning provided to land use bureaus (2014 baseline: 0)		
	Overall project Unchanged.		
Output 4	4a.	4a.	
Current project Inclusive capacity development	Current project More than 100 staff, of which 40% women, trained for project management and operation and maintenance of the infrastructure (2014 baseline: 0)	ADB mission reports	High staff turnover affects results of capacity building
Overall project			
Unchanged.	Overall project Unchanged.		
	4b.	4b.	
	Current project More than 20 staff trained for implementation and monitoring of the resettlement plans, SAP, GAP, and EMDP by 2016 (2014 baseline: 0)	Project progress reports	
	Overall project Unchanged.		

## **Key Activities with Milestones**

- 1. Wastewater management improved
- 1.1. Installation of 195 km of new sewer pipes in Enshi and 54 km of new sewer pipes in Lichuan (by Q4 2020, ongoing, changed)
- 1.2. In Enshi, construction of a new WWTP of 50,000 m³ per day meeting class 1A effluent standards, including sludge advanced treatment and disposal of 121 tons per day (by Q3 2020, ongoing, changed)
- 1.3. In Lichuan, expansion of the existing WWTP to provide an additional capacity of 50,000 m<sup>3</sup> per day meeting class 1A effluent standards, with sludge advanced treatment capacity of 42 tons per day @ 80% water content (by Q4 2020, ongoing, changed), and upgrading of an existing wastewater treatment facility to improve the effluent standard from class 1B to 1A (by Q4 2020, ongoing, changed)
- 1.4. In Lichuan, retrofitting of the existing pump station, construction of one new pumping station, and reconstruction of pump station (by Q3 2020, ,ongoing, unchanged)
- 2. Flood management enhanced

#### **Key Activities with Milestones**

- 2.1. Construction of 77 km embankment and affiliated structures along the Qing River (both sides) and its tributaries flowing through Enshi (by Q1 2021, ongoing, changed) and Lichuan (by Q4 2021, ongoing, changed)
- 2.2. Dredging and proper disposal sediments, with total length of 40 km in both Enshi (by Q1 2021, ongoing, changed) and Lichuan, (by Q4 2021, ongoing, changed) to increase flood conveying capacity
- 2.3. In Enshi, construction of two wetlands with landscaping features and ecological buffer zones. In Lichuan, construction of wetlands, including a midstream island wetland and a fringing wetland, and ecological buffer zones in association with a waterfront plaza (by Q4 2021, ongoing, unchanged)
- 3. Water and environmental management integrated
- 3.1. In Enshi, provision of a pilot community participatory program to reduce nonpoint source pollution through improving farming practices (by Q2 2019, completed, unchanged)
- 3.2. A sewerage infrastructure GIS and asset management system to be established in both Enshi and Lichuan, incorporating energy saving and GHG reduction measures (by Q4 2020, ongoing, unchanged)
- 3.3. In both Enshi and Lichuan, provision of nonstructural adaptation measures, including flood forecasting and warning system, community environmental supervision and flood management, and river maintenance program (by Q4 2020, ongoing, unchanged)
- 4. Inclusive capacity development strengthened
- 4.1. Completion of training and recommendations on operation and sustainable financing of wastewater systems (by Q4 2021, ongoing, unchanged)
- 4.2. Completion of training program and procurement of equipment for improving water qualitymonitoring and enforcement (by Q4 2021, ongoing, unchanged)

#### **Project Management Activities**

Staffing of project management office and provision of initial training on financial management, project implementation, procurement, consulting services under ADB-financed operations, and safeguards (by Q2 2016, completed, unchanged)

Recruitment of project management consultants (by Q1 2016, completed, unchanged)

Procurement of all project management equipment (by Q3 2016, completed, unchanged)

Reporting and supervision of implementation of resettlement plans, SAP, GAP, EMDP, and environmental management plans (from 2016 to 2021, ongoing, unchanged)

#### Inputs

ADB Loan
\$100,000,000 (current)
\$0 (additional)
\$100,000,000 (overall)

Government
\$131,620,000(current)
\$-12,810,000
(reduced)
\$118 810 000 (overall)

## **Assumptions for Partner Financing**

Not applicable.

Overall project

Unchanged.

Source: Asian Development Bank.

ADB = Asian Development Bank, COD = chemical oxygen demand,  $CO_2e$  = carbon dioxide equivalent, EMDP = ethnic minority development plan, GAP = gender action plan, GHG = greenhouse gas, GIS = geographic information system, km = kilometer, km² = square kilometer, LAR = land acquisition and resettlement, m³ = cubic meter, O&M = operation and maintenance, Q = quarter, SAP = social action plan, WWTP = wastewater treatment plant.

a A mu is a Chinese unit of measurement (1 mu = 666.67  $m^2$ ). Source: Asian Development Bank.

#### **B.** Monitoring

#### A. Project performance monitoring

The project performance management system (PPMS) indicators, their relevance, and 81. monitoring practicalities will be discussed with the executing agency, implementing agencies and project beneficiaries during project implementation. Disaggregated baseline data for output and outcome indicators gathered during project processing will be updated and reported through the quarterly progress reports of the project management office and after each ADB review mission. These quarterly reports will provide information necessary to update ADB's project performance reporting system.<sup>25</sup> At the start of project implementation, the PMO and implementing agencies, with the project implementation consulting services, will develop integrated PPMS procedures to generate data systematically on the inputs and outputs of the components, as well as the indicators to be used to measure the project's impact and outcome taking into account the components' scope. The PMO will be responsible for monitoring and reporting on project performance. The basis for performance monitoring will be the design and monitoring framework, which identifies performance targets for the impact, outcomes, and outputs of the project. By collecting data from the sources identified in the DMF, the PMO will be able to report on an annual basis the performance of the project. Specific reporting requirements will be set out in the agreement between ADB and the Government. The PMO will collect the data, calculate the indicators, analyze the results, and prepare a brief report describing the extent to which the project is generating the intended outputs and outcomes, as well as the overall impact on ETMAP. The relevance and practicability of data collection for indicators was confirmed with the PMO and the implementing agencies. Meanwhile, the agreed socioeconomic and environmental indicators to be used will be further enhanced to measure project impacts. The PMO and the implementing agencies agreed and confirmed that they will (i) refine and integrate the PPMS framework at the start of project implementation; (ii) confirm that targets are achievable; (iii) develop recording, monitoring, and reporting arrangements; and (iv) establish systems and procedures no later than six months after project inception.

#### B. Compliance monitoring

82. The ETMAPG, with assistance of Enshi City and Lichuan City governments, implementing agencies and the project management consultants, will conduct compliance monitoring, and submit reports and information to ADB concerning the use of the loan proceeds, project implementation, implementing agencies' project implementation performance, and compliance of loan and project covenants. These reports will include (i) quarterly progress reports on project implementation; and (ii) a project completion report, which should be submitted not later than three months after the completion of the project facilities. The compliance status of loan and project covenants will be reported and assessed through quarterly progress report. ADB review missions will verify status.

#### C. Safeguards monitoring

#### a. Environment

83. Three types of environment safeguard monitoring will be conducted under the EMP: compliance monitoring; internal monitoring; and, external monitoring. The environmental

<sup>&</sup>lt;sup>25</sup> ADB's project performance reporting system is available at: http://www.adb.org/Documents/Slideshows/PPMS/default.asp?p=evaltool

monitoring program, including roles, responsibilities, monitoring frequency and variables, is described in Section E of the EMP. ADB and the PMO will monitor the status of EMP implementation through: (i) PMO quarterly project progress reports and semi-annual environmental progress reports to ADB; (ii) reports by the loan implementation environment consultant to PMO and ADB; and (iii) review missions. EMP implementation will be coordinated by the PMO Environment Officer, supported by the PMO, project municipal and county environmental protection bureaus, and loan implementation environment consultant, to ensure overall compliance of all relevant agencies with the EMP.

- 84. **Compliance monitoring** documents procedural compliance of the project with the EMP, including all required tasks of mitigation, monitoring, and reporting. To be conducted by the loan implementation environment consultant.
- 85. **Internal monitoring** the management of construction activities and quantitative measurement of selected environmental variables. To be conducted by the implementing agencies and construction contractors. During construction, the monitoring will include air quality and noise at construction sites and the discharge water quality, odor and treated sediment quality at dredge spoil treatment sites. During operations, internal monitoring will include the quality of treated wastewater and sludge from the wastewater treatment plants and the progress of embankment and wetland landscaping.
- 86. **External monitoring** the quantitative measurement of selected environmental variables at and near construction sites to ensure compliance with regulatory standards. External monitoring covers many of the same parameters as the internal monitoring, acting as a verification of the results by the implementing agencies and contractors. External monitoring will monitor the re-establishment of the aquatic habitat after river works. To be conducted by the Enshi and Lichuan environment monitoring stations for dust, noise, odor, dredge spoil, and surface water quality and flow, and the Wuhan environment monitoring station for aquatic invertebrates, and surface water quality and flow (the latter in the operational phase).
- 87. **Project readiness inspection.** Before construction, the loan implementation environment consultant will assess the readiness of the PMO and implementing agencies for environmental management, based on a set of indicators (Table A1.3 in the EMP) and report to ADB and PMO. This assessment will demonstrate that environmental commitments are being met and environmental management systems are in place before construction starts, and/or suggest corrective actions to ensure that all requirements are met.
- 88. **Environmental acceptance reporting.** Following the PRC Regulation on Project Completion Environmental Audit (MEP, 2001), within three months after the completion of major components, an environmental acceptance report for each shall be prepared by a licensed environmental monitoring institute. The report will be reviewed and approved by the Enshi Prefecture environment protection bureau and reported to ADB. The environmental acceptance reports of the component completions will indicate the timing, extent, effectiveness of completed mitigation and of maintenance, and the needs for additional mitigation measures and monitoring during operations.

#### b. Resettlement and ethnic minorities

89. Internal and external monitoring of resettlement plan implementation will be conducted. Monitoring methodologies are specified in the resettlement plans. The Enshi City Government (ECG) and Lichuan City Government (LCG) will carry out internal supervision and monitoring to

ensure compliance with the provisions of the resettlement plans and submit internal resettlement monitoring reports semiannually during project implementation, to be submitted together with the regular project monitoring report. The PPMS includes indicators on resettlement plan monitoring, and the required frequency. The PMO, ECG, and LCG have agreed to a set of supervision milestones with ADB, to ensure timely and effective implementation of resettlement activities. An external monitoring agency acceptable to ADB will be engaged by ECG and LCG prior to commencement of resettlement plan implementation and land acquisition. The external monitoring agency will prepare pre-resettlement plan implementation baseline surveys and reports, and implement external monitoring and evaluation of resettlement plan implementation. Semiannual external monitoring reports will be prepared and submitted to ADB during RP implementation, and annual evaluation reports will be forwarded directly to both the PMO and ADB for two years after conclusion of resettlement plan implementation. Both implementing units will be responsible to prepare and submit a resettlement completion report to ADB.

90. Monitoring of the ethnic minority development plan (EMDP) implementation will be conducted by the PMO. Monitoring methodologies are specified in the EMDP. ECG and LCG will carry out internal supervision and monitoring to ensure compliance with the provisions of the EMDP and submit ethnic minority development monitoring reports semiannually during project implementation. The PMO, ECG, and LCG have agreed to ensure timely and effective implementation of the EMDP.

#### D. Gender and social action plans

91. Monitoring indicators for the GAP and SAP have been incorporated into the PPMS. Clear targets and indicators have been established and some indicators, such as those on employment, are also captured in the design and monitoring framework. The regular project progress reports to ADB will include, at least semi-annually, reporting on all the indicators included in the GAP. Assistance will be provided for the executing agency and implementing agencies by the resettlement and social development consultant who will help to set up effective monitoring systems and work with the focal points in the ETMAPG and implementing agencies to ensure implementation and monitoring of the GAP and SAP.

#### C. Evaluation

92. ADB, ETMAPG, and implementing agencies will undertake a semiannual review mission to evaluate the progress of project implementation. ADB, ETMAPG, and implementing agencies will undertake a comprehensive midterm review two years after the start of project implementation to have a detailed evaluation of the scope, implementation arrangements, resettlement, achievement of scheduled targets, and progress on the agenda for policy reform and capacity building measures. Feedback from the PPMS activities will be analyzed. Within three months of physical completion of the project, the PMO will submit a project completion report to ADB.<sup>26</sup>

70

<sup>&</sup>lt;sup>26</sup> Project completion report format available at http://www.adb.org/Consulting/consultants-toolkits/PCR-Public-Sector-Landscape.rar

#### D. Reporting

- 93. The PMO will provide ADB with (i) quarterly progress reports in a format consistent with ADB's project performance reporting system; (ii) consolidated annual reports including (a) progress achieved by output as measured through the indicator's performance targets, (b) key implementation issues and solutions, (c) updated procurement plan, and (d) updated implementation plan for the next 12 months; and (iii) a project completion report within six months of physical completion of the project.
- 94. The executing agency and implementing agencies have agreed on the following reporting commitments: (i) submission of semiannual progress reports during project implementation; (ii) submission of semiannual reports on the progress of safeguards monitoring, i.e., resettlement activities, EMDP implementation, environmental management plan implementation, GAP, and SAP; (iii) submission of project completion report six months after completion of the project; and (iv) submission of audited project accounts and financial statements six months after the end of fiscal year. PPMS data will be incorporated in the semiannual progress reports.

	Table 1: Project Performance Management System						
	Performance Monitoring			Monitoring	Responsible		
	Indicator	Target	Baseline	Mechanism	agency	Frequency	
1.	Impact Indicators (to be ac		f 2025)				
1.1	Average water quality of Qing River within Enshi and Lichuan is significantly improved Baseline: Class IV, V and below. Target: above Class III	Above Class III	Class IV, V and below	EPB Annual Reports	PMO and Environment al Protection Bureau	Once a year	
1.2	Public satisfaction with environmental and municipal services (sewerage connections, river rehabilitation and provision of wetland and amenity areas) increased Baseline: 57% satisfaction Target: 90% satisfaction	90% satisfaction	57% satisfaction	Survey on residents living along the Qing river	PMO	Midterm report, and completion report during project implementation Once every two years after project completion	
1.3	The species richness and diversity of aquatic invertebrates in the Qing River within Enshi and Lichuan is the same or improved compared with before the project.	Same or improved	Results of aquatic survey in 2014	Aquatic survey	PMO and Environment al Protection Bureau	Midterm report, and completion report during project implementation Once every year after project completion	
1.4	Increased flood protection in Enshi and Lichuan.	1 in 50 years	1 in 4 years	Enshi Statistic Bureau	PMO and Water Resource and Fishery Bureau	Midterm report, and completion report during project implementation Once every two years after project completion	
2.	Outcome Indicators (basel	ine year: 2015.	target year: 2	020 or project	completion yea	r)	
2.1	Average water quality of Qing River within Enshi and Lichuan is significantly improved Baseline: Class IV, V and below. Target: above Class III	Above Class IV	Class IV, V and below	EPB Annual Reports	PMO and Environment al Protection Bureau	Once a year	

	Performance Monitoring			Monitoring	Responsible	
	Indicator	Target	Baseline	Mechanism	agency	Frequency
2.2	Pollution loads in Enshi and Lichuan are reduced.	COD3,725 tons TN 685 tons TP 37 tons	COD 5,460 tons TN 844 tons TP 64 tons	Annual report of Environment al Protection Bureau Volume of wastewater collected multiplies (COD in WWTPs – COD in WWTPs out)	PMO and Environment al Protection Bureau	Once a year
2.3	Households connected to newly installed sanitary sewers increased.	136,000 households	96,000 households	Number of households in the service area	PMO and Housing and Urban-rural Construction Department	Midterm report, and completion report during project implementation
2.4	Wastewater treatment rate increased in Enshi and Lichuan.	90%	57%	Volume of wastewater collected from the WWTPs divided by volume of wastewater generated	PMO, Enshi Environment al Protection Bureau	Once every two years after project completion
2.5	Increased flood protection in Enshi and Lichuan.	1 in 20 years	1 in 4 years	Enshi Statistic Bureau	PMO and Water Resource and Fishery Bureau	
2.6	Community Environmental and Flood Management Supervision Teams established in pilot communities.	CESFMTs operational in eight communities	CESFMTs do not exist	Progress report	PMO and Water Resource and Fishery Bureau	Quarterly
2.6	Energy saving and greenhouse gases (GHG) from the three WWTPs	13,698 t/yr CO <sub>2</sub> e (with provision of GHG and energy saving measures)	145,803 t/yr CO <sub>2</sub> e (estimated of GHG emission without the mitigation measures)	New GHG accounting system Consultant report	GHG consultant, WWTPs	Annual
3.	Output Indicators	manua d				
<b>3.1</b> 3.1.1	Wastewater Management I	mproved 210,000 m <sup>3</sup> /d	110 000	WWTPs	PMO and	Completion
3.1.1	Total sewage treatment capacity of Enshi and Lichuan increased.	210,000 mº/d	110,000 m³/d	operation records	Environment al Protection Bureau	Completion report Once every two years after project completion

	Performance Monitoring Indicator	Target	Baseline	Monitoring Mechanism	Responsible agency	Frequency
3.1.2	In Enshi, total 42 km interceptors and new sewer pipes  (Combined with non-ADB funded components, 195km of new pipelines will be built.)	195 km	0	Contractors completion report	PMO and implementing agency	Quarterly
3.1.3	In Lichuan, total 34 km interceptors and new sewer pipes  (Combined with non-ADB funded components, 54km of new pipelines will be built.)	54 km	0	Contractors completion report	PMO and implementing agency	Quarterly
3.1.4	An existing pumping station in the Lichuan will be upgraded Treated effluent upgraded from Class 1B to Class 1A.	Class 1A	Class 1B	WWTP testing and commissioni ng result	PMO and implementing agency	Quarterly
3.1.5	Sewer infrastructure GIS and Asset Management System established.	Management of 250 km of sewerage network and three treatment plants in both cities.  (Note: 250 km accounts for both ADB and non- ADB funded components. )	0	Suppliers completion report and operation manuals	PMO and implementing agency	Quarterly

	Performance Monitoring			Monitoring	Responsible	_
3.1.6	Indicator  Operation of the three WWTPs improved to reduce GHGs	By 2016, GHG accounting system adopted by all 3 WWTPs  By 2017, at least 2 GHG mitigation measures adopted by the 3 WWTPs	Baseline Baseline 2014: no GHG accounting system  Baseline 2014: no specific operational practices to reduce GHG emissions	Mechanism  WWTPs operation records  GHG consultant report	agency PMO and Enshi Environment al Protection Bureau	Frequency Completion report during project implementation Once every year after project completion
3.1.7	Pollution characterization completed	Characterize d	No characteriz ation	Survey	PMO and Enshi Environment al Protection Bureau	Quarterly
3.2	Enhanced Flood Managem					
3.2.1	Riverbank is restored along the Qing River and its tributaries following PRC standards for protection against 1/20 year floods.	78 km (Note: 78 km accounts for both ADB and non-ADB funded components.)	0	Progress report and completion report by contractors	PMO and implementing agencies	Quarterly
3.2.2	Sediments are dredged and properly disposed of to increase flood conveying capacity according to PRC standards for protection against 1/20 year floods.	0.84 million m³  (Note: 0.84 m³ accounts for both ADB and non-ADB funded components.)	0	Progress report and completion report by contractors	PMO and implementing agencies	Quarterly
3.2.3	Area inundated by 20 year flood decreased in Enshi	0	5.6 km2	Enshi Statistic Bureau	PMO and Water Resource and Fishery Bureau	Reports after severe flood events
3.2.4	Area inundated by 20 year flood decreased in Lichuan	0	3.4 km2	Lichuan Statistic Bureau	PMO and Water Resource and Fishery Bureau	Reports after severe flood events

	Performance Monitoring Indicator	Target	Baseline	Monitoring Mechanism	Responsible agency	Frequency
3.2.5	The number of native fish species recorded in the Qing River in the project area known to lay eggs on the river bed (i.e. are most vulnerable to dredging) is maintained or increased.	Target 2021: same or increased	Baseline 2014: 24 fish species	Survey	PMO and Environment al Protection Bureau	Midterm report, and completion report during project implementation Once every year after project completion
3.2.6	River maintenance program formulated.	inputs into local plans	0	Progress report and completion report by consultants	PMO and Water Resource and Fishery Bureau	Quarterly
3.2.7	Improved adaptation and increased resilience through flood forecasting and warning system.	1 system and inputs into spatial planning documents	0	Supplier's completion report and operation manual	PMO and Water Resource and Fishery Bureau	Completion of the system development and receive training on operation of the system
3.3	Water and Environmental	Management In	tegrated			
3.3.1	A pilot community participatory program for reducing agricultural nonpoint source pollution.	712 households	0	Records of purchase of fertilizers and low toxicity pesticides	PMO and Tunbao Township	Quarterly
	Waste management improved in Xinjie village as the pilot village with community involvements:	21 garbage bins and 15 biogas ponds installed with regular maintenance	0	Suppliers and contractors reports	PMO and Tunbao Township	Completion of installation and provision of equipment
	Number of farmers trained for best farm management practices for rice, maize and green tea	500	0	Training materials and reports	PMO and Tunbao Township	According to training program
	Adoption of formula fertilizer and low toxicity pesticides:	800 mu	0	Records of purchase	PMO and Tunbao Township	Quarterly
3.3.2	Institutional and capacity strengthening program on operation and sustainable management of river and wastewater systems completed	40 people trained for carrying out Community Environment al and Flood Management Supervision.	0	Training materials and reports	PMO	According to training program

	Performance Monitoring			Monitoring	Responsible	
	Indicator	Target	Baseline	Mechanism	agency	Frequency
3.3.3	Institutional and capacity strengthening programs to improve water quality monitoring and enforcement completed.	More than 10 government staff trained for the operation of sewer infrastructure GIS and Asset Management System.	0	Training materials and reports	PMO	According to training program
3.4	Inclusive Capacity Develor			1	T	T
3.4.1	Recruitment of project management consultants by 2015	Yes	No	Consultancy agreement	PMO	Quarterly
3.4.2	Project management equipment procured by 2015	Yes	No	Delivery receipts	PMO	Quarterly
3.4.3	Institutional and capacity strengthening for project management and operation and maintenance of the infrastructure conducted.	More than 100 government staff trained for operation of the wastewater treatment plants and river maintenance	0	Progress report	PMO and project management support consultants	Quarterly
3.4.4	RPs, SAP, GAP, and EMDP are implemented, monitored, and reported until project conclusion.	More than 20 government staff involved in the implementati on and monitoring of the plans	0	Progress report and EMDP monitoring report	PMO and project management support consultants	Semiannually
3.4.5	Quarterly project progress reports submitted from the PMO to ADB during 2015–2020	Yes	No	Number and quality of progress reports	PMO and project management support consultants	Quarterly

	Performance Monitoring			Monitoring	Responsible	
	Indicator	Target	Baseline	Mechanism	agency	Frequency
3.4.6	External resettlement M&E reports submitted to ADB until two year after finalization of RP implementation during 2015–2018	Yes	No	Number and quality of the M&E reports	External resettlement monitoring agency	Semiannually during resettlement implementation and annually for two years after the completion of resettlement implementation
3.4.7	Semiannual internal environmental monitoring reports acceptable to ADB submitted from the PMO to ADB during 2015–2020	Yes	No	Number and quality of the reports	PMO and environment specialists engaged under the project	Semiannually
3.4.8	Project completion report submitted from the PMO to ADB in 2021	Yes	No	Quality of the project completion report	PMO and project management support consultants	Within 3 months after the physical completion of the project
3.4.9	Percentage of staff satisfied with training	90%	n/a	Progress report	PMO and project management support consultants	Twice a year
3.5	Other Outputs		_			
3.5.1	Temporary jobs created during project construction will provide employment opportunities for women.	6300 jobs, of which at least 2520 jobs (40%) are held by women	0	Data reported by contractors	Implementing agencies and PMO	Once a year
3.5.2	Permanent operations and maintenance jobs created will provide employment opportunities for women.	105 jobs, of which at least 42 jobs (40%) are held by women	0	Progress report	Implementing agencies and PMO	Once a year
4.	Safeguard Compliance Ind	icators				
<b>4.1</b> 4.1.1	Involuntary Resettlement Percentage of land	100%	0	Survey	PMO and	Somionnucilly
4.1.1	acquisition and resettlement milestones met	100 /0	J	Survey Semiannual external monitoring report	external resettlement monitoring agency	Semiannually

	Performance Monitoring Indicator	Target	Baseline	Monitoring Mechanism	Responsible agency	Frequency
4.2	<b>Environmental Protection</b>					
4.2.1	Compliance with the project environmental management plan	100%	0	Survey Semiannual internal monitoring report by PMO Semiannual external monitoring report by EMS	Internal report - PMO and Enshi and Lichuan EPBs  External report- Enshi, Lichuan, and Hubei Environment Monitoring Stations  Environment specialists engaged under the	Semiannually
					project	
4.3	Social Development		I.			
4.3.1	Compliance with the social action plan and gender action plan	100%	0	Survey Semiannual monitoring report	PMO and social development specialist engaged under the project	semiannually
4.3.2	Percentage of gender actions successfully discharged	100%	0	Survey Semiannual monitoring report	PMO and social development specialist engaged under the project	semiannually
4.3.3	Percentage of female participants attending project capacity-building training sessions	50%	n/a	Record of training activities	PMO and social development specialist engaged under the project	semiannually
4.3.4	Percentage of female participants attending community-based public awareness sessions	50%	n/a	Record of activity of community- based public awareness sessions	PMO and social development specialist engaged under the project	semiannually

	Performance Monitoring Indicator	Target	Baseline	Monitoring Mechanism	Responsible agency	Frequency
4.3.5	Percentage of women obtaining construction-related jobs	40% of jobs available	n/a	Contractor reports	Implementing agencies, PMO, and social development specialist engaged under the project	semiannually
4.3.6	Percentage of women obtaining permanent project jobs	40% of jobs available	n/a	Personnel reports by ETMAPG work units	Implementing agencies, PMO, and social development specialist engaged under the project	semiannually
5.	Project Implementation Pr	ogress Indicat	ors			
<b>5.1</b> 5.1.1	Land Availability Area (percentage) of	>70%	n/a	Progress	Implementing	Quarterly
	project land made available as scheduled			report	agencies and PMO	·
5.1.2	Area (percentage) of project land made available up to 6 months late	<20%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.1.3	Area (percentage) of project land made available over 6 months late	10%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.2	Contract Letting		1			
5.2.1	Number of contracts let on time	>70%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.2.2	Number delayed 3 months or less	<20%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.2.3	Number delayed 3 to 6 months	<10%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.2.4	Number delayed 6 to 12 months	0%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.2.5	Number delayed more than 12 months	0%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.3	Contract Completion	T	1 .	T_	Γ	Γ
5.3.1	Contracts completed on time	>60%	n/a	Progress report	Implementing agencies and PMO	Quarterly

	Performance Monitoring Indicator	Target	Baseline	Monitoring Mechanism	Responsible agency	Frequency
5.3.2	Number delayed 3 months or less	<30%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.3.3	Number delayed 3 to 6 months	<10%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.3.4	Number delayed 6 to 12 months	0%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.3.5	No delayed more than 12 months	0%	n/a	Progress report	Implementing agencies and PMO	Quarterly
5.4	Disbursement Progress					
5.4.1	Percentage of planned cumulative disbursement	100%	n/a	Progress report	PMO	Quarterly
5.4.2	Percentage of current year target	100%	n/a	Progress report	PMO	Quarterly
5.5	Covenant Compliance					
5.5.1	Number fully complied with	80% or more	n/a	ADB mission	ADB and PMO	Twice a year
5.5.2	Number with delayed compliance	20% or less	n/a	ADB mission	ADB and PMO	Twice a year
5.5.3	Number not complied with	none	n/a	ADB mission	ADB and PMO	Twice a year
5.6	Capacity-Building Inputs					
	Amount of consults' inputs	104 person- months	0	Progress report	PMO	Twice a year
	Number of training days	tbd	0	Progress report	PMO	Twice a year

ADB = Asian Development Bank, CESFMT = community environmental supervision and flood management team, CNY = Chinese yuan, COD = chemical oxygen demand, ha = hectare, EPB = Environmental Protection Bureau, ETMAPG = Enshi Tujia and Miao Autonomous Prefectural Government, km = kilometer, M&E = monitoring and evaluation, m³/year = cubic meter per year, N/A = not applicable, NH<sub>3</sub>-N = ammonia, PMO = project management office, tbd = to be decided once training plan has been finalized, TN = total nitrogen, TP = total phosphorus, WWT = wastewater treatment, WWTP = wastewater treatment plant. Source: Asian Development Bank estimates.

95. The following table summarizes the key reporting requirements during project implementation.

**Table 2: Key Reporting requirements** 

Table 2: Key Reporting requirements				
Report	Reference	Timing of Reporting		
Project performance management system Develop comprehensive project performance management system procedures Reporting of baseline and progress data including environmental management plan	Project Agreement, Schedule, paragraphs	No later than 6 months after loan effectiveness  Semiannual, included in the quarterly project progress reports		
Quarterly project progress reports	Project Agreement, Schedule, Article	Quarterly, within one month after the end of each quarter		
Audited project accounts and financial statements, auditor's report (including auditor's opinion on the use of the imprest account and statement of expenditures)	Project Agreement, Schedule, Article	Not later than six months after the closure of fiscal year (end of June)		
Resettlement monitoring Internal monitoring reports for the executing and implementing agencies Land acquisition and resettlement phase – external monitoring report Post-land acquisition and resettlement phase – external evaluation report  Resettlement completion report	Project Agreement, Schedule, paragraphs	Included in the semiannual progress report Semiannual  Annual reports for two years after the resettlement activities' completion Within three months after project		
Ethnic Minority Development Plan monitoring	Project Agreement, Schedule,	completion Semiannual during project implementation		
morning	paragraphs	implementation		
Other social monitoring Reporting on gender action plan implementation  Reporting on social action plan implementation	Project Agreement, Schedule, paragraphs	Semiannual, included in the quarterly project progress reports Semiannual, included in the quarterly project progress reports		
Environmental Report Construction phase – environmental management plan monitoring and progress report	Project Agreement, Schedule, paragraphs	Semiannual		
Operations phase – external monitoring report		Annual, until a project completion report is issued		
Project Completion Report	Project Agreement, Schedule, Article	Not later than six months after the physical completion of the project		

Source: Asian Development Bank estimates.

### E. Stakeholder Communication Strategy

96. Project information will be communicated through public consultation, information disclosure mechanism in ADB's and government's website, meetings, interviews, focus group discussions, and community consultation meetings, in accordance with ADB's requirements of public communication policy. Main stakeholders are the different government agencies, beneficiaries, displaced persons, and participants in the project implementation. Stakeholder

communication is part of the resettlement plans, environmental management plan, EMDP, SAP and the GAP and will be monitored accordingly.

- 97. **Environment.** Meaningful consultation, participation and information disclosure was conducted during project preparation. Information disclosure and public consultation included newspaper disclosure; informal communication with key stakeholders, including residents, local authorities and sector specific institutions and authorities; questionnaire surveys; and wider stakeholder meetings attended by affected people and other concerned stakeholders. A GRM has been defined to prevent and address community concerns, reduce risks, and assist the project in maximizing environmental and social benefits.
- 98. Involuntary resettlement and ethnic minorities. All of the affected households and towns/townships, leaders and town and township governments will be involved in the project resettlement baseline survey. Through meetings, interviews, focus group discussions, public consultation workshops, and community consultation meetings, local representatives have participated in the planning and concerns have been integrated into the resettlement plans and EMDP. Before implementation, the PMO, implementing agencies and other relevant leaders will further discuss and consult with the affected persons' representatives the impacts on every town/township and the detailed compensation plan to ensure affected persons' interests are protected and to provide employment opportunities for the affected persons' livelihoods as a result of project implementation. The PMO and implementing agencies will disclose the resettlement plans and EMDP in the offices and to affected people. The resettlement plans and EMDP will also be posted on the ADB website. Resettlement information booklets were distributed to affected households. This guideline contains information such as the affected project area, proposed land acquisition and relocation implementation progress and procedure. compensation standards for land acquisition, relocation assistance, and livelihood restoration strategy. Each implementing agency will establish a project resettlement unit for supervision of implementation, continued public consultation, monitoring of progress, and response to grievances. The grievance redress procedures will be established and explanations have been included in the resettlement information booklets.
- 99. During project implementation, consultations with minority people affected by the project will be conducted. During the land acquisition and resettlement phase, all affected minority people and villages will be provided the opportunity to review and consult the final compensation packages before signing compensation agreements. The agreed compensation rates and rehabilitation measures will be disclosed in the area affected by the project and be supervised by the affected people. Relocated minority households will have a choice of cash or an in-kind rehabilitation option. For landless farmers, a training needs assessment will be carried out by the local government. Beyond resettlement, ethnic minority villages have been consulted during the project design period about their participation in non-structural measures and nonpoint source pollution pilot activities. Ethnic minority will participate in CESFMT and other community awareness programs. Their participation is essential for those activities, and they will be further consulted about who participates, and the activities to be piloted.
- 100. **GAP and SAP**. Public disclosure of all project documents will be undertaken through the implementing agencies and on the ADB website including the project data sheet, DMF, EIA, resettlement plans, EMDP, and RRP. Disclosure of social and environmental monitoring reports will be undertaken during project implementation.
- 101. Consultations with communities have taken place and will continue at different points in the preparation and implementation of the GAP and SAP within the components, and will be

designed not only to inform people about the component or specific activities related to its preparation and implementation, but also to enable people in the community to ask questions, make suggestions, state preferences, and express concerns. Special attention will be paid to the participation of women and any other vulnerable groups, such as the poor.

#### X. ANTICORRUPTION POLICY

- 102. ADB reserves the right to investigate, directly or through its agents, any violations of the Anticorruption Policy relating to the Project.<sup>27</sup> All contracts financed by ADB shall include provisions specifying the right of ADB to audit and examine the records and accounts of the executing agency and all project contractors, suppliers, consultants and other service providers. Individuals/entities on ADB's anticorruption debarment list are ineligible to participate in ADB-financed activity and may not be awarded any contracts under the project.<sup>28</sup>
- 103. To support these efforts, relevant provisions are included in the loan and project agreements and the bidding documents for the project.

<sup>&</sup>lt;sup>27</sup> Available at: <a href="http://www.adb.org/sectors/governance/anticorruption">http://www.adb.org/sectors/governance/anticorruption</a>

<sup>&</sup>lt;sup>28</sup> ADB's Integrity Office web site is available at: <a href="http://www.adb.org/integrity/unit.asp">http://www.adb.org/integrity/unit.asp</a>

#### XI. ACCOUNTABILITY MECHANISM

104. People who are, or may in the future be, adversely affected by the project may submit complaints to ADB's Accountability Mechanism. The Accountability Mechanism provides an independent forum and process whereby people adversely affected by ADB-assisted projects can voice, and seek a resolution of their problems, as well as report alleged violations of ADB's operational policies and procedures. Before submitting a complaint to the Accountability Mechanism, affected people should make a good faith effort to solve their problems by working with the concerned ADB operations department. Only after doing that, and if they are still dissatisfied, they should approach the Accountability Mechanism. <sup>29</sup>

-

<sup>&</sup>lt;sup>29</sup> For further information see: <a href="http://www.adb.org/site/accountability-mechanism/main">http://www.adb.org/site/accountability-mechanism/main</a>

#### XII. RECORD OF PAM CHANGES

105. All revisions and/or updates during the course of implementation should be retained in this section to provide a chronological history of changes to implemented arrangements recorded in this project administration manual.

No.	Content	Date	Comments
1	1 <sup>st</sup> update of PAM	28 November, 2019	Updated before approval of project midterm adjustment

## OUTLINE TERMS OF REFERENCE FOR CONSULTING SERVICES FOR PROJECT IMPLEMENTATION AND INSTITUTIONAL STRENGTHENING SUPPORT

#### A. Introduction

106. This document sets out the terms of reference for consulting services needed to ensure the smooth implementation of the Hubei Enshi Qing River Upstream Environment Rehabilitation Project. The direct client for the consulting services is the Enshi Prefectural Project Management Office (EPPMO) established in the Enshi Tujia and Miao Autonomous Prefecture Government (ETMAPG), although the consulting services will also be provided to the two implementing agencies: the Enshi Urban Construction and Investment Co. Ltd (EUCIC) and the Lichuan Liangli Urban Construction and Development Co. Ltd. (LLUCDC).

#### B. Overall Scope of Work

107. The project implementation management support will provide project management assistance to ETMAPG, EPPMO, EUCIC and LLUCDC to comply with ADB procedural requirements including: (a) project performance management system (PPMS), (b) procurement of contracts, (c) disbursement and contract management, (d) technical support in detailed design, (e) construction planning and monitoring, (f) reporting requirements, (g) safeguard management and monitoring, and (h) financial management. The consultants will also provide capacity development support to ETMAPG, EPPMO, EUCIC, LLUCDC and other concerned agencies on: (a) ADB's procedural requirements on procurement, disbursement, safeguards and financial management; and (b) training, organization of study visits and workshops. To supplement the project supported infrastructure works and ensure the long term sustainability of the created infrastructure assets, various capacity development support will also be provided, including: (a) wastewater collection and treatment; (b) flooding prevention and management; (c) wetland; (d) solid waste management, (e) NPS management; (f) PPP; (g) institutional reform and development; and (g) public awareness campaign on environmental protection, and public health. The consultants will also provide capacity development support to ETMAPG, EPPMO, EUCIC, LLUCDC, and other concerned agencies to develop various plans and training, and to organize study visits and workshops.

#### C. Implementation Arrangements

108. The consulting services for project implementation and institutional support will be carried out by a consulting firm. A total of 19 person-months of international and 85 person-months of national consulting services will be required. The consulting services will be financed by the Asian Development Bank (ADB), and the consultants will be recruited by the PMO according to ADB's Guidelines on the Use of Consultants (2013, as amended from time to time). The consulting firm will be selected by (i) inviting full technical proposals; and (ii) using the quality- and cost-based selection method, with a quality-cost weighting ratio of 80:20. The consulting services are expected to start in January 2016 and be completed in December 2020.

\_

<sup>&</sup>lt;sup>1</sup> Checklists for actions required to contract consultants by method available in e-Handbook on Project Implementation at: <a href="http://www.adb.org/documents/handbooks/project-implementation/">http://www.adb.org/documents/handbooks/project-implementation/</a>.

Staffing	Input (Person-months)
International Consultant	
Wastewater Management Specialist/Team Leader	12.0
Procurement and Contract Management Specialist	5.0
Public Private Partnership Specialist	2.0
Subtotal	19.0
National Consultant	
Project Construction Management Specialist/Deputy Team Leader	40.0
Procurement and Contract Management Specialist	8.0
Wetlands Specialist	3.0
Nonpoint Source Pollution Control Specialist	3.0
Wastewater Management Specialist	3.0
Flood Control Specialist	3.0
Environmental Specialist	8.0
Social and Resettlement Specialist	8.0
Financial Management Specialist	5.0
Public Private Partnership Specialist	4.0
Subtotal	85.0

#### D. Reporting Requirements

- 109. The consultant team will produce (i) an inception report within 4 weeks of the start of the consulting services, (ii) an annual report by the end of each year during 2016–2020, (iii) draft project completion report by June 2020, and (iii) a project completion report at the end of the consulting services. The inception, annual, and draft final reports will be subject to tripartite reviews by ADB, the PMO, and the consultants. All reports are to be written in English and translated into Chinese. One hard copy and five electronic copies of each report are to be submitted to ADB (English version only) and the PMO (both Chinese and English versions).
- 110. The inception report will present an approach for the consulting services, including a work plan and an implementation schedule. The annual, draft final, and final reports will present activities conducted by the consultants, effects of the consulting services, issues encountered, and recommendations to improve project management.

#### E. Other Requirements

111. The consultant team will provide a fully qualified interpreter to work with the consultants on a full-time basis and support the ADB missions.

#### F. Scope of Services

- 112. The consultants will assist ETMAPG, EPPMO, EUCIC, and LLUCDC in:
  - setting up institutional framework, operational procedure, document control, design supervision, and contract management systems for the project and work plan to guide and facilitate the project implementation. This should utilize and adapt as necessary the arrangements set up for the earlier ADB projects in Hubei province;
  - (ii) establishing a PPMS in accordance with ADB requirements, including

- establishing baseline and operation mechanism for data collection, analysis and reporting;
- (iii) developing comprehensive project implementation plans and procedures for monitoring and controlling overall project activities;
- (iv) conducting technical review and providing expert comments on detailed engineering design in accordance with the design codes and standards;
- (v) reviewing designs, drawings, and bidding documents, including the identification of potential technical problems and suggesting means of resolving these, and incorporating environmental mitigation measures where appropriate;
- (vi) ensuring that bidding documents include for contractors to provide equipment operation and maintenance manuals in Chinese and that training in equipment and maintenance is adequately provided for;
- (vii) conducting technical, financial, and procedural review of bid evaluation, and contract negotiations;
- (viii) conducting routine site visits and providing technical inputs to construction planning, supervision, and monitoring for quality control of the project construction;
- (ix) conducting contract management, including monitoring construction progress, preparing semiannual progress reports, reviewing the contractors' claims for payments, coordinating project implementation among contractors and various stakeholders, and coordinating daily operational tasks;
- (x) conducting technical review for construction supervision and management including:
  - (a) approval of construction methods and the Site Environmental Management and Supervision Plans prepared by the contractors for each work site;
  - (b) ensuring work is undertaken according to the intent of contract specifications;
  - (c) control over construction quality:
  - (d) adherence to contract work programs and recovery of slippage;
  - (e) site health and safety procedures;
  - (f) record keeping systems to protect client interests in event of claims; and
  - (g) claims assessment and determination.
- (xi) providing expert inputs, review, and justification for contract variation and preparing necessary documentations in accordance with the Government and ADB requirements, if necessary;
- (xii) providing expert inputs on asset commissioning and handover, including a review of documentation provided by the contractors and that they have fully discharged their training obligations;
- (xiii) establishing an efficient and effective financial management system for the project implementation in accordance with ADB policy and procedural requirements and implementing such financial management system;
- (xiv) assessing financial management and (a) reviewing current accounting and administrative capacities of the project operation units for the built facilities, (b)

- verifying if internal control system is employed, (c) checking current internal audit, external or government audit, and (d) recommending any changes as appropriate;
- (xv) assessing the financial performance of the project operation units for the past five years and evaluating its financial capacity regarding cost recovery, borrowing capacity, debt servicing, tariff collection, accounts receivable, and subsidies, as appropriate;
- (xvi) identifying areas for improvement and training needed with respect to the quality of financial statements, disclosure, and notes to the financial statements, and developing templates for the annual financial statements;
- (xvii) reviewing disbursement applications and supporting documents;
- (xviii) collecting all necessary information, editing, drafting, and submitting the reports required under loan and project covenants on a timely manner;
- (xix) reviewing and updating the environment management plan (EMP), resettlement plans (RPs), Ethnic Minority Development Plan (EMDP), social action plan (SAP), and gender action plan (GAP), and assist PIUs to conduct internal monitoring of the implementation of the EMP, EMDP, RPs, SAP, and GAP, and prepare reports on a semiannual basis;
- (xx) providing expert opinions to ensure effectiveness of the project components' environmental mitigation measures and enhancement package implementation;
- (xxi) collecting periodic information for PPMS updating;
- (xxii) preparing necessary information for ADB's loan administration missions including loan review, loan midterm review, and loan completion missions;
- (xxiii) updating project financial status, project cost tables, financing plan and financial and economic analysis, and safeguard implementation;
- (xxiv) organizing and providing semiannual training on effective project financial management, procurement, disbursement, safeguards, and anticorruption measures;
- (xxv) organizing and providing semiannual training on the skills necessary for construction supervision, project management, and implementation of social and environmental safeguards for ADB requirements;
- (xxvi) undertaking annual tariff reviews for wastewater tariff and assessing the impact and affordability for the poor of the tariff increase;
- (xxvii) consulting with the stakeholders concerned, in particular, the poor and ensuring the poor's participation in the public hearing process for tariff increase in accordance with the government's policies and regulations;
- (xxviii) providing (a) training on prevention and control of transmissible diseases and HIV/AIDS, and community disturbance to contractors, and (b) drug and human trafficking awareness campaigns to the local communities;
- (xxix) advising and training contractors and supervising companies on ADB policy and procedural requirements to ensure their full compliance;
- (xxx) sampling and monitoring of environmental data related to the project, and contracting out the official environmental monitoring service to an accredited environmental monitoring station;

- (xxxi) making recommendations to resolve any issues or problems on implementing the EMP, EMDP and RP;
- (xxxii) developing and submitting the semiannual progress reports, including internal social, resettlement, and environmental monitoring reports, to ADB with quality acceptable to ADB; and preparing a project completion report within three months of project completion.

## OUTLINE TERMS OF REFERENCE FOR CONSULTING SERVICES FOR RESETTLEMENT AND SOCIAL MONITORING

- 1. An external resettlement and social monitor will be engaged intermittently for the entire duration of project implementation. The consulting firm or institute with estimated total input of 25 person-months of national consultants will be engaged through consultant qualification selection method. The external resettlement and social monitor will assist the Enshi Tujia and Miao Autonomous Prefecture Government, the project management office, the Enshi Urban Construction and Investment Co. Ltd, and the Lichuan Liangli Urban Construction and Development Co. Ltd. in:
  - (i) conducting baseline survey of affected persons and regular monitoring to ensure implementation of the resettlement plans, ethnic minority development plan, social action plan, and gender action plan in compliance with ADB's safeguard and social and gender development policies;
  - (ii) evaluating income restoration and post-resettlement conditions of the affected persons and host communities;
  - (iii) paying special attention to vulnerable groups, including women and the poor, to assess whether they have participated and improved their standard of living;
  - (iv) specifically, monitoring and evaluation will focus on the following aspects of the affected persons' situation and the resettlement process: (a) economic situation prior to and after displacement of land or structures; (b) timely disbursement of funds; (c) environmental conditions; (d) social adaptability after resettlement; (e) rehabilitation of the vulnerable groups; (f) measures taken to restore affected production and livelihoods of the affected persons; and (g) living conditions and economic status of affected persons following resettlement in comparison to the non-affected households in the project area;
  - making recommendations to resolve any issues or problems on implementation of resettlement plans and ethnic minority development plan, and providing advice to the project management office and implementing agencies;
  - (vi) supporting the executing agency and implementing agencies in the implementation, monitoring, and reporting on the gender action plan, and providing technical advice to ensure adequate gender mainstreaming in the project; and
  - (vii) submitting English and Chinese external resettlement and social monitoring reports (separate for resettlement and social) to Enshi Tujia and Miao Autonomous Prefecture Government and ADB with quality acceptable to ADB, every six months during resettlement implementation of the project.

#### **Implementation Arrangements**

Staffing	Input (Person-months)
National Consultant	
Social Development Specialist	10
Resettlement Specialist	15
Total	25

## OUTLINE TERMS OF REFERENCE FOR CONSULTING SERVICES FOR INITIAL PROJECT IMPLEMENTATION SUPPORT

- 1. Two individual consultants of estimated 9 person-months of national consultant—project procurement and management expert for 5 person-months and resettlement expert for 4 person-months— will be engaged through individual consultant selection for initial project implementation support. The consultants will assist the Enshi Tujia and Miao Autonomous Prefecture, the project management office, the Enshi Urban Construction and Investment Co. Ltd. and the Lichuan Liangli Urban Construction and Development Co. Ltd. in:
  - (i) establishing initial project management system including internal procedures of routine data filling and information exchange among the project management office, Enshi Urban Construction and Investment Co. Ltd, Lichuan Liangli Urban Construction and Development Co. Ltd., Hubei Provincial Financial Department, and other agencies of the Enshi Tujia and Miao Autonomous Prefecture for procurement, disbursement, financial management including internal auditing, and required reporting on project progress and safeguards;
  - (ii) recruiting consulting services for the project implementation and institutional strengthening support (package A), through quality- and cost-based selection method in accordance with ADB guidelines and procedural requirements;
  - (iii) recruiting consulting services for the external social and resettlement monitoring (package B), through consultant qualification selection method in accordance with ADB guidelines and procedural requirements;
  - (iv) procuring goods and works for the project's infrastructural components under advance contracting in accordance with ADB guidelines <sup>1</sup> and procedural requirements;
  - (v) collecting necessary information for reporting requirement of ADB including, semiannual implementation progress report, and project administration manual update for inception mission;
  - (vi) finalizing the resettlement plans by revisions arising from census of affected people and land survey made by detailed engineering design;
  - (vii) collecting additional information or conducting additional consultation, if necessary, to ensure the final resettlement plans will be in full compliance with ADB safeguard policy (2009);
  - (viii) supervising the updating of resettlement plans; and
  - (ix) providing training on project management, procurement, disbursement, financial management, and safeguards policy and procedures.

-

<sup>&</sup>lt;sup>1</sup> Procurement Guidelines: <a href="http://www.adb.org/documents/procurement-guidelines">http://www.adb.org/documents/procurement-guidelines</a>.

## OUTLINE TERMS OF REFERENCE FOR CONSULTING SERVICES FOR NON-STRUCTURAL MEASURES FOR QING RIVER INTEGRATED MANAGEMENT

#### A. INTRODUCTION

- 1. This appendix sets out the terms of reference for consulting services for non-structural measures under the Hubei Enshi Qing River Upstream Environmental Rehabilitation Project. These non-structural measures support the wastewater system improvements and river rehabilitation work under the Project, with the goal of improving infrastructure management, sustainable flood risk management, and pollution management in Enshi and Lichuan cities. The direct client for the consulting services is the project management office (PMO) established in the ETMAP government. The consulting services, however, will also be provided to agencies in Enshi and Lichuan cities relevant to project implementation as well as operations and maintenance, including the Enshi and Lichuan PMOs, Enshi Lvyuan Company, Lichuan City Environmental Protection Bureau, and water resource and aquatic products bureaus, water resource and fishery bureaus, and city management bureaus for Enshi and Lichuan cities.
- 2. In addition, a community engagement scheme is provided for the Xinjie Village at Tunbao Township of Enshi to conduct a pilot program to reduce agricultural nonpoint source (NPS) pollution. This pilot program aims to promote adoption of the fertilizer and pesticides through (i) providing financial incentives (subsidies) to farmers who use environmentally friendly fertilizers and pesticides, (ii) establishing demonstration plots to disseminate best management practices, (iii) training of local agricultural extension service personnel to provide farm services that will help reduce pollution from agricultural runoff, and (iv) provision equipment and facilities to improve the sanitation and hygienic conditions of the village. Under the guidance of the consultants, the program will be implemented by the PMO in close cooperation with Tunbao Township Government which has jurisdiction over Xinjie Village.

#### B. OVERALL SCOPE OF WORK

3. The scope of work is divided into two parts: Part A – General non-structural measures; and Part B – Agricultural NPS pollution reduction pilot scheme.

#### Part A - General Non-Structural Measures

- 4. The general non-structural measures cover the following tasks:
  - Sewer Infrastructure Geographic Information System (GIS) and Asset Management System
  - Flood Forecasting and Warning System
  - Pollution Characterization and Management
  - Community Environmental Supervision and Flood Management.
  - River Maintenance Program
  - Water Sensitive Land Use Planning
  - (i) Sewer Infrastructure GIS and Asset Management System. Provide technical assistance to the design institute and local government in developing a GIS and asset management strategy for the wastewater and stormwater sewer infrastructure in Enshi and Lichuan cities. The GIS will include location and attribute data for existing infrastructure and sewers to be constructed under the ADB project (pipes, manholes, pump stations, treatment plants, etc). The asset management strategy shall include a

GIS-based database if appropriate, sewer/equipment inspection and maintenance plans for prevention and repair, staffing requirements, budget, and financing mechanisms. Both the GIS and the asset management strategy will be developed according to local conditions and needs and will include capacity and institutional development for long term sustainability of the system. Opportunities and needs for sewer and stormwater drainage modeling using the GIS database will also be explored.

- (ii) Flood Forecasting and Warning System. Provide technical assistance to the design institute and local government in developing a flood forecasting and warning system for Enshi and Lichuan cities, which will include rainfall and water level monitoring equipment, information systems and server equipment at the flood control headquarters, flood forecast modeling, communications equipment and procedures for flood warning to residents, and emergency response plans. The system will be built upon the cities' existing hydrological monitoring system and early warning system. The flood forecast model will be developed using historical data from the cities' existing rainfall and hydrological stations. Associated capacity building and institutional development will also be included, such as software training and emergency response drills. Public education related to flood warning will be carried out by the Community Environmental Supervision and Flood Management Team (CESFMT) as described below.
- (iii) Pollution Characterization and Management. Provide technical assistance to the design institute and local government in characterizing pollution sources in the Qing River watershed within the boundaries of Enshi and Lichuan municipalities and developing an action plan for improved management of these pollution sources. Pollution characterization will include major point sources such as wastewater treatment plants, industries, livestock/poultry farms, as well as agricultural, rural, and urban nonpoint sources. Pollution survey results will be digitized in GIS. The consultants will assist with any modeling required to estimate NPS pollution levels. Recommended pollution mitigation measures will be provided based on international and domestic best practices and case studies. A watershed action plan will then be formulated in conjunction with local stakeholders based on a priority ranking of the recommended measures.
- (iv) Community Environmental Supervision and Flood Management. Assist the PMO and local governments in establishing CESFMTs to raise environmental awareness of residents, eliminate improper disposal of solid waste, and promote awareness of early flood warning and response in pilot communities in Enshi and Lichuan. Teams will be set up in a total of eight communities that are seriously affected by water pollution and flooding (three urban and one rural in each city). Each CESFMT should consist of at least three selected members of the community, including at least one woman. Each member will be paid CNY500 per month and each team will be granted a public welfare activity fund of CNY 5,000 for the two-year pilot period. Budget for the teams will be included under the Project. Team members are selected for terms of two years and can serve no more than two terms. Under guidance of the consultants, the CESFMTs' activities may include:
  - a) development of methods of publicizing status of water quality using language and formats that the public can understand;
  - b) improvement of solid waste disposal so it does not end up in or alongside rivers and channels (relocation of neighborhood garbage disposal sites, development of

- community-funded garbage collection and disposal systems, cooperation with the local environmental service office for provision of large disposal bins and more frequent garbage collection, public awareness raising, community enforcement, etc.); and
- c) development and publication of flood warning, evacuation, and emergency response procedures for the community.
- (v) River Maintenance Program. Assist the Water Resource and Aquatic Products Bureaus in Enshi and Lichuan in developing river maintenance programs for the rivers and channels to be rehabilitated under the project. This program will include inspection, maintenance activities, equipment for maintenance, staffing, and training, as well as institutional arrangements and financing mechanisms. Activities may include maintenance of pump stations, inspection and repair of embankments, removing flow obstructions, clearing overgrowth of vegetation, managing riverbank vegetation, etc. The program will also include procedures for reporting harmful activities to the rivers including (a) reduce capacity of the rivers, (b) interfere with water flow, (c) pollute the water (e.g. unauthorized construction and encroachment, illegal dumping of solid waste, wastewater discharges etc.). Development of the program will include capacity building and institutional development to make it sustainable long term.
- (vi) Water Sensitive Land Use Planning. Assist the Enshi and Lichuan governments in improving water-sensitive land use planning by providing recommendations on implementing development controls in flood-prone and/or ecologically sensitive areas. This may include adjustment of master plans based on results of flood risk mapping or ecological surveys, incorporation of land use controls in local regulations, etc. Recommendations on implementing sustainable drainage systems to reduce stormwater runoff in more localized areas will also be provided (e.g. bioretention filters, rain gardens, detention basins, green roofs etc.).

#### Part B – Agricultural NPS Pollution Reduction Pilot Program

- 5. A preliminary study has been conducted by the project preparatory technical assistance consultant to discuss with representatives of the Xinjie Village in Enshi. The community in Xinjie Village has been encouraged to voice their problems and concerns, develop alternative solutions. After several rounds of discussions, the following targets have been agreed.
  - Household garbage and wastewater will be collected and treated;
  - Use of fertilizer, pesticide and herbicide will be reduced, animal feces be collected, treated and used:
  - Vulnerable groups will equally participate in project, and preferentially gain benefits from the activities to improve their livelihoods;
  - The village will formulate an organization and mechanism of self-governance of the environment; the villagers will strengthen their awareness on environment protection, and conscientiously follow the regulations of public sanitation management.
- 6. In order to achieve the above targets, the following activities have been discussed and agreed. The activities can be generally arranged into three groups.
- 7. Activities Group 1: provision of garbage bins, vehicle and garbage tanks for garbage collection and transfer for treatment. Subsidy for garbage collection fees for the households.

- 8. Activities Group 2: Soil testing, subsidies for purchasing high efficiency and low toxicity pesticides, purchasing formula fertilizer and organic fertilizer, use of wastewater services, building bio-gas tanks, provision of equipment (mobile vehicle for wastewater pumping services, signs for drinking water protection zone, etc), and construction of aqueduct pipes.
- 9. Activities Group 3: Training and services to disseminate production techniques for rice, maize and green tea, support famers/women's association for environment protection including publicizing and competition awards, and assistance in farmers/women's association development.

#### A. IMPLEMENTATION ARRANGEMENTS

10. The consulting services will be carried out by a team of consultants through a firm. A total of 8 person-months of international and 41 person-months of national consulting services will be required. The consulting services will be financed by the ADB, and the consultants will be recruited by the PMO according to ADB's Guidelines on the Use of Consultants (2013, as amended from time to time). The consulting firm will be selected by (i) inviting simplified technical proposals; and (ii) using the quality- and cost-based selection method, with a quality-cost weighting ratio of 90:10. The consulting services are expected to start in Q2 2016, and will be implemented over about 4 years intermittently, with most tasks requiring intensive, short-term inputs, and others requiring inputs throughout the entire 4 years.

#### B. STAFFING

	Input
Staffing	(Person-months)
International Consultant	
Watershed Management Specialist/TL	6
Asset Management Specialist	2
Subtotal	8
National Consultant	
Utility Management Specialist/DTL	2
Pollution Characterization and Management Specialist	4
GIS Specialist	4
Public Outreach and Community Development Specialist	5
Policy and Institutional Specialist	3
River Management Specialist	4
Hydrologist	5
Ecological Land Use Planner	4
Agricultural Pollution Control Specialist	10
Subtotal	41

#### **International Specialists**

11. For each of the international consultant positions, (i) possession of a related degree, qualification and/or memberships of related academic societies; and/or past participation in related training courses; (ii) experience in similar positions for loan or technical assistance projects; and (iii) experience in projects in the PRC will be highly regarded.

- 12. Watershed Management Specialist/Team Leader (6 person-months): As team leader, (i) coordinate all project management support activities; (ii) finalize the approach for consulting services; (iii) prepare the inception, annual, draft final, and final reports; and conduct any other necessary work for smooth implementation of the consulting services. As watershed management specialist, in conjunction with the national pollution characterization and management specialist, the specialist will (i) review the existing inventory of pollution sources, existing water quality protection and pollution control plans, existing status and future goals of surface and groundwater quality, potential pollution sources in the future, in Enshi and Lichuan; (ii) assist the design institute in developing a pollution survey and modeling methodology (including survey locations, parameters, timing, consideration of future pollutant loads); (iii) review pollution survey and monitoring results; (iv) identify key pollution sources and feasible pollution mitigation measures based on international and domestic best practices and case studies; (v) in collaboration with local stakeholders, prioritize the pollution issues and mitigation measures in a watershed action plan (see para. 2iii). The plan can include structural measures, non-structural measures, as well as any institutional and policy-related recommendations.
- 13. **Asset Management Specialist (2 person-months)**: In conjunction with the national asset management specialist and GIS specialist, the specialist will (i) provide support to the design institute, Enshi Lvyuan Company, and the Lichuan EPB in developing a GIS and asset management strategy/plan for the cities' sewer and drainage infrastructure, as described in para 2i); (ii) in conjunction with the national asset management specialist and river specialist, develop a river maintenance program for the two cities as described in para 2v). Existing asset management and maintenance plans and resources must be reviewed carefully and discussed with relevant agencies. Design and complexity of the GIS and asset management approach must be based on local needs and capabilities to ensure that the systems can be operated and maintained properly on a long term basis.

#### **National Specialists**

- 14. For each of the international consultant positions, (i) possession of a related degree, qualification and/or memberships of related academic societies; and/or past participation in related training courses; (ii) experience in similar positions for loan or technical assistance projects; and (iii) experience in working with international organizations and/or consultants will be highly regarded.
- 15. Asset Management Specialist/ Deputy Team Leader (2 person-months): The specialist will (i) assist the international asset management specialist with tasks described in para 2 i) and v); (ii) lead coordination efforts between the design institute, PMO, relevant agencies, and the national GIS specialist to complete the tasks; (iii) develop a training and capacity development plan for the GIS and asset management systems; and (iv) assist the team leader with project management and coordination activities.
- 16. **Pollution Characterization and Management Specialist (4 person-months):** The specialist will assist the international watershed management specialist to conduct the tasks described in para 2iii) and will lead coordination efforts between the design institute, PMO, relevant agencies, and the national GIS specialist to complete the tasks.
- 17. **GIS Specialist (4 person-months):** In conjunction with the international asset management specialist and national asset management specialist, provide technical assistance to the GIS developer for both the sewer infrastructure GIS and the pollution source GIS (see para 2i) and iii)). The specialist will also assist in providing training and capacity building on all functions and maintenance requirements of the GIS.

- 18. Public Outreach and Community Development Specialist (5 person-months): The specialist will (i) lead the task citied in para. 2iv), particularly on training the CESFMTs and providing support for their work; (ii) review the progress and identify lessons learned from other ADB projects that have implemented this concept (e.g. Anhui Chao Lake Environmental Rehabilitation Project and the Anhui Huainan Integrated Urban Water Systems Integrated Rehabilitation Project; (iii) follow up on the pilot CESFMT activities every 6 months for 2 years and recommend adjustments to the pilot activities as necessary; (iv) make recommendations for the set-up of additional CESFMTs in other communities based on the results of the pilot activities results; (v) provide input to development of the flood warning procedures at the community level (see para 2ii), (vi) ensure ethnic minorities are involved in the implementation of the CESFMTs, in particular by being included in the training and support, and (vii) provide reporting and monitoring as laid out in the EMDP.
- 19. **Policy and Institutional Specialist (3 person-months):** The specialist will (i) assess the agencies responsible for river management, pollution management, and sewer infrastructure, and recommend a capacity building and institutional strengthening program for their operation, maintenance, and management; (ii) provide recommendations on development of policy/regulations for land use control based on the existing policy environment in the PRC (in support of task 2vi); (iii) assist in developing policy/institutional recommendations for pollution mitigation and watershed management based on international and domestic case studies (in support of task 2iii)), and (iv) provide recommendations on institutional arrangements for implementation and operation and management of systems and plans developed or supported under this TA (e.g. GIS and asset management plans).
- 20. **River Management Specialist (4 pm):** The specialist will (i) develop a river maintenance program in conjunction with the asset management specialists (see para 2v); and (ii) support relevant government bureaus (e.g. water resource bureau, city management bureau) to incorporate the program in current regulations and assess its applicability in local conditions.
- 21. **Hydrologist (5 pm):** Support the international flood forecasting and warning specialist which will be provided through the grand funds, and in coordinating with the design institute, PMO, and relevant agencies to complete the tasks in para 2ii).
- 22. **Ecological Land Use Planner (4 pm):** The specialist will conduct tasks described in para 2vi) in conjunction with the international low impact development specialist, and will lead discussions with relevant government agencies on (i) the importance of proper land use planning in sustainable flood risk management and ecological protection; and (ii) opportunities for improved land use planning in Enshi and Lichuan.
- 23. **Agricultural Pollution Control Specialist (10 PM):** The specialist will have a degree in agricultural extension, environmental management or a related field, and at least 7 years of experience in agricultural extension and management of environmental impacts of agriculture and rural livelihoods. The specialist will have extensive experience in preparing and implementing community-based nonpoint source pollution or agricultural pollution reduction projects, preferably with experience of conservation tillage technology or with experience of environment friendly tillage technology. In coordination with staff of Enshi PMO and agricultural experts, the specialist will undertake the following tasks:
  - (i) prepare the project implementation schedule and detailed implementation arrangements;
  - (ii) organize workshops and implement training, in coordination with agriculture technology specialist, farmers involved in this pilot project, village committee and PMO, to ensure implementing the pilot project;

- (iii) conduct a baseline assessment of the amount and types of agricultural and non-agricultural pollutions (solid and liquid) within the prefecture of Tunbao town and Xinjie village;
- (iv) develop baseline data for key pollutants in the pilot village, develop baseline data or baseline data collection methodology on the use of fertilizer and other chemicals by farmers, prepare supervision indicators and monitoring processes;
- (v) formulate village organization and mechanism of self-governance for environment protection in Xinjie village, strengthening their awareness on citizens' rights and responsibilities under the regulations of public sanitation management;
- (vi) ensure ethnic minorities are consulted and participate in the implementation of the project, in particular by being included in the training and support, and provide reporting and monitoring as laid out in the EMDP;
- (vii)establish a pilot project performance evaluation planning and write quarterly project progress reports, which will be submitted by the implementing agencies to the PMO and ADB, including physical progress of project implementation, results of the pilot program, implementation of environmental protection plan, implementation of social and poverty-reduction activities, and compliance with policy, legal, financial, economic, and environmental covenants;
- (viii) format a pilot project completion report to be submitted by the PMO to ADB within 3 months of physical completion of the pilot project, which describes the achievements in relation to the project's expected impact, outcome, and outputs;
- (ix) provide a flow of data and information generation and collection, necessary arrangements including procedures, and responsibilities of relevant agencies, to produce the reports mentioned above; and
- (x) summarize problems, experience and findings learned from this pilot project as inputs to format a knowledge product, which will instruct the implementation of chemical fertilizer reduction projects in Qing river basin.

#### C. REPORTING

- 24. Assuming the consultancy commences in first quarter of 2016, the consultant team will produce (i) an inception report within 4 weeks from the start of the consulting services, (ii) an annual report by the end of each year during 2016–2017, (iii) draft final report by the third quarter of 2019, and (iv) a final report at the conclusion of the consulting services. The inception, annual, and draft final reports will be subject to tripartite reviews by ADB, the PMO, and the consultants. All reports are to be written in English and translated into Chinese. Three copies of each report are to be submitted to ADB (English version only) and the PMO (both Chinese and English versions).
- 25. The inception report will present an approach for the consulting services, including a work plan and an implementation schedule. The annual, draft final, and final reports will preset activities conducted by the consultants, outputs of the consulting services, issues encountered, and recommendations to resolve the issues.

# ENVIRONMENTAL MANAGEMENT PLAN FOR THE HUBEI ENSHI QING RIVER UPSTREAM ENVIRONMENT REHABILITATION PROJECT

People's Republic of China

Prepared by the Enshi Tujia and Miao Autonomous Prefecture Government for the Asian Development Bank

#### **Table of Contents**

	Α.	Introduction	•
	B.	Institutional Arrangements and Responsibilities for EMP Implementation	•
	C.	Summary of Potential Impacts and Mitigation Measures	3
	D.	Project Readiness	ę
	E.	Monitoring and Reporting	Ś
	F.	Training	13
	G.	Grievance Redress Mechanism	13
	H.	Cost Estimates	17
ANNE	X A. DR	AFT TERMS OF REFERENCE: PMO ENVIRONMENT OFFICER	19
		AFT TERMS OF REFERENCE: LOAN IMPLEMENTATION NTAL CONSULTANT	2

This is an attachment to the Initial Environmental Examination Report, which is an official document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff and may be preliminary in nature. Your attention is directed to the "Terms of Use" section of the ADB website (www.adb.org).

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgement as to the legal or other status of any territory or area.

## A. Introduction

- 1. This Environmental Management Plan (EMP) is for the Hubei Enshi Qing River Upstream Environment Rehabilitation Project. It summarizes the potential project environmental impacts and defines mitigation measures and monitoring requirements for the design, construction, and operational stages of the project. It also defines the institutional arrangements and mechanisms, roles and responsibilities of different institutions, and costs for EMP implementation. The EMP seeks to avoid, reduce, and/or mitigate adverse impacts and risks. The EMP is based on the findings of the Environmental Impact Assessment (EIA) and domestic environmental assessment report.
- 2. The EIA and EMP have been disclosed on the ADB public website (www.adb.org) since November 2014 and are also included in the Project Administration Manual (PAM). The EMP will be included as a separate annex in all bidding and contract documents. The contractors will be informed of their obligations to implement the EMP, and to provide for EMP implementation costs in their bids for project works.
- 3. The EMP includes a monitoring program. Monitoring results will be used to evaluate: (i) the extent and severity of actual environmental impacts against the predicted impacts; (ii) the performance of the environmental protection measures and compliance with relevant laws and regulations; (iii) trends of impacts; and (iv) overall effectiveness of the EMP.

# B. Institutional Arrangements and Responsibilities for EMP Implementation

- 4. **Executing Agency.** The Enshi Tujia and Miao Autonomous Prefecture (ETMAP) of Hubei Province is the executing agency for the project.
- 5. **Project Leading Group.** The executing agency has set up a Project Leading Group (PLG) to facilitate liaison with project agencies and to assist in complaints resolution in the GRM. The PLG is headed by the governor of ETMAP and includes representatives from relevant government departments of ETMAP, including the Development and Reform Commission (DRC) and bureaus of finance, land resources, construction, environmental protection, water resources, and resettlement. (Table A1.1).

**Table A1.1: Project Leading Group** 

Table AT.T. Project Leading Group					
Name	Agency				
Group Leader					
Yang Tianran	Governor of ETMAP				
Standing Deputy	Group Leaders				
Dong Yongxiang	Standing Vice Governor of ETMAP				
<b>Deputy Group Le</b>	eader				
Chen Xiaoyan	Vice Governor of ETMAP				
<b>Group Members</b>					
Liao Yushi	Secretary Chief of ETMAP				
Li Guoqing	Mayor of Enshi City Government				
Zhang Tao	Mayor of Lichuan City Government				
Tian Jinpei	Director General of Enshi Prefecture DRC				
Wang Jinwei	Director General of Enshi Prefecture Finance Bureau				
Chen Xin	Director General of Enshi Prefecture Land Resources				
Zhang Yong	Director General of Enshi Prefecture Housing and Urban Rural Development				
Yang Nianhan	Director General of Enshi Prefecture EPB				
Deng Shengzhi	Director General of Enshi Pref Water Resource and Aquatic Production Bureau				
Zheng Donglai	Director General of Enshi Prefecture Commerce Bureau				
Zhang Anjun	Director General of Enshi Prefecture Auditing Bureau				
Li Keming	Director General of Enshi Prefecture Forest Bureau				
Huang Hongwei	Director General of Enshi Prefecture Resettlement Bureau				
Long Shikui	Director General of Enshi Prefecture Work Safety Bureau				

Name	Agency	
Xie Chongli	Deputy President of Enshi Prefecture Branch of People's Bank of China	

- 6. **Project Management Office.** The executing agency has established a Project Management Office (PMO) within the Enshi Prefecture DRC. The PMO will be responsible, on behalf of the executing agency, for day-to-day management of the project and implementation of the EMP. The PMO will be supported by two city-level PMOs one for the Enshi project component and one for the Lichuan project component.
- 7. **PMO Environment Officer.** The PMO has established the position of a PMO Environment Officer to coordinate EMP implementation. The terms of reference for this position are in Annex A. The PMO, through the PMO Environment Officer and in coordination with the Loan Implementation Environmental Consultant (see below), will do the following.
  - (i) Translate the EMP into Chinese language and ensure that it remains consistent with this original version in English language.
  - (ii) Ensure that the two implementing agencies (see below) understand their roles for EMP implementation and allocate budgets as necessary.
  - (iii)Prepare selection criteria for the project bidding procedures to ensure the EMP is included in tenders by the PMO and bids by applicants. These criteria will include clear directions for bidders on how to include actions and budgets for the EMP in their bids, enabling fair and transparent comparison between bids.
  - (iv) Review tenders for conformance with selection criteria for EMP implementation.
  - (v) Prepare clauses to be included in the contractual terms and conditions for contractors to ensure full and effective implementation of the EMP.
  - (vi) Monitor the progress of all agencies for EMP implementation.
  - (vii) Implement the Grievance Redress Mechanism (Section G).
  - (viii) Prepare and submit semi-annual environmental monitoring reports to ADB.
- 8. **Implementing Agencies (IAs).** There are two IAs for the project, one each for Enshi and Lichuan: the Enshi Urban Construction and Investment Co. Ltd (EUCIC; owned by Enshi City and Prefecture Governments); and the Lichuan City Liangli Urban Construction and Development Co. Ltd (LCLUCD; which has a joint office with the Lichuan City Housing and Urban Rural Development Bureaus). The IAs will implement project components, administer and monitor contractors and suppliers, and be responsible for construction supervision and quality control at each subproject site. Implementing departments within the companies have been set up, including administration, engineering, safeguards, planning and financing and information management divisions. These departments worked with the PPTA consultants and design institutes during loan processing and will work with the PMO and LIEC during loan implementation. Each IA has assigned an Environment Officer and a Social Officer to work with their PMO counterparts.
- 9. **Environmental Monitoring Station (EMS).** In Enshi and Lichuan Cities, the EMS of the Environment Protection Bureau (EPB) will be contracted by the city IA to implement the external environmental monitoring program described in this EMP. The PMO will supervise this monitoring. Each EMS will report to the local EPB and PMO.
- 10. Loan Implementation Environmental Consultant (LIEC). A LIEC will be hired under the loan implementation consultancy services. The terms of reference for this position are in Annex B. The LIEC is essential to completion of environmental pre-construction activities and should be recruited as soon as possible after loan effectiveness. The LIEC will assist the PMO Environmental Officer with the following.
  - Assist the PMO and IAs to integrate the EMP mitigation and management measures into construction contracts and arrangements.
  - Ensure that relevant sections of the project EMP are incorporated in the construction

Appendix 5

contract documents.

- Assist the PMO to establish and publicize the grievance redress mechanism (GRM).
- Develop procedures to (i) monitor and report on the EMP implementation progress; and (ii) record and collate complaints and resolution under the GRM.
- Provide support and training to PMO, IAs and contractors on the specific requirements of the EMP as required.
- Assess the environmental readiness of project components prior to implementation.
- Conduct regular EMP compliance assessments, undertake site visits as required, identify any environment-related implementation issues, and propose necessary responses in corrective action plans.
- Assist PMO to prepare semi-annual environmental monitoring progress reports for submission to ADB.

## C. Summary of Potential Impacts and Mitigation Measures

11. Potential environmental issues and impacts during the project pre-construction, construction and operation phases, and corresponding mitigation measures, are summarized in Table A1.2. These measures were developed jointly by the PMO, design institute (DI), EIA Institute and PPTA team during the project preparation phase. The domestic EIA provided a list and costs for mitigation and environmental measures, and these have been adapted to the more detailed itemization included in Table A1.2. The costs total for mitigation and management measures in the domestic EIA have been retained in this EMP.

**Table A1.2: Summary of Potential Impacts and Mitigation Measures** 

Item	Environmental Issues and Impacts	Mitigation Measure	Who Implements	Who Supervises
Pre-construction	n			-
1.1 Feasibility and Design	Detailed design (embankments,	i. Finalize detailed designs for all infrastructure.     ii. Include habitat features for aquatic flora, turtles, frogs, in the design of embankments and landscaping	IAs, LDI	РМО
stage	dredging, landscaping, WWTPs)	iii. PMO recruit a wetland specialist to: (a) design these fauna-specific habitat features; (b) inspect the features once completed, to ensure compliance with the designs.	Wetland specialist	РМО
		Verify design influent volume, quality, and ability of planned treatment processes to achieve 1A discharge.	IAs, LDI	PMO
		Confirm amended layout of Lichuan WWTP extension. Locate odor-generating and noise-producing facilities furthest from residences.	IA, LDI	PMO
	Public consultations	Conduct consultation on the EMP in each city, including environmental issues, poverty, resettlement, and GRM	EIA Institute	PMO
	Resettlement Plans (RP)	Finalize RP for each subproject to required ADB and PRC standards.  i. Establish a resettlement office comprising local government officials to manage the resettlement process.  ii. Conduct community consultation programs and ensure information is disseminated about entitlement based on the Land Administration Law.  iii. Ensure that all relocation and resettlement activities are completed before construction starts on any subproject.	PMO	PPTA team
1.2	Establish support	Contract a Loan Implementation Environmental Consultant (LIEC)	PMO	ADB
Implementation Support	positions	Contract Enshi and Lichuan EMS for external monitoring of construction and operations.	PMO	LIEC
	Establish environmental staff positions	Appoint PMO Environment Officer     ii. Establish environmental management units in the two IAs with appropriately skilled staff	PMO, IAs	РМО
1.3 Construction Preparation Stage	Update EMP	Review EMP on need for updating due to any changes in final engineering design. For changes in project locations, sites, or other changes that may cause new or greater environmental impacts or involve additional affected people: the PMO will conduct additional environmental assessment and public consultation. The revised EIA reports will be submitted to the PMO, EPB and ADB for approval and disclosure.	PMO, IAs	PMO, ADB, LIEC
Ü	Land-take confirmation	Update Resettlement Plan and incorporate into the detailed design.	РМО	LIEC, ADB
	Confirm sediment quality	Conduct second-round of sediment sampling. Re-sample at the original points and sample new points described in the EIA – Figures VI.1 and VI.2.	IAs	PMO, LIEC
	Baseline for aquatic invertebrate monitoring	Finalize sampling of Qing River mainstream at three points in each city to establish monitoring baseline for phytoplankton, zooplankton, mollusks, crustaceans and aquatic insects. Submit report to PMO and ADB	Hubei Wuhan EMS	РМО
	Contract documents	Prepare clauses referring to this EMP and include in the terms of reference for construction tenders & contracts.      Prepare environmental contract clauses for contractors, especially the EMP and monitoring plan.	IAs with LDI	PMO, LIEC
	Grievance Redress Mechanism (GRM)	ii. Implement the GRM described in this EMP.     iii. Establish complaints recording procedures within PMO.	РМО	ADB

Item	Environmental Issues and Impacts	Mitigation Measure	Who Implements	Who Supervises
	•	iii. Publicize GRM at all construction sites.	<u> </u>	
	Construction site planning	<ul> <li>i. Prepare Site Environmental Management and Supervision Plan (SEMSP), including health and safety plan See EIA-Section VI.C.2.</li> <li>ii. Assign site environmental health and safety officer</li> <li>iii. IAs and PMO review and approve each SEMSP</li> </ul>	Contractors	IAs, PMO
	Environmental Protection Training	Provide training on implementation of this EMP to all relevant agencies, especially the IAs and contractors.	LIEC, Enshi and Lichuan EPBs	PMO, ADB
Construction				
2.1 Water	Domestic wastewater from construction sites	Contractor provides portable toilets at construction sites. Toilets are emptied regularly and sewage transported to WWTP.	Contractors	IAs, PMO
	Construction wastewater (pouring concrete,repairs etc) is managed	i. Settling ponds and oil-water separators implemented. ii. Recycled water is used to spray for dust control. iii. Residues are removed from site and disposed in municipal landfills.	Contractors	IAs, PMO
	Handling of hazardous and harmful materials	<ul> <li>i. Guidelines for handling and disposal, including spill responses, are prepared and included in the SEMSP.</li> <li>ii. Construct storage facilities (including fuel and oil storage), with bunds and clean-up equipment.</li> <li>iii. Fuel supplier is properly licensed and follows the proper protocol for transferring fuel, and complies with JT 3145-88 (Transportation, Loading and Unloading of Dangerous or Harmful Goods).</li> <li>iv. Vehicles and equipment are parked in designated areas to prevent contamination of soil and surface water.</li> <li>v. Vehicle, machinery, and equipment maintenance and refueling are carried out so that spilled materials do not seep into the soil or into water bodies.</li> <li>vi. Fuel storage and refilling areas are at least 300 m from stormwater drains, Qing River and its tributaries.</li> <li>vii. Oil traps for service areas, and parking areas.</li> </ul>	Contractors	IAs, PMO
2.2 Air	Generation of dust by construction activities	<ul> <li>i. Transport containers and vehicles carrying soil, sand or other fine materials to and from the sites are covered.</li> <li>ii. Materials storage sites are covered or sprayed with water.</li> <li>iii. Water is sprayed on bare earth surfaces at construction sites and access roads twice daily.</li> <li>iv. All roads and tracks used by vehicles of the contractors or any subcontractors or supplier are kept clean and clear of all dust, mud, or extraneous materials dropped by vehicles.</li> </ul>	Contractors	IAs
	Air emission from vehicles and equipment	<ul> <li>i. Equipment and machinery is maintained to a high standard to ensure efficient running and fuel-burning. High-horsepower equipment will be installed with tail gas purifiers to ensure emissions be in compliance with PRC-GB16297-1996.</li> <li>ii. A regular inspection and certification system for equipment and machinery is initiated.</li> </ul>	Contractors	IAs
	Odor from dredge spoil	i. Dredge spoil is separated into sediments and trash.  ii. Trash is transported directly to the landfill sites and is not stockpiled along the river or any project site.  iii. Spoil management sites will be clearly demarcated.  iv. Transport of the dried and treated dredge spoil to landfill is undertaken in covered trucks daily.	Contractors	IAs

Item	Environmental Mitigation Measure Issues and Impacts		Who Implements	Who Supervises
2.3 Noise and Vibration	Noise from vehicles and construction machinery	i. Noise levels from equipment and machinery conform to PRC standard GB12523-2011.  ii. Install portable noise shields near sensitive receptors such as schools and medical centers.  iii. Prohibit noise-generating construction work between 2000 and 0600 h.  iv. If construction noise needs to continue into the night, the contractor must first consult with the PMO, IAs, and local communities and obtain their agreement and if necessary provide compensation	Contractors	IAs
2.4 Solid waste	Domestic waste from construction sites	i. Provide appropriate waste storage containers.     ii. Trash collection bins are regularly sprayed with pesticides to reduce flies.     iii. Wastes are stored away from water bodies and regularly hauled to a suitable landfill or designated dumping site.	Contractors	IAs
	Construction wastes cause adverse impacts on surrounds.	Construction wastes that cannot be reused will be regularly transported off-site for disposal, and not allowed to accumulate on site over long periods.	Contractors	IAs
2.5 Soil erosion and stability	Erosion from construction sites	<ul> <li>i. Construct interception ditches and drains to prevent runoff entering construction sites, and to divert runoff from sites to existing drainage.</li> <li>ii. Limit construction and material handling during rain and high wind.</li> <li>iii. Stabilize all cut slopes, embankments, and other erosion-prone working areas while works are going on.</li> <li>iv. All earthwork disturbance areas shall be stabilized within 30 days after earthworks have ceased at the sites.</li> <li>v. Preserve existing vegetation where no construction activity is planned.</li> </ul>	Contractors	IAs
	Handling and disposal of dredge spoil	Confirm quality of treated dredge spoil against GB/T23485-2009 to ensure safe disposal at landfill.	IAs	РМО
2.6 Flora and Fauna	Habitat retention	Loss of any existing natural vegetation at WWTP sites and riverbank trees in embankment construction will be replaced by the same species in WWTP landscaping and in habitat re-establishment in embankments.	IAs	PMO
	Invasive species	i. Ensure that all plant species used for the embankments, constructed wetlands, and landscaping are the agreed list of native, locally sourced species in Tables IV.16 and IV.17 of the EIA. ii. Clear any large infestations of weeds in the construction sites.	IAs	PMO
	Fauna protection	Any fauna found during construction, especially turtles, will be immediately reported to the EPBs and PMO Environment Officer, photographed, and released on the same day in the nearest suitable habitat.	IAs, contractors, PMO	PMO
	Inspection of completed embankments for compliance with fauna habitat designs	<ul> <li>i. Upon completion of each river embankment section and/or constructed wetland, the wetland specialist inspects the new structures to ensure compliance with the habitat design-features (see Item 1.1).</li> <li>ii. In the case of non-compliance, the contractor will correct the structures to be in compliance.</li> <li>iii. The wetland specialist will provide a brief report to PMO.</li> </ul>	Wetland specialist	PMO
2.7 Social and Cultural	Traffic management – all components	<ul> <li>i. Select haulage routes to reduce disturbance to regular traffic.</li> <li>ii. Trucks hauling treated dredge spoil to landfill will have light loads (not exceeding 10 t per trip), and fully covered.</li> <li>iii. Divert or limit construction traffic at peak traffic hours.</li> <li>iv. At all times, safe and convenient passage is given to community vehicles, pedestrians, and livestock to and</li> </ul>	PMO, IAs, contractors	РМО

Item	Environmental Issues and Impacts	Mitigation Measure	Who Implements	Who Supervises
		from side roads.	<b>.</b>	
	Work camp health and hygiene	<ul> <li>i. Ensure construction sites, canteens, food, water and food handling, and toilets, are maintained under hygenic conditions</li> <li>ii. Construction site operations comply with PRC State Administration of Worker Safety Laws and Regulations.</li> </ul>	Contractors	IAs
	Community safety	<ul> <li>i. Place signs around the construction areas to provide safety advice and warnings.</li> <li>ii. Ensure sites and machinery are off-limits to the general public.</li> <li>iii. For residential areas next to construction (especially loud noise), ensure residents are aware of the duration and nature of works, potential hazards, and offer to provide ear plugs/dust masks/other basic safety equipment.</li> </ul>	Contractors	IAs
	Construction site safety	<ul> <li>i. To the furthest extent possible, protect all persons and nearby property from construction accidents.</li> <li>ii. Comply with all national and local safety requirements and any other measures necessary to avoid accidents.</li> <li>iii. Provide protective equipment and clothing (goggles, gloves, respirators, dust masks, hard hats, steel-toed boots) for construction workers and enforce their use.</li> <li>iv. Ensure sites and machinery are sealed or closed at night.</li> <li>v. Provide signs showing directions to the various construction works, to minimize on-site vehicle activity.</li> <li>vi. During heavy rains / emergencies, suspend all work.</li> </ul>	Contractors	IAs
	Cultural, physical and natural heritage protection	If a cultural artefact is unearthed, stop work at the site and immediately report the matter to the IAs, PMO and local Cultural Relics Preservation Bureau for guidance on next steps.	Contractors	IAs, PMO
2.8 Unexpected impacts		If unexpected environmental impacts occur during project construction phase, immediately inform the PMO; assess the impacts; and update the EMP		РМО
Operation				
3.1 Water	Performance testing of WWTP processes	Prior to commissioning of the new and extended WWTPs, test the functioning of the WWTPs and ability to achieve Class 1A discharge standard.	WWTP O&M Units	РМО
	Wastewater discharged without meeting relevant requirements /standards	i. Install wastewater quality monitoring devices for real-time monitoring at WWTPs ii. Establish real-time monitoring framework	WWTP O&M Units	РМО
	Water source protection (Lichuan No.1 WTP)	Enforce the Lichuan City regulations for WTP No. 1:  i. "Renovation projects for riverside buildings and businesses must reduce the the amount of pollution discharge from current levels.  ii. Close all direct wastewater discharge outlets and re-direct to WWTPs.  iii. No riverside loading or unloading facilities to be constructed which include the handling of garbage, manure or fecal waste or toxic or hazardous substances."	Lichuan City Government	ETMAP
3.2 Air	Odor from WWTPs	i. Equip odor generating facilities with ventilation or odor containment.  ii. Implement regular sludge removal and avoid stockpiling.  iii. Institute regular check, repair and maintenance of all treatment facilities and equipment.	WWTP O&M Units	PMO
	Noise produced	i. Design and implement noise absorbing, noise reduction, noise insulation and vibration reduction measures.	WWTP O&M	PMO

ltem	Environmental Issues and Impacts	Mitigation Measure	Who Implements	Who Supervises
	during wastewater treatment – mechanical equipment	Adopt low noise level equipment.  ii. Create green buffer zone/noise absorption zone along WWTP boundaries using native trees and shrib planting.  At Lichuan WWTP expansion, provided a native vegetation barrier along the southern boundary >10m.	Units	
3.3 Solid Waste	Separate and manage solid waste from inflow sewage	Develop and implement a solid waste handling process covering packaging, transportation, and disposal in landfill.	WWTP O&M Units	PMO
	Sludge retention time and GHG emissions	i. In the first year of operation, WWTP operators will undertake trials to shorten SRT to see if it can be achieved without lowering pollution removal performance. Trials will be monitored and reported to the PMO. Results will be incorporated into WWTP operating procedures.  ii. A standardized GHG accounting method will be identified and applied to calculate total annual GHG emissions, as described in Section VI.E of the EIA.  iii. Annual GHG accounting will be included in the progress reports to PMO and semi-annual environmental progress reports to ADB.	WWTP O&M Units	РМО
3.4 Flora and fauna	Manage the built habitats – landscaped embankments and constructed wetlands	Maintain the landscaping – watering, weeding, stabilizing, survival and growth of planted trees, shrubs and herbs, with replacement and corrective action as necessary.     Provide security and surveillance to guard against misuse, theft and littering.     Regularly remove litter and transport to landfill.	City Garden Bureaus	PMO
	Monitor post- construction recovery of aquatic invertebrates	i. Repeat the baseline sampling survey in the same sites-see Table A1.4. ii. Compare findings with the baseline sampling survey. iii. Provide report to PMO and ADB.	Hubei Wuhan EMS	PMO
3.5 Emergency preparedness and response	Emergency WWTP maintenance and health and safety Prepare an emergency preparedness and response plan before each WWTP is operational. The plan will include staff training, resources, responsibilities, communication, procedures, and other aspects required to		WWTP O&M Units	РМО
3.6 Health and safety	Health and safety of WWTP operating staff	<ul> <li>i. Compulsory use of safety equipment and clothing as necessary, including shoes or boots with non-slip soles, protective and chemical resistant clothing, safety goggles</li> <li>ii. Wear respiratory mask in sludge dewatering and de-odor workshops and when moving and transporting sludge;</li> <li>iii. Posting and briefing on safety instructions for the storage, transport, handling or pouring of chemicals, and entry into confined spaces</li> </ul>	WWTP O&M Units	РМО
3.7 Unexpected impacts	All areas	If unexpected environmental impacts occur during project operations, immediately inform the PMO; assess the impacts; and update the EMP	WWTP O&M Units	PMO

Sources: PPTA Team; Enshi domestic EIA 2014. ADB = Asian Development Bank, DI = design institute, EIA = Environmental Impact Assessment, EMS = Environmental Monitoring Station, EPB = Environment Protection Bureau, ETMAP = Enshi Tuija Miao Autonomous Prefecture, IA = Implementing Agency, DI = Design Institute, LIEC = Loan Implementation Environmental Consultant, O&M = Operation and maintenance, PMO = Project Management Office, RP = Resettlement Plan, SEMSP = Site Environmental Management and Supervision Plan, SRT = Sludge Retention Time, WTP = water treatment plant, WWTP = Waste Water Treatment Plant.

# D. Project Readiness

12. Before construction, the LIEC will assess each IA's readiness in terms of environmental management based on a set of indicators (Table A1.3) and report it to ADB and PMO. This assessment will demonstrate that environmental commitments are being carried out and environmental management systems are in place before construction starts, or suggest corrective actions to ensure that all requirements are met.

**Table A1.3: Project Readiness Assessment Indicators** 

Indicator	Criteria	Assessment
	LIEC is in place	Yes
Environmental	Elec is in place	No
Supervision in place	Qualified EMS contracted by city PMOs	Yes
	Qualified Elvio contracted by city 1 wos	No
Compliance with loan	The borrower complies with loan covenants related to project	Yes
covenants and	design and environmental management planning	No
assurances		
Public involvement	Meaningful consultation completed	Yes
effectiveness		No
	GRM established with entry points	Yes
	, .	No
Contracts with	Bidding documents and contracts incorporating the	Yes
00	environmental activities and safeguards listed as loan	No
environmental safeguards	assurances	
Site construction planning	Site Environmental Management and Supervision Plan prepared	Yes
(environmental)	for each work site by the IAs and contractors.	No
Dredge sediment quality	Additional sediment sampling at dredge sites undertaken and	Yes
confirmed	compliance with standard for landfill disposal confirmed	No
	PMO has recruited a wetland specialist; habitat-specific designs	Yes
Habitat features of	for the embankments and constructed wetlands have been	No
embankments and	completed; the designs have been integrated in the embankment	
constructed wetlands	engineering designs; the contractor has fully included them in	
	their plans.	
Aquatic environment	Baseline biological indicators of the aquatic environment of the	Yes
baseline established	Qing River mainstream established.	No
EMD financial augment	The required funds have been set aside for EMP implementation	Yes
EMP financial support	by each IA	No

EMS = Environment Monitoring Station, IA = Implementing Agency, LIEC = Loan Implementation Environmental Consultant, PMO = Project Management Office, SEMSP = Site Environmental Management and Supervision Plan.

# E. Monitoring and Reporting

- 13. Three types of project monitoring will be conducted under the EMP.
  - (i) Internal monitoring. To be conducted by the IAs and their contractors.
  - (ii) External monitoring. To be conducted by the EMS of Enshi and Lichuan Cities.
  - (iii)Compliance monitoring. To be conducted by the LIEC.
- 14. Internal environmental monitoring includes the monitoring of air quality and noise at all construction sites as well as the quality of discharged water, odor and treated sediment quality at dredge spoil treatment sites. During operations, internal monitoring will cover quality of treated wastewater and sludge from the WWTPs and the progress of embankment and wetland landscaping. External monitoring (i) covers many of the same parameters and is a verification of the internal monitoring, (ii) also measures effects at sensitive receptors and ecosystems, and (iii) will monitor the re-establishment of the aquatic habitat after river works. Compliance monitoring is independent evaluation of the overall progress of the entire EMP see Para. 17.

- 15. Table A1.4 shows the environmental monitoring program designed for this project, defining the scope, location, parameter, duration and frequency, and responsible agencies, for monitoring during the construction and operational stages. Monitoring needs were identified in the environmental assessment and also reflect the requirements of national regulatory standards. Monitoring costs are estimates based on the experience of the PPTA team and PMO from other projects in Hubei Province and elsewhere in the PRC. These costs were discussed and agreed by the PMO and PPTA team during loan processing. ADB will oversee project compliance on the basis of the semi-annual environmental monitoring reports provided by the PMO and site visits as required.
- 16. The results of the environmental monitoring will be compared with relevant PRC performance standards in Table A1.5. Non-compliance with these standards will be highlighted in the monitoring reports. Monitoring results will be submitted to the PMO and then reported by the PMO to ADB in semi-annual environmental monitoring reports (prepared with the support of the LIEC Table A1.6).

Table A1.4: Environmental Monitoring Program for Project Duration

	Table A1.4: Environmental Monitoring Program for Project Duration				
Item	Parameter	Monitoring Location	Monitoring Frequency and Duration	Who Implements	Who Supervises
Pre-construc	tion				
River sediment baseline	pH, TP, TN, Zn, Cu, Pb, Hg, As, Cd	All current and new sampling points (see Figure VI.1 and VI.2 in EIA)	One sample per site analysed before construction commences	IAs	РМО
Aquatic baseline	phytoplankton, zooplankton, mollusks, crustaceans and aquatic insects	Threes sites in upstream, midstream and downstream of Qing River in Enshi and Lichuan	One-time sampling: November-December 2014	Hubei Wuhan EMS	PMO
CONSTRUCT	ION STAGE				
Internal mon	itoring				
Dust and noise	TSP, LAeq	At construction site boundaries	One 24-hr* continuous sampling period each week, during construction activity	IAs and contractor	РМО
Odor	H <sub>2</sub> S, NH <sub>3</sub>	Nearest residence from each dredge spoil treatment site (5 in Enshi; 3 in Lichuan)	1 day (24-hr* continuous sampling) per week, during construction activity	IAs and contractor	РМО
Surface water quality	SS, TN, TP	Discharge water from each dredge spoil treatment site	Once day per week during construction activity	IAs and contractor	РМО
Solid waste	Organic matter, Zn, Cu, Pb, Hg, As, Cd moisture content, phenols, mineral oil,	Treated dredge spoil ready for disposal. At each treatment site (5 in Enshi; 3 in Lichuan)	Once per week	IAs and contractor	PMO
External mor	itoring				
Dust and noise	TSP, L <sub>Aeq</sub>	At nearest sensitive receptor for each construction site	1 day (24-hr* continuous sampling) per month during construction activity	EMS	PMO
Surface water quality and flow	SS, flow velocity	(i) For SS: selected points 200 m downstream of active dredging operations	(i) For SS: 2 times per week at each site. (ii) For flow velocity: 12 times per year (once a month) – to detect any seasonal changes)	EMS	РМО
Solid waste	Organic matter, Zn, Cu, Pb, Hg, As, Cd moisture content, phenols,	Treated dredge spoil ready for disposal. At each treatment site (5 in Enshi; 3 in Lichuan)	Once per month at each site	EMS	PMO

Item	Parameter	Monitoring Location	Monitoring Frequency and Duration	Who Implements	Who Supervises
Fauna	mineral oil, Compliance of	River embankments	Immediately upon	Wetland	PMO
habitat	the new structures with the fauna-habitat designs	and constructed wetlands	completion of each section or site, and while contractor and machinery are present	specialist	I WIO
<b>OPERATION</b>	AL STAGE				
Internal moni	toring				
Waste water quality	pH, COD, BOD, NH <sub>3</sub> -N, TN, TP, E.coli,	At outlets of WWTPs	Continuous routine monitoring	WWTP O&M Units	PMO, Enshi Prefecture EPB
Solid waste (sewage sludge)	Organic matter, Zn, Cu, Pb, Hg, As, Cd moisture content, phenols, mineral oil	At Dashaba and Lichuan WWTP sludge treatment units. Sludge ready for landfill disposal.	Weekly	WWTP O&M Units	PMO, Enshi Prefecture EPB
External mon	itoring				
Air quality – odor	NH <sub>3</sub> , H <sub>2</sub> S	Nearest residence from each WWTP	2 days per month for 12 consecutive months.  Monitoring can cease when 100% compliance is achieved 3 consecutive times at the same site	EMS	PMO, Enshi Prefecture EPB
GHG emission	Total CO <sub>2e</sub> emissions of the 3 WWTPs – see Section IV.G of EIA	At all WWTPs	Starting at operation of each WWTP: 4 times per year for first 2 years; then once a year for 3 years	GHG accounting specialist	РМО
Noise	LAeq	At all WWTP boundaries	2 days per month for 12 consecutive months. Monitoring can cease when 100% compliance is achieved 3 consecutive times at the same site	EMS	PMO, Enshi Prefecture EPB
Surface water quality and flow	SS, flow velocity	At entrance of all tributaries dredged by project + Qing River, including downstream of Enshi and Lichuan Cities	12 times per year (once a month), to detect any seasonal changes)	Hubei Wuhan EMS (or local EMS?-but then other money needed)	PMO, Enshi Prefecture EPB
Aquatic habitat quality	phytoplankton, zooplankton, mollusks, crustaceans and aquatic insects	Threes sites in upstream, midstream and downstream of Qing River in Enshi and Lichuan	Twice per year, in July and November**, for 3 years after completion. Two samples per site.	Hubei Wuhan EMS	PMO, Enshi Prefecture EPB

Table A1.5: Monitoring Indicators and Applicable PRC Standards

Table A1.3. Monitoring indicators and Applicable FIXO Standards			
Phase	Indicator	Standard	
Construction	Dust and noise at	Construction Site Noise Limits (GB12523-1990)	
	construction site boundary	Emission Standard of Environmental Noise for Boundary of	
		Construction Site (GB 12523-2011)	
	Dust and noise at sensitive	Class II Ambient Air Quality Standard (GB 3095-1996)	
	receptors	Class II and III standards of the Environmental Quality of Noise	
		Standard (GB3096-2008)	
	Odor (NH <sub>3</sub> , H <sub>2</sub> S)	Emission Standards for Odor Pollutants (GB 14554-93)	
	Discharge water quality (dredge spoil treatment sites)	Integrated Wastewater Discharge Standard (GB 8978-1996) Table 4	
	Treated dredge spoil quality	Disposal of Sludge from Municipal Wastewater Treatment Plants - Sludge Quality for Disposal to Landfill (GB/T23485-2009) Table 2.	
	Surface water quality	Surface Water Ambient Quality Standard (GB3838 - 2002) Class III	

Phase	Indicator	Standard
Operation	Odor (NH <sub>3</sub> , H <sub>2</sub> S) at WWTPs	Emission Standard for Odor Pollutants (GB14554-93) Class II
	Noise at WWTPs	Emission Standard for Industrial Enterprises Noise at Boundary (GB 12348-2008)
	Wastewater discharge from WWTPs	Discharge Standard for Municipal Wastewater (CJ3082-1999)
	Sewage sludge	Disposal of Sludge from Municipal Wastewater Treatment Plants - Sludge Quality for Disposal to Landfill (GB/T23485-2009) Table 2.
	Built habitats	Survival rate of planted vegetation >75%
	(embankments and	Comparison against baseline fauna species present (section V.D.1
	wetlands)	EIA)
	Aquatic habitats	Comparison against baseline established pre-construction.

- 17. **Compliance evaluation.** Independent evaluation of the compliance with EMP measures will be undertaken by the LIEC. The PMO will report the LIEC's independent evaluation to ADB on the project's adherence to the EMP, along with information on project implementation, environmental performance of the contractors, and environmental compliance through quarterly project progress reports and semi-annual environmental monitoring reports (Table A.6). The LIEC will support the PMO in developing the semi-annual environmental monitoring reports. The reports should identify any environment related implementation issues and necessary corrective actions, and reflect these in a corrective action plan. Operation and performance of the project GRM, environmental institutional strengthening and training, and compliance with all covenants under the project will also be included in the report.
- 18. **Environmental acceptance reporting.** Following the PRC Regulation on Project Completion Environmental Audit (MEP, 2001), within three months after the completion of major components, an environmental acceptance report for each shall be prepared by a licensed environmental monitoring institute. The report will be reviewed and approved by the Enshi Prefecture EPB and reported to ADB (Table A1.6). The environmental acceptance reports of the component completions will indicate the timing, extent, effectiveness of completed mitigation and of maintenance, and the needs for additional mitigation measures and monitoring during operations.

Table A1.6: Reporting Plan

	Reports	From	То	Frequency						
Pre-construction Phase										
Project	Project Readiness report	LIEC	ADB	Once before						
readiness				construction						
Construction Phase										
Internal	Environmental monitoring report	IAs	PMO, LIEC	Monthly						
monitoring										
External	Environmental monitoring report	Enshi and	ETMAP EPB,	Monthly						
monitoring		Lichuan EMS	PMO, IAs							
Compliance	Environment progress and	PMO, LIEC	ADB	Semi-annual						
monitoring	monitoring reports									
Acceptance	Environmental acceptance report	Licensed	ETMAP EPB	Once; within 3						
report		acceptance		months of						
		institute		completion of						
				physical works						
Operational Pha	ase									
Internal	Environmental monitoring report	IA	PMO, LIEC	Quarterly						
monitoring	(first three years of operation)*									
Compliance	Compliance with EMP measures	LIEC	ADB	Quarterly						
monitoring	report (first year of operation)									
External	Environmental monitoring report	Enshi and	ETMAP EPB,	Quarterly						
monitoring	(first three years of operation)*	Lichuan EMS	PMO, IAs							

Reports	From	То	Frequency							
Progress report   Environmental progress report	PMO	ADB	Semi-annual							
ADB = Asian Development Bank; EPB = Environment Protection Bureau; EMS = Environmental Monitoring Station;										
LIEC = Loan Implementation Environment consultant; PMO = Project Management Office										

<sup>\* 3</sup> years monitoring from the date of the acceptance report. Reporting frequencies were discussed and agreed between the PMO, IAs and EPD in August 2014.

# F. Training

- 26. The capacity of the PMO and IAs and their Environment and Social Officers to implement this EMP will be strengthened through training. Initially the training will be in formal workshops then will continue with on the job training by the LIEC. The formal training will cover EMP implementation, supervision, and reporting, and the Grievance Redress Mechanism (Table A1.7). Training will be facilitated by the LIEC with the support of other experts under the loan implementation consultant services. Attendees from the IAs will be staff from their environmental units and supervising engineers.
- 27. Training of WWTP operation and maintenance unit supervisors in environmental safeguards, occupational safety and greenhouse gas emission reduction will be undertaken by a contracted wastewater treatment specialist.

**Table A1.7: Training Program** 

Training	Attendees	Contents	Times	Total Days	No. trainees
EMP implementation	PMO, IAs, contractors	EMP roles and responsibilities, monitoring, supervision, reporting procedures, review of experience (after 12 months)	Once prior to, and once after, the first year of project implementation	4	16
Grievance Redress Mechanism	PMO, IAs, contractors	Roles and responsibilities, Procedures	Once prior to, and once after, the first year of project implementation	2	16
Environmental protection and monitoring	PMO, IAs, ETMAP EPB	Pollution control on construction sites (air, noise, waste water, solid waste)	Once (during project implementation)	2	20
WWTP operation safeguards	WWTP O&M supervisors	Operation of treatment processes, environmental safeguards and safety (UV disinfection operation)	Once (before plant commissioning)	2	10
WWTP operation - SRT and GHG	WWTP O&M supervisors	Sludge retention time and greenhouse gases. Optimising performance and low emissions.	Once (before plant commissioning)	1	10
Constructed wetlands and embankments	PMO, IAs, CGB, WRAPBs	Management and maintenance of the constructed wetlands and fauna habitats of the project embankments	Once prior to, and once after, the first year of project implementation	2	20

CGB = City Garden Bureau, SRT = Sludge Retention Time, WRAPB = Water Resource and Aquatic Products Bureaus

#### G. Grievance Redress Mechanism

- 28. A Grievance Redress Mechanism (GRM) has been established as part of the project EMP to receive and manage any public environmental and/or social issues which may arise due to the Project. The PMO will ensure that potentially affected communities are informed about the GRM at an early stage of the project. During the project preparation phase, the IAs, PMO and ETMAP EPB personnel received training on the GRM from the PPTA team.
- 29. The PMO is the lead agency responsible for overall management, implementation, and reporting of the GRM. The PMO Environment and Social Officers coordinate the GRM and: (i) instruct the IAs and contractors on their responsibilities in the GRM; (ii) establish a simple registry system, to document and track grievances received (including forms to record complaints and how they have been resolved); and (iii) report on progress of the GRM in the semi-annual environmental monitoring and progress reports to ADB.

- 30. Each IA has assigned a member of staff, who is responsible for implementation of the GRM and other relevant aspects of the EMP. Tasks include keeping a record of complaints. At least two months before construction commences, these contacts will be publicized at each IA construction site and forwarded to local village committees to ensure that entry points to the GRM are well known.
- 31. **GRM readiness procedures prior to start of construction**. To be successful and reduce the likelihood of public concerns, the following measures will be implemented before any construction:
  - On-site procedures: (i) all contractors and work staff will be briefed by the PMO on the GRM. Contractors and workers will be instructed to be courteous to local residents and, in the event they are approached by the general public with an issue, to immediately halt their work and report the issue to the foreman; (ii) at least one sign will be erected at each construction site providing the public with updated project information, the GRM process, and contact names and details for the GRM entry points.
  - 2) Non-project agencies: Prior to project construction, the PMO and will notify all relevant agencies about the project and GRM, so that if these agencies receive complaints, they know to contact the PMO and follow up as necessary. This will include, but not be limited to, local EPBs, the local courts, and police.
- 32. The procedure and timeframe for the GRM is shown in Figure A1.1 and is as follows.

**Stage 1 (maximum 10 working days):** Affected persons can submit a written or oral complaint to the contractors or IAs. Complaints received by any other institutions will be referred back to the IA for action. The IA will notify the PMO of the complaint within two days. The PMO will enter the complaint in the Complaints Register.

The contractor, in consultation with the IA, attempts to resolve the issue directly with the affected person. Within five working days of receiving the complaint, the agency will provide clear advice to the affected person on the proposed corrective action and by when it will be taken. The corrective action will be implemented not later than 10 working days from receipt of the complaint. The PMO will enter the resolution in the Complaints Register.

If quick corrective action is not possible, or the IA is unsure how to proceed, or the complainant is not satisfied by the initial corrective action, then the complaint will be referred to the PMO for Stage 2.

**Stage 2 (maximum 5 working days):** For complaints not resolved in Stage 1, Stage 2 is initiated. The PMO Environment Officer, contractor, and IA will meet with the affected person and together discuss the issue and identify possible solutions. At the meeting, a possible solution will be agreed upon. The contractor or IA, as appropriate, will implement the agreed solution and report the outcome to the PMO.

**Stage 3 (maximum 10 working days):** If Stage 2 is unsuccessful (i.e. no solution can be identified or the affected person is not satisfied with the proposed solution) the PMO will convene a stakeholders meeting and involve the Project Leading Group to ensure that any needed inputs from other project agencies are coordinated. The workshop will identify a solution acceptable to all. The agreed solution will be implemented and a report on the outcome provided to the PMO.

The above steps relate to the construction phase where most complaints will be directed in the first instance to the contractor or IA. During initial operations, complaints will be Appendix 5

received by the operations and maintenance (O&M) units of the facilities.

PMO will inform ADB of all complaints and actions under the GRM and include all relevant documents in its progress reports to ADB.

- 33. Any costs incurred to receive, document, and address grievances will be paid by the PMO. The grievance procedures will remain valid throughout the duration of project construction and the first two years of project operation.
- 34. The tracking and documenting of grievance resolutions by the PMO will include the following elements: (i) tracking forms and procedures for gathering information from project personnel and complainant(s); (ii) regular updating of the GRM database by the PMO Environment and Social Officers; (iii) processes for informing stakeholders about the status of a case; and (iv) a simple but effective filing system, so that data can be retrieved for reporting purposes, including reports to ADB.
- 35. No part of the project GRM affects the existing rights of affected persons to take their complaints to the courts. Also, at any time in this process, an affected person may contact ADB (East Asia Department) directly, including the ADB Resident Mission in the PRC.
- 36. If the above steps are unsuccessful, people adversely affected by the project may submit complaints to ADB's Accountability Mechanism. The Accountability Mechanism provides an independent forum and process whereby people adversely affected by ADB-assisted projects can voice, and seek a resolution of their problems, as well as report alleged violations of ADB's operational policies and procedures. Before submitting a complaint to the Accountability Mechanism, affected people should make a good faith effort to solve their problems by working with the concerned ADB operations department (in this case, the ADB East Asia Department). Only after doing that, and if they are still dissatisfied, should they approach the Accountability Mechanism.<sup>32</sup>

\_

<sup>&</sup>lt;sup>32</sup>See: www.adb.org/ accountability-mechanism




Figure A1.1: The Project Grievance Redress Mechanism.

Note:  $\overrightarrow{AP}$  = affected person,  $\overrightarrow{EPB}$  = environmental protection bureau, O&M = operation and maintenance, PMO = project management office; IA = Implementing Agency.

<sup>\*</sup> Stakeholders involved will depend upon the nature of the complaint and will include as a minimum the affected person(s), PMO, IA (for the city), City EPB. Other stakeholder agencies relevant to particular concerns can be called upon to contribute through the PLG.

### H. Cost Estimates

- 37. This section provides an estimate of the cost of implementing the EMP. The cost comprises three categories: mitigation measures (Table A1.2); environmental monitoring (Table A1.4); and, training (Table A1.6). Refer to Tables A1.2, A1.4 and A1.6 for more details of each item. Costs are presented for the construction and operational phases of the project over five years. The costs do not include: (i) detailed design revisions and adjustments; (ii) Items 3.1-3.3 and 3.5-3.7 in Table A1.2, which are operating costs of the wastewater treatment plants (WWTPs); and (iii) the salaries of PMO environment staff. Costs for the mitigation measures are based on estimates in the domestic EIA and the experience of the PPTA team and PMO in other projects. Costs for the monitoring and training are estimates based on the experience of the PPTA team in similar projects and discussed with the PMO.
- 38. The total estimated cost is CNY4.8 million over five years (Table A1.8). It is anticipated that about CNY2.4 million (51%) will be paid through the construction contractors, CNY1.8 million (37%) paid by the PMO, and CNY0.77 million (11%) from the ADB loan consultant services. The remaining costs would be paid by the Implementing Agencies. Total costs are small given the large scale of the project and when spread over five years.

**Table A1.8. Estimated cost (CNY) of implementing the EMP over Five Years.** See Tables A1.2. A1.4 and A1.7 for details of activities.

A1.2, A1.4 and A1.7 for details of activities.											
Item	Heit	Unit	No.	Total cost		DNAO	IA Enshi	IA Lichuan		Contractor	ADB
NAITICATION (TNAP T LL A	Unit	cost	units	5 years	year	PMO	Ensni	Lichuan	Enshi	Lichuan	loan
MITIGATION (EMP Table A1.2)											
PRE-CONSTRUCTION											
1.1 Public consultations	Meeting	10,000	3	30,000	6,000		15,000	15,000			
1.2 LIEC	Consultant PM	— ·	12	420,000	84,000						420,000
1.2 Wetland Specialist	Consultant PM		3	105,000	21,000						105,000
1.3 GRM	Lumpsum	100,000	1	100,000	20,000	100,000					
1.3 Training	Lumpsum	100,000	1	100,000	20,000	100,000					
CONSTRUCTION											
2.1 Domestic wastewater	Lumpsum	90,000	1	90,000	18,000				60,300	29,700	
2.1 Construction w'water	Lumpsum	280,000	1	280,000	56,000				196,000	84,000	
2.1 Handling materials	Lumpsum	210,000	1	210,000	42,000				140,700	69,300	
2.2 Dust management	Lumpsum	300,000	1	300,000	60,000				200,000	100,000	
2.2 Vehicle emissions	Lumpsum	150,000	1	150,000	30,000				100,500	49,500	
2.2 Odor	Lumpsum	45,000	1	45,000	9,000				30,150	14,850	
2.3 Noise and vibration	Lumpsum	140,000	1	140,000	28,000				89,600	50,400	
2.4 Domestic waste	Lumpsum	50,000	1	50,000	10,000				30,000	20,000	
2.4 Construction waste	Lumpsum	250,000	1	250,000	50,000				160,000	90,000	
2.5 Soil erosion	Lumpsum	650,000	1	650,000	130,000				429,000	221,000	
2.7 Site hygiene	Lumpsum	20,000	1	20,000	4,000				10,000	10,000	
2.7 Community safety	Lumpsum	30,000	1	30,000	6,000				20,100	9,900	
2.7 Site safety	Lumpsum	25,000	1	25,000	5,000				15,000	10,000	
Sub-total	Lumpsum			2,995,000	599,000	200,000	15,000	15,000	1,481,350	758,650	525,000
MONITORING (EMP Table A	A1.4)										
PRE-CONSTRUCTION											
Second sediment sampling	Lumpsum	50,000	1	50,000	10,000	50,000					
Aquatic invertebrates	EMS-Wuhan	40,000	1	40,000	8,000	40,000					
CONSTRUCTION											
Internal monitoring											
Dust and noise	Lumpsum	50,000	1	50,000	10,000				25,000	25,000	
Odor	Lumpsum	50,000	1	50,000	10,000				25,000	25,000	
Water quality	Lumpsum	50,000	1	50,000	10,000				25,000	25,000	
water quality	Lumpsum	50,000	1	50,000	10,000				25,000	25,000	1

Item		Unit	No.	Total cost	Cost per		IA	IA	Contractor	Contractor	ADB
	Unit	cost	units	5 years	year	PMO	Enshi	Lichuan	Enshi	Lichuan	loan
Solid waste	Lumpsum	50,000	1	50,000	10,000				25,000	25,000	
External monitoring											
Dust and noise	EMS-local	360,000	1	360,000	72,000	360,000					
Water quality+flow speed	EMS-local	180,000	1	180,000	36,000	180,000					
Solid waste	EMS-local	120,000	1	120,000	24,000	120,000					
OPERATION											
External monitoring											
Air quality	EMS-local	120,000	1	120,000	24,000	120,000					
Noise	EMS-local	60,000	1	60,000	12,000	60,000					
GHG emissions	Consultant PM	35,000	7	245,000	49,000	245,000					
Water quality+flow speed	EMS-local	180,000	1	180,000	36,000	180,000					
Aquatic invertebrates	EMS-Wuhan	115,000	1	115,000	23,000	115,000					
Sub-total				1,670,000	334,000	1,470,000	0	0	100,000	100,000	0
TRAINING (EMP Table A1.7	)										
EMP implementation	Participant/day	600	80	48,000	9,600	48,000					
GRM	Participant/day	600	32	19,200	3,840	19,200					
Environmental monitoring	Participant/day	600	40	24,000	4,800	24,000					
WWTP-safeguards	Participant/day	1,000	20	20,000	4,000	20,000					
WWTP-sludge,GHG	Participant/day	1,000	10	10,000	2,000	10,000					
Sub-total				121,200	24,240	121,200	0	0	0	0	0
GRAND TOTAL CNY				4,786,200	957,240	1,791,200	15,000	15,000	1,581,350	858,650	525,000
Total USD (USD1=CNY6.1)				784,623	156,925	293,639	2,459	2,459	259,238	140,762	86,066
Proportion of total (%)				100%		37.4	0.3	0.3	33.0	17.9	11.0

EMS = Environmental Monitoring Station; GRM = Grievance Redress Mechanism; LIEC = Loan Implementation Environmental Consultant; PM = person-months; WWTP = wastewater treatment plant.

Notes: Item 1.1 (design fauna habitats) – assume 1 month before construction + 2 months during construction. Item 1.3 (training) – costs are for materials and venues (trainer costs already included under Item 1.2-LIEC).

# ANNEX A. DRAFT TERMS OF REFERENCE: PMO ENVIRONMENT OFFICER

#### I. BACKGROUND

1. Development projects which are assisted by the Asian Development Bank (ADB) routinely require the establishment of a Project Management Office (PMO). The PMO is responsible for project implementation and comprises the provincial and/or municipal agencies involved in the project. Compliance with the Loan and Project Agreements includes implementation of an Environment Management Plan (EMP), which is prepared as part of the project environment impact assessment. The EMP is the critical guiding document to manage, monitor, and report upon potential project environmental impacts. Implementation of the EMP is a full-time task. For this reason, the PMO assigns a full-time officer for this role. These terms of reference describe the requirements for this officer.

## II. SCOPE AND DURATION OF WORK

2. The officer will work on behalf of the PMO to implement the project EMP. The officer will report directly to the PMO. The position is for the entire project duration (generally five years).

### III. QUALIFICATIONS

3. The officer will have: (i) an undergraduate degree or higher in environmental management or related field; (ii) at least five years of experience in environmental management, monitoring, and/or impact assessment; (iii) ability to communicate and work effectively with local communities, contractors, and government agencies; (iv) ability to analyze data and prepare technical reports; (v) willingness and health to regularly visit the project construction sites and in different seasons; and (vi) ideally, proficiency in spoken and written English.

## IV. **DETAILED TASKS**

- 4. The PMO Environment Officer will have a detailed understanding of the project EMP and supporting documents, including the domestic environmental reports, the project EIA, and project environmental assurances. The officer will have the following tasks.
- (i) Assess whether the EMP requires updating due to any changes in project design which may have occurred after the EMP was prepared.
- (ii) Distribute the Chinese language version of the EMP to all relevant agencies, including the implementing agencies, provincial and municipal agencies for environment protection. This should occur at least three months before construction begins.
- (iii) Conduct meetings with agencies as necessary to ensure they understand their specific responsibilities described in the EMP.
- (iv) Ensure that relevant mitigation, monitoring and reporting measures in the EMP are included in the bidding documents, contracts and relevant construction plans.
- (v) Confirm that the Implementing Agencies (IAs) responsible for the internal environment monitoring described in the EMP understand their tasks and will implement the monitoring in a timely fashion.
- (vi) At least two months before construction begins, establish and implement the project Grievance Redress Mechanism (GRM) described in the EMP. This will include: (a) prepare a simple table and budget identifying the type, number and cost of materials needed to inform local communities about the GRM and starting dates and scope of construction; (b) design, prepare and distribute these materials, and plan and conduct the community meetings; (c) prepare a form to record any public complaints; (d) prepare a summary table to record all complaints, including dates, issues, and how

- they were resolved; and (e) ensure that all relevant agencies, including contractors, understand their role in the GRM.
- (vii) Prior to construction, ensure that IAs and their contractors have informed their personnel, including all construction workers, of the EMP requirements. This will include all mitigation measures relating to impacts to air, water, noise, soil, sensitive sites, ecological values, cultural values, worker and community health and safety, respectful behavior when communicating with local communities, and responding to and reporting any complaints.
- (viii) During project construction, make regular site visits with LIEC to assess progress, meet with contractors and/or local communities, and assess compliance with the EMP.
- (ix) Ensure that all relevant agencies submit required progress reports and information, including environmental monitoring and reports of any issues or grievances.
- (x) Compile, review, and store environmental progress reports from the IAs, records of any grievances, and any other relevant issues. Maintain digital copies of all information. When necessary, enter data into summary tables in digital format (e.g. to transfer records of grievances from hard copy forms). Ensure that all information is stored in the PMO filing system, backed up, and can be easily retrieved.
- (xi) Prepare semi-annual environment progress reports.
- (xii) Work closely with the PMO, IAs, loan implementation consultants, and other agencies and personnel as necessary to conduct these tasks.

#### V. REPORTING REQUIREMENTS

Semi-annual environment monitoring reports, using the template provided by ADB or a domestic format reviewed and approved by ADB.

# VI. LOGISTICAL SUPPORT PROVIDED BY PMO TO THE ENVIRONMENT OFFICER

- (i) Provision of hard and soft copies of the project EMP, domestic and project environmental reports, feasibility study reports, loan and project agreements, maps, and other supporting materials as necessary to ensure the officer can implement the tasks.
- (ii) Vehicle transport, office materials, and other logistical support as necessary for the officer to visit the project construction sites and local communities, arrange and conduct meetings, and prepare and distribute consultation materials.
- (iii) Overall coordination, including review of the draft semi-annual monitoring reports and final responsibility for submission of the monitoring reports to ADB.

# ANNEX B. DRAFT TERMS OF REFERENCE: LOAN IMPLEMENTATION ENVIRONMENTAL CONSULTANT

#### I. BACKGROUND

1. Implementation of the Hubei Enshi Qing River Upstream Environment Rehabilitation Project will be overseen and coordinated by a Project Management Office (PMO), established within the Enshi Prefecture Development and Reform Committee. The PMO will be assisted by a Loan Implementation Consultant team. The Loan Implementation Environmental Consultant (LIEC) will be a part of this team and will assist the PMO with implementation of the project Environmental Management Plan (EMP).

## II. SCOPE AND DURATION OF WORK

2. This position could be a firm or an individual engaged by the PMO. It is an independent position. It is not part of the PMO in-house environmental team or the implementing agencies. The specialist will report directly to the PMO. The position is for the entire project duration (5 years). The LIEC should be recruited as soon as possible after loan affectiveness, as the first task is to confirm project environmental readiness (Table A1.3).

### III. QUALIFICATIONS

3. The specialist will have: (i) an undergraduate degree or higher in environmental management or related field; (ii) at least five years of experience in environmental management, monitoring, and/or impact assessment; (iii) familiarity with ADB project management requirements and national environmental management procedures; (iv) ability to communicate and work effectively with local communities, contractors, and government agencies; (v) ability to analyze data and prepare technical reports; (vi) willingness and health to regularly visit the subproject sites; and (vii) proficiency in spoken and written English.

## IV. TASKS

## Before construction

- (i) Ensure project environmental readiness, including: (i) checklist in Table A1.3 of the EMP is achieved; (ii) all contractor contracts include, and will comply with, the EMP; and (iii) relevant sections of the EMP are incorporated in construction plans and contracts.
- (ii) Assist the PMO to implement the GRM, including: (i) establish and publicize the GRM; and (ii) collate and evaluate grievances received.
- (iii) Develop procedures to: (i) monitor EMP implementation progress; (ii) collate and evaluate data collected in the EMP environmental monitoring program; and (iii) prepare and submit the semi-annual environmental monitoring reports to ADB (to continue until Project Completion Report).
- (iv) Undertake training of project agencies as required by the EMP training plan.
- (v) Provide hands-on support and on-the-job training to the PMO, IAs and contractors on the specific requirements of the EMP as required.

# **During project implementation**

- (i) Undertake site visits to all IAs during subproject construction and operating phase.
- (ii) Assist in the ongoing public consultation process as described in the project EIA.
- (iii) Conduct EMP compliance assessments, identify any environment-related implementation issues, and propose necessary responses in corrective action plans.
- (iv) Undertake training of project agencies as required by the EMP training plan.
- (v) Assist PMO to prepare semi-annual environmental monitoring progress reports for submission to ADB.